

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0018

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:
SR 32 OVER HURRICANE CREEK

Time Allowed: 466 **Days**
Elapsed Calender Days: 556 **Days**
Percent Time: 119.31

District: 4

Area: 02

Contractor:
EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 07/17/2015
Date Awarded: 07/31/2015
Date Contract Executed: 09/04/2015
Date Notice to Proceed: 09/23/2015
Date Work Began: 10/16/2015
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2016

Phone:

Escrow Agent:
Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$2,635,394.65
Original Contract Amount \$2,554,198.73
Funds Available \$565,180.68
Percent Complete 79.89%

Counties:
Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010408	\$2,635,394.65	\$2,554,198.73	\$565,180.68	78.55%	\$81,669.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0018

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 0010408 SR 32 - BRIDGE REPLACEMENTS

Federal State Project Number: 0010408

	Total to Date	Prev to Date	This Estimate
Participating	\$1,684,323.16	\$1,609,290.51	\$75,032.65
Non-Participating	\$421,080.81	\$402,322.65	\$18,758.16
Total Earnings	\$2,105,403.97	\$2,011,613.16	\$93,790.81
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,105,403.97	\$2,011,613.16	\$93,790.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$35,190.00)	(\$23,069.00)	(\$12,121.00)
Total:	\$2,070,213.97	\$1,988,544.16	

Total Payable: **\$81,669.81**

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0018

Pay Period: 03/01/2017
to 03/31/2017

Project Number 0010408

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.981		
				90100.000	.019		
					1.000	\$1,711.90	\$90,100.00
		0010408					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.865		
				670731.000	.035		
					.900	\$23,475.59	\$603,657.90
		0010408					
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,120.000	1,095.740		
				81.600	18.630		
					1,114.370	\$1,520.21	\$90,932.59
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GP TN L & H LIME		1,157.000	405.020		
				79.090	482.740		
					887.760	\$38,179.91	\$70,212.94
0045	413-1000	BITUM TACK COAT	GL	970.000	508.000		
				2.500	104.000		
					612.000	\$260.00	\$1,530.00
0055	436-1000	ASPHALTIC CONCRETE CURB -	LF	220.000	.000		
				8.500	.000		
					.000	\$0.00	\$0.00
		5 IN					
0060	441-0301	CONC SPILLWAY, TP 1	EA	4.000	2.000		
				1500.000	2.000		
					4.000	\$3,000.00	\$6,000.00
0095	641-1100	GUARDRAIL, TP T	LF	84.000	.000		
				70.000	84.000		
					84.000	\$5,880.00	\$5,880.00
0100	641-1200	GUARDRAIL, TP W	LF	1,199.000	.000		
				16.500	733.000		
					733.000	\$12,094.50	\$12,094.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0018

Pay Period: 03/01/2017
to 03/31/2017

Project Number 0010408

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 1000.000	.000 2.000 2.000	\$2,000.00	\$2,000.00
0110	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
Category Amount:						\$90,122.11	\$884,407.93
Category Number: 0030 EROSION CONTROL TEMPORARY							
0195	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 350.000	15.000 .000 15.000	\$0.00	\$5,250.00
Category Amount:						\$0.00	\$5,250.00
Category Number: 0010 ROADWAY							
0320	577-1100	METAL DRAIN INLET - COMPLETE ASSEMBLY	EA	2.000 1500.000	.000 .000 .000	\$0.00	\$0.00
0410	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	3,201.000 12.000	2,548.611 645.333 3,193.944	\$7,744.00	\$38,327.33
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-10,555.020 -4,075.300 -14,630.320	\$-4,075.30	(\$14,630.32)
	(IN #1)						
Category Amount:						\$3,668.70	\$23,697.01
Project Total Amount:						\$93,790.81	\$2,105,403.97