

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2017

User: dvickers

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0025

Pay Period: 09/30/2017

to 10/31/2017

Contract Location:
SR 32 OVER HURRICANE CREEK

Time Allowed: 466 **Days**
Elapsed Calender Days: 647 **Days**
Percent Time: 138.84

District: 4

Area: 02

Contractor:
EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 07/17/2015
Date Awarded: 07/31/2015
Date Contract Executed: 09/04/2015
Date Notice to Proceed: 09/23/2015
Date Work Began: 10/16/2015
Date Time Stopped: 06/30/2017
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2016

Phone:

Escrow Agent:
Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$2,635,394.65
Original Contract Amount \$2,554,198.73
Funds Available \$331,774.90
Percent Complete 90.10%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010408	\$2,635,394.65	\$2,554,198.73	\$331,774.90	87.41%	\$385.05

Chief Engineer

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0025

Pay Period: 09/30/2017
to 10/31/2017

Project Number: 0010408 SR 32 - BRIDGE REPLACEMENTS

Federal State Project Number: 0010408

	Total to Date	Prev to Date	This Estimate
Participating	\$1,899,512.56	\$1,899,204.52	\$308.04
Non-Participating	\$474,878.19	\$474,801.18	\$77.01
Total Earnings	\$2,374,390.75	\$2,374,005.70	\$385.05
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,374,390.75	\$2,374,005.70	\$385.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$70,771.00)	(\$70,771.00)	\$0.00
Total:	\$2,303,619.75	\$2,303,234.70	

Total Payable:	\$385.05
-----------------------	-----------------

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2017

User: dvickers

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B14950-15-000-0

Estimate Number: 0025

Pay Period: 09/30/2017
to 10/31/2017

Project Number 0010408

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL TEMPORARY							
0200	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,373.000	5,638.500		
				3.000	89.500		
					5,728.000	\$268.50	\$17,184.00
0430	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,050.000	99.900		
				3.500	33.300		
					133.200	\$116.55	\$466.20
Category Amount:						\$385.05	\$17,650.20
Project Total Amount:						\$385.05	\$2,374,390.75