

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2017

User: 01022235

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0018

Pay Period: 11/29/2017
to 12/26/2017

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed: 1097 Days

Elapsed Calender Days: 705 Days

Percent Time: 64.27

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

Date Work Began: 04/11/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/22/2019

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,211,186.81

Original Contract Amount \$14,858,648.18

Funds Available \$9,186,036.84

Percent Complete 42.44%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,211,186.80	\$14,858,648.17	\$9,186,036.83	43.34%	\$332,708.57

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2017

User: 01022235

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0018

Pay Period: 11/29/2017
to 12/26/2017

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,504,208.81	\$5,238,041.93	\$266,166.88
Non-Participating	\$1,376,052.46	\$1,309,510.77	\$66,541.69
Total Earnings	\$6,880,261.27	\$6,547,552.70	\$332,708.57
Stockpiled Materials	\$144,888.70	\$144,888.70	\$0.00
Gross Earnings	\$7,025,149.97	\$6,692,441.40	\$332,708.57
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,025,149.97	\$6,692,441.40	

Total Payable: **\$332,708.57**

Rpt-ID: RCPEsprj

Georgia

Date: 12/27/2017

User: 01022235

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0018

Pay Period: 11/29/2017
to 12/26/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,524.700 45.080	3,352.950 163.500 3,516.450	\$7,370.58	\$158,521.57
0135	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,590.000 54.780	1,479.410 57.240 1,536.650	\$3,135.61	\$84,177.69
0145	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	3,054.000 68.620	1,893.300 468.400 2,361.700	\$32,141.61	\$162,059.85
0150	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	266.000 85.060	16.170 153.000 169.170	\$13,014.18	\$14,389.60
0170	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 1044.180	.000 1.000 1.000	\$1,044.18	\$1,044.18
0205	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	370.000 357.810	216.530 170.400 386.930	\$60,970.82	\$138,447.42
0230	641-1100	GUARDRAIL, TP T	LF	45.000 112.940	.000 38.000 38.000	\$4,291.72	\$4,291.72
0244	641-5006	GUARDRAIL ANCHORAGE, TP 6	EA	1.000 594.400	.000 1.000 1.000	\$594.40	\$594.40
0245	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000 2615.370	.000 1.000 1.000	\$2,615.37	\$2,615.37

Estimate Summary By Project

Pay Period: 11/29/2017
to 12/26/2017

Project Number 0002923

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0265	668-1100	CATCH BASIN, GP 1	EA	157.000	82.000		
				2635.500	12.000		
					94.000	\$31,626.00	\$247,737.00
0285	668-2100	DROP INLET, GP 1	EA	78.000	27.250		
				2412.770	1.500		
					28.750	\$3,619.16	\$69,367.14
Category Amount:						\$160,423.63	\$883,245.94
Category Number:		0070 WATER					
0775	670-1060	WATER MAIN, 6 IN	LF	1,643.000	1,397.000		
				39.740	-624.000		
					773.000	\$-24,797.76	\$30,719.02
0780	670-1080	WATER MAIN, 8 IN	LF	4,036.000	2,929.200		
				53.900	1,320.000		
					4,249.200	\$71,148.00	\$229,031.88
0795	670-7000	STEEL CASING -	LF	.000	77.000		
				179.260	50.000		
					127.000	\$8,963.00	\$22,766.02
0799	670-1500	Steel Casing 16" Steel Casing 16" CAP OR REMOVE EXISTING WATER MAIN	EA	18.000	28.000		
				3613.150	1.000		
					29.000	\$3,613.15	\$104,781.35
0806	670-2080	GATE VALVE, 8 IN	EA	1.000	2.000		
				5800.160	2.000		
					4.000	\$11,600.32	\$23,200.64
0830	670-3066	TAPPING SLEEVE & VALVE ASSEMBLY, 6 IN X 6 I	EA	.000	7.000		
				17481.000	2.000		
					9.000	\$34,962.00	\$157,329.00
UTILITY RELOCATION							

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2017

User: 01022235

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0018

Pay Period: 11/29/2017
to 12/26/2017

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 WATER							
0841	670-4000	FIRE HYDRANT	EA	16.000 3264.060	12.000 1.000 13.000	\$3,264.06	\$42,432.78
0845	670-7340	LINE STOP, 16 IN	EA	.000 31401.510	1.000 1.000 2.000	\$31,401.51	\$62,803.02
		UTILITY RELOCATION					
0846	670-5010	WATER SERVICE LINE, 1 IN	LF	195.000 60.210	236.000 37.000 273.000	\$2,227.77	\$16,437.33
0866	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	7.000 1259.810	5.000 2.000 7.000	\$2,519.62	\$8,818.67
Category Amount:						\$144,901.67	\$698,319.71
Category Number: 0080 SEWER							
0886	660-0004	SAN SEWER PIPE, 4 IN, PVC	LF	150.000 41.450	46.000 28.000 74.000	\$1,160.60	\$3,067.30
0891	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	112.000 62.860	355.000 162.000 517.000	\$10,183.32	\$32,498.62
0896	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	326.000 113.040	381.000 96.000 477.000	\$10,851.84	\$53,920.08
0911	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 3448.760	15.000 1.000 16.000	\$3,448.76	\$55,180.16

Rpt-ID: RCPESPRJ

Georgia

Date: 12/27/2017

User: 01022235

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0018

Pay Period: 11/29/2017
to 12/26/2017

Project Number 0002923

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0080 SEWER					
9066	668-5000	JUNCTION BOX	EA	.000	.750		
				3406.000	.250		
					1.000	\$851.50	\$3,406.00
		9031 U Junction Box - Type 1					
					Category Amount:	\$26,496.02	\$148,072.16
	Category Number:	0070 WATER					
9070	670-5022	WATER SERVICE LINE, 2 IN PVC	LF	.000	137.000		
				68.250	13.000		
					150.000	\$887.25	\$10,237.50
		2" Water Line and Fittings					
					Category Amount:	\$887.25	\$10,237.50
					Project Total Amount:	\$332,708.57	\$6,880,261.27