

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Contract Location:

SR 25 CONN (WEST BAY ST) BE @I-516/SR 421 TO BAY STR

Time Allowed: 1277 Days

Elapsed Calender Days: 1344 Days

Percent Time: 105.25

District: 5

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 11/16/2015

Date Contract Executed: 12/17/2015

Date Notice to Proceed: 01/22/2016

MACON GA 31210-1155

Date Work Began: 04/11/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/21/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$16,236,664.35

Original Contract Amount \$14,858,648.18

Funds Available \$2,960,011.03

Percent Complete 82.26%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002923	\$16,236,664.34	\$14,858,648.17	\$2,960,011.02	81.77%	\$322,655.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Project Number: 0002923 SR 25

Federal State Project Number: NHS00-0002-00(923)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,685,159.97	\$10,399,404.72	\$285,755.25
Non-Participating	\$2,671,290.35	\$2,599,851.52	\$71,438.83
Total Earnings	\$13,356,450.32	\$12,999,256.24	\$357,194.08
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,356,450.32	\$12,999,256.24	\$357,194.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$79,797.00)	(\$45,258.00)	(\$34,539.00)
Total:	\$13,276,653.32	\$12,953,998.24	
		Total Payable:	\$322,655.08

Rpt-ID: RCPEsprj

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,759.000 57.120	963.469 936.805 1,900.274	\$53,510.30	\$108,543.65
0070	441-0104	CONC SIDEWALK, 4 IN	SY	10,043.000 35.580	7,113.335 15.111 7,128.446	\$537.65	\$253,630.11
0079	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,032.000 58.530	363.907 2,050.087 2,413.994	\$119,991.59	\$141,291.07
0090	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	3,047.000 18.070	784.330 215.830 1,000.160	\$3,900.05	\$18,072.89
0100	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	11,092.000 16.610	8,931.970 2,136.370 11,068.340	\$35,485.11	\$183,845.13
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	236.000 227.910	381.589 3.278 384.867	\$747.09	\$87,715.04
0265	668-1100	CATCH BASIN, GP 1	EA	157.000 2635.500	146.500 3.500 150.000	\$9,224.25	\$395,325.00
0285	668-2100	DROP INLET, GP 1	EA	78.000 2412.770	67.250 6.750 74.000	\$16,286.20	\$178,544.98

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0300	668-4300	STORM SEWER MANHOLE, TP 1	EA	21.000 2292.010	19.250 2.750 22.000	\$6,303.03	\$50,424.22
Category Amount:						\$245,985.27	\$1,417,392.09
Category Number: 0030 SIGNALIZATION							
0515	647-1300	GPS PREEMPTION SYSTEM INTERSECTION AS	EA	4.000 4514.670	.000 4.000 4.000	\$18,058.68	\$18,058.68
0520	647-1310	PREEMPTION TIMING AND TURN-ON SERVICE	EA	4.000 1128.670	.000 4.000 4.000	\$4,514.68	\$4,514.68
0529	647-1330	GPS PREEMPTION SYSTEM TRAINING	LS	1.000 3386.010	.000 1.000 1.000	\$3,386.01	\$3,386.01
0535	687-1000	TRAFFIC SIGNAL TIMING - NHS00-0002-00(923)	LS	1.000 11286.680	.000 1.000 1.000	\$11,286.68	\$11,286.68
0540	937-6051	INTERSECTION VIDEO DETECTION SYSTEM AS	EA	4.000 3386.000	.000 4.000 4.000	\$13,544.00	\$13,544.00
0545	937-8030	TESTING - INTERSECTION VIDEO DETECTION	LS	1.000 2821.670	.000 1.000 1.000	\$2,821.67	\$2,821.67
0550	937-8530	TRAINING - INTERSECTION VIDEO DETECTION	LS	1.000 2257.340	.000 1.000 1.000	\$2,257.34	\$2,257.34
Category Amount:						\$55,869.06	\$55,869.06

Rpt-ID: RCPEsprj

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Project Number 0002923

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ATMS							
0575	935-1115	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		14,975.000 5.640	11,231.250 3,743.750 14,975.000	\$21,114.75	\$84,459.00
0580	935-1512	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		765.000 5.640	573.750 191.250 765.000	\$1,078.65	\$4,314.60
0585	935-3101	FIBER OPTIC CLOSURE, UNDERGROUND, 6 FIB EA		3.000 1693.000	2.250 .750 3.000	\$1,269.75	\$5,079.00
0590	935-3102	FIBER OPTIC CLOSURE, UNDERGROUND, 12 FIB EA		1.000 1693.000	.750 .250 1.000	\$423.25	\$1,693.00
0595	935-3105	FIBER OPTIC CLOSURE, UNDERGROUND, 48 FIB EA		1.000 3386.010	.750 .250 1.000	\$846.50	\$3,386.01
0605	935-4010	FIBER OPTIC SPLICE, FUSION	EA	40.000 28.220	30.000 10.000 40.000	\$282.20	\$1,128.80
0610	935-5050	FIBER OPTIC PATCH CORD, SM	EA	16.000 112.870	12.000 4.000 16.000	\$451.48	\$1,805.92
0615	936-8000	TESTING	LS	1.000 3386.010	.000 1.000 1.000	\$3,386.01	\$3,386.01
Category Amount:						\$28,852.59	\$105,252.34

Rpt-ID: RCPESPRJ

Georgia

Date: 09/26/2019

User: 01022235

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14953-15-000-0

Estimate Number: 0039

Pay Period: 08/29/2019
to 09/26/2019

Project Number 0002923

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This	Amount
		Supplemental Description 2			Qty To Date	Period	
Category Number: 0090 PERMANENT EROSION CONTROL							
0941	700-6910	PERMANENT GRASSING	AC	10.000	.000		
				2779.350	8.050		
					8.050	\$22,373.77	\$22,373.77
0946	700-7000	AGRICULTURAL LIME	TN	37.000	.000		
				111.170	7.000		
					7.000	\$778.19	\$778.19
0951	700-8000	FERTILIZER MIXED GRADE	TN	5.000	2.060		
				667.040	5.000		
					7.060	\$3,335.20	\$4,709.30
Category Amount:						\$26,487.16	\$27,861.26
Project Total Amount:						\$357,194.08	\$13,356,450.32