

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Contract Location:

WINDSOR SPRINGS RD (CR 65) BEGINNING SOUTH OF SR

Time Allowed: 1649 Days

Elapsed Calender Days: 1252 Days

Percent Time: 75.92

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 09/18/2015

Date Awarded: 12/18/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/26/2016

SNELLVILLE GA 30078-0306

Date Work Began: 02/18/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/31/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$21,478,643.72

Original Contract Amount \$20,734,133.15

Funds Available \$1,834,015.89

Percent Complete 91.46%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245320-	\$18,376,518.84	\$17,728,506.26	\$1,798,672.96	90.21%	\$50,191.07
245325-	\$3,102,124.88	\$3,005,626.89	\$35,342.93	98.86%	\$0.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 245320- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: STP00-1105-00(004)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,433,385.45	\$12,395,742.13	\$37,643.32
Non-Participating	\$4,144,460.43	\$4,131,912.68	\$12,547.75
Total Earnings	\$16,577,845.88	\$16,527,654.81	\$50,191.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,577,845.88	\$16,527,654.81	\$50,191.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,577,845.88	\$16,527,654.81	

Total Payable: **\$50,191.07**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Project Number: 245325- WINDSOR SPRINGS RD (CR 65) - BRIDGE WIDENI

Federal State Project Number: BHSLB-1105-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,453,425.57	\$2,453,425.57	\$0.00
Non-Participating	\$613,356.38	\$613,356.38	\$0.00
Total Earnings	\$3,066,781.95	\$3,066,781.95	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,066,781.95	\$3,066,781.95	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,066,781.95	\$3,066,781.95	
		Total Payable:	\$0.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 116800.000	.650 .350 1.000	\$40,880.00	\$116,800.00
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		9,900.000 67.250	9,124.480 27.650 9,152.130	\$1,859.46	\$615,480.74
0065	413-1000	BITUM TACK COAT	GL	13,200.000 2.450	13,795.000 45.000 13,840.000	\$110.25	\$33,908.00
0295	668-1100	CATCH BASIN, GP 1	EA	126.000 2510.000	127.000 1.000 128.000	\$2,510.00	\$321,280.00
0300	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	50.000 230.000	2.084 56.245 58.329	\$12,936.35	\$13,415.67
0304	668-1200	CATCH BASIN, GP 2	EA	6.000 2820.000	5.250 -.250 5.000	\$-705.00	\$14,100.00
0305	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	19.000 256.000	4.833 7.417 12.250	\$1,898.75	\$3,136.00
0310	668-2100	DROP INLET, GP 1	EA	72.000 1400.000	44.500 1.500 46.000	\$2,100.00	\$64,400.00
0315	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	11.000 163.000	.000 6.000 6.000	\$978.00	\$978.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Project Number 245320-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0325	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		10.000 210.000	.000 6.500 6.500	\$1,365.00	\$1,365.00
0335	668-4411	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		16.000 225.000	11.750 2.250 14.000	\$506.25	\$3,150.00
0425	163-0240	MULCH	TN	800.000 193.000	367.958 .450 368.408	\$86.85	\$71,102.74
0655	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W/ LF		7,150.000 2.150	6,302.130 212.120 6,514.250	\$456.06	\$14,005.64
1023	700-6910	PERMANENT GRASSING	AC	27.000 1070.000	12.531 .091 12.622	\$97.37	\$13,505.54
1033	700-8000	FERTILIZER MIXED GRADE	TN	19.000 642.000	11.301 .050 11.351	\$32.10	\$7,287.34
1043	700-9300	SOD	SY	21,006.000 8.050	1,641.697 54.667 1,696.364	\$440.07	\$13,655.73
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	86,061.100 .000 86,061.100	\$.00	\$86,061.10
		(IN# 1)					

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2019

User: johdicke

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14955-15-T00-1

Estimate Number: 0038

Pay Period: 06/01/2019
to 06/30/2019

Project Number 245320-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9230	002-0010	REDUCTION OF PAY FOR -	LS	.000	.000		
				-15360.440	1.000		
					1.000	\$-15,360.44	(\$15,360.44)
		ASPHALT PAVEMENT SMOOTHNESS PENALTY DETERMINED BY OMAT					
		ITEM ADDED BY SA					
Category Amount:						\$50,191.07	\$1,378,271.06
Project Total Amount:						\$50,191.07	\$16,577,845.88