

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01041894

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0013

Pay Period: 03/01/2017
to 03/31/2017

Contract Location:

I-75/SR 401; ALSO INCLUDES CONSTRUCTION OF A BRIDGE

Time Allowed: 1112 Days

Elapsed Calender Days: 472 Days

Percent Time: 42.45

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/08/2015

Date Notice to Proceed: 12/16/2015

Date Work Began: 03/18/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2018

MACON GA 31210-1155

Phone: (478)474-9092

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$25,670,596.98

Original Contract Amount \$25,326,412.11

Funds Available \$20,703,763.55

Percent Complete 19.35%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311665-	\$25,670,596.98	\$25,326,412.11	\$20,703,763.55	19.35%	\$321,301.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01041894

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0013

Pay Period: 03/01/2017
to 03/31/2017

Project Number: 311665- I-75/SR 401 - INTERCHANGE RECNS

Federal State Project Number: IMNH0-0075-01(227)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,973,466.73	\$3,716,425.32	\$257,041.41
Non-Participating	\$993,366.70	\$929,106.36	\$64,260.34
Total Earnings	\$4,966,833.43	\$4,645,531.68	\$321,301.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,966,833.43	\$4,645,531.68	\$321,301.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,966,833.43	\$4,645,531.68	

Total Payable: **\$321,301.75**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01041894

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0013

Pay Period: 03/01/2017
to 03/31/2017

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.423		
				420000.000	.008		
					.431	\$3,360.00	\$181,020.00
		IMNH0-0075-01(227)					
Category Amount:						\$3,360.00	\$181,020.00
Category Number: 0040 DRAINAGE							
0170	207-0203	FOUND BKFILL MATL, TP II	CY	148.000	381.358		
				83.000	39.387		
					420.745	\$3,269.12	\$34,921.84
0240	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	259.000	113.400		
				93.000	48.000		
					161.400	\$4,464.00	\$15,010.20
Category Amount:						\$7,733.12	\$49,932.04
Category Number: 0060 PERMANENT EROSION CONTROL							
0330	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,353.000	139.486		
				70.000	8.000		
					147.486	\$560.00	\$10,324.02
0335	603-7000	PLASTIC FILTER FABRIC	SY	1,598.000	139.486		
				5.000	8.000		
					147.486	\$40.00	\$737.43
0355	700-8000	FERTILIZER MIXED GRADE	TN	215.000	10.852		
				450.000	2.028		
					12.880	\$912.60	\$5,796.00
Category Amount:						\$1,512.60	\$16,857.45
Category Number: 0050 TEMPORARY EROSION CONTROL							
0380	163-0232	TEMPORARY GRASSING	AC	57.000	50.548		
				995.000	10.623		
					61.171	\$10,569.89	\$60,865.15

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01041894

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0013

Pay Period: 03/01/2017
to 03/31/2017

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0385	163-0240	MULCH	TN	1,760.000 99.000	203.015 12.825 215.840	\$1,269.68	\$21,368.16
0390	163-0300	CONSTRUCTION EXIT	EA	8.000 1500.000	3.750 .750 4.500	\$1,125.00	\$6,750.00
0475	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 285.000	12.000 1.000 13.000	\$285.00	\$3,705.00
0482	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	4,329.000 0.010	792.000 22.000 814.000	\$.22	\$8.14
0484	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI EA /SAND BAGS	EA	616.000 310.000	78.750 15.750 94.500	\$4,882.50	\$29,295.00
Category Amount:						\$18,132.29	\$121,991.45
Category Number: 0020 ALTERNATE 2							
1070	205-0001	UNCLASS EXCAV	CY	191,817.000 6.500	17,149.668 8,099.000 25,248.668	\$52,643.50	\$164,116.34
1075	206-0002	BORROW EXCAV, INCL MATL	CY	413,755.000 9.650	161,322.201 11,436.111 172,758.312	\$110,358.47	\$1,667,117.71
1080	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,166.000 31.500	4,836.060 4,049.580 8,885.640	\$127,561.77	\$279,897.66
Category Amount:						\$290,563.74	\$2,111,131.71
Project Total Amount:						\$321,301.75	\$4,966,833.43

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: 01041894

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0013

Pay Period: 03/01/2017
to 03/31/2017
