

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Contract Location:

I-75/SR 401; ALSO INCLUDES CONSTRUCTION OF A BRIDGE

Time Allowed: 1157 Days

Elapsed Calender Days: 1020 Days

Percent Time: 88.16

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/08/2015

Date Notice to Proceed: 12/16/2015

MACON GA 31210-1155

Date Work Began: 03/18/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/14/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$26,079,404.93

Original Contract Amount \$25,326,412.11

Funds Available \$7,172,873.44

Percent Complete 72.50%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311665-	\$26,079,404.93	\$25,326,412.11	\$7,172,873.44	72.50%	\$840,591.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number: 311665- I-75/SR 401 - INTERCHANGE RECNS

Federal State Project Number: IMNH0-0075-01(227)

	Total to Date	Prev to Date	This Estimate
Participating	\$15,125,225.16	\$14,452,751.96	\$672,473.20
Non-Participating	\$3,781,306.33	\$3,613,188.03	\$168,118.30
Total Earnings	\$18,906,531.49	\$18,065,939.99	\$840,591.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,906,531.49	\$18,065,939.99	\$840,591.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,906,531.49	\$18,065,939.99	
		Total Payable:	\$840,591.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.916		
				420000.000	.027		
		IMNH0-0075-01(227)			.943	\$11,340.00	\$396,060.00
0120	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,950.000	6,037.500		
				28.600	450.000		
					6,487.500	\$12,870.00	\$185,542.50
Category Amount:						\$24,210.00	\$581,602.50
Category Number: 0040 DRAINAGE							
0170	207-0203	FOUND BKFILL MATL, TP II	CY	148.000	613.310		
				83.000	115.077		
					728.387	\$9,551.39	\$60,456.12
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	83.000	54.880		
				1215.000	7.420		
					62.300	\$9,015.30	\$75,694.50
0245	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	283.000	80.000		
				109.000	16.000		
					96.000	\$1,744.00	\$10,464.00
0270	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000	4.000		
				420.000	1.000		
					5.000	\$420.00	\$2,100.00
0280	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	9.000	4.000		
				620.000	2.000		
					6.000	\$1,240.00	\$3,720.00
Category Amount:						\$21,970.69	\$152,434.62
Category Number: 0060 PERMANENT EROSION CONTROL							
0330	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,353.000	556.872		
				70.000	28.000		
					584.872	\$1,960.00	\$40,941.04

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0355	700-8000	FERTILIZER MIXED GRADE	TN	215.000 450.000	40.550 1.100 41.650	\$495.00	\$18,742.50
0375	716-2000	EROSION CONTROL MATS, SLOPES	SY	85,625.000 1.500	35,298.222 450.000 35,748.222	\$675.00	\$53,622.33
Category Amount:						\$3,130.00	\$113,305.87
Category Number: 0050 TEMPORARY EROSION CONTROL							
0380	163-0232	TEMPORARY GRASSING	AC	57.000 995.000	109.747 5.328 115.075	\$5,301.36	\$114,499.63
0385	163-0240	MULCH	TN	1,760.000 99.000	358.110 11.130 369.240	\$1,101.87	\$36,554.76
0405	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		4,759.000 20.000	1,552.875 104.250 1,657.125	\$2,085.00	\$33,142.50
0475	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 285.000	30.000 1.000 31.000	\$285.00	\$8,835.00
Category Amount:						\$8,773.23	\$193,031.89
Category Number: 0070 LIGHTING							
0490	441-0004	CONC SLOPE PAV, 4 IN	SY	146.000 110.000	14.663 21.990 36.653	\$2,418.90	\$4,031.83
0495	500-3101	CLASS A CONCRETE	CY	254.000 630.000	208.378 27.930 236.308	\$17,595.90	\$148,874.04

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LIGHTING							
0505	611-5485	RESET HIGHMAST LIGHT TOWER	EA	1.000 2750.000	.000 3.000 3.000	\$8,250.00	\$8,250.00
0540	682-6110	CONDUIT, RIGID, 1 IN	LF	300.000 11.000	500.000 -160.000 340.000	\$-1,760.00	\$3,740.00
0545	682-6115	CONDUIT, RIGID, 1 1/2 IN	LF	75.000 13.250	280.000 40.000 320.000	\$530.00	\$4,240.00
0550	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	6,460.000 6.600	4,547.000 20.000 4,567.000	\$132.00	\$30,142.20
0585	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		19.000 22075.000	15.000 2.000 17.000	\$44,150.00	\$375,275.00
Category Amount:						\$71,316.80	\$574,553.07
Category Number: 0080 SIGNING AND MARKING							
0615	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		1,928.000 21.080	.000 1,571.500 1,571.500	\$33,127.22	\$33,127.22
0620	636-2070	GALV STEEL POSTS, TP 7	LF	1,044.000 5.500	112.000 30.000 142.000	\$165.00	\$781.00
0625	636-2080	GALV STEEL POSTS, TP 8	LF	406.000 10.000	102.000 48.000 150.000	\$480.00	\$1,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
0635	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		14.000 442.000	.000 3.000 3.000	\$1,326.00	\$1,326.00
0645	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS 365+00		1.000 103755.000	.200 .800 1.000	\$83,004.00	\$103,755.00
0650	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS 266+85		1.000 41890.000	.200 .800 1.000	\$33,512.00	\$41,890.00
0655	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS 293+25		1.000 41890.000	.200 .800 1.000	\$33,512.00	\$41,890.00
0660	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS 417+80		1.000 41890.000	.200 .800 1.000	\$33,512.00	\$41,890.00
0665	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS 391+40		1.000 41890.000	.200 .800 1.000	\$33,512.00	\$41,890.00
0695	654-1001	RAISED PVMT MARKERS TP 1	EA	368.000 4.400	169.000 26.000 195.000	\$114.40	\$858.00
0700	654-1003	RAISED PVMT MARKERS TP 3	EA	352.000 4.400	.000 167.000 167.000	\$734.80	\$734.80
0710	655-7000	PAVEMENT ARROW, PREFORMED PLASTIC WIT EA		2.000 1650.000	.000 1.000 1.000	\$1,650.00	\$1,650.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
0830	657-2085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM E), TP PB		2.000 27595.000	.000 .458 .458	\$12,638.51	\$12,638.51
0840	657-7085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM OW), TP PB		3.000 27595.000	.000 .454 .454	\$12,528.13	\$12,528.13
Category Amount:						\$279,816.06	\$336,458.66
Category Number: 0070 LIGHTING							
0880	610-5815	REMOVE HIGHMAST LIGHT TOWER	EA	1.000 2750.000	1.000 2.000 3.000	\$5,500.00	\$8,250.00
Category Amount:						\$5,500.00	\$8,250.00
Category Number: 0040 DRAINAGE							
1025	668-2100	DROP INLET, GP 1	EA	3.000 2100.000	1.000 .750 1.750	\$1,575.00	\$3,675.00
Category Amount:						\$1,575.00	\$3,675.00
Category Number: 0020 ALTERNATE 2							
1035	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	88.000 82.800	48.251 23.111 71.362	\$1,913.59	\$5,908.77
1070	205-0001	UNCLASS EXCAV	CY	191,817.000 6.500	106,661.481 1,310.556 107,972.037	\$8,518.61	\$701,818.24
1075	206-0002	BORROW EXCAV, INCL MATL	CY	413,755.000 9.650	325,203.334 9,792.000 334,995.334	\$94,492.80	\$3,232,704.97

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ALTERNATE 2							
1080	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,166.000 31.500	55,563.400 7,047.400 62,610.800	\$221,993.10	\$1,972,240.20
Category Amount:						\$326,918.10	\$5,912,672.18
Category Number: 0040 DRAINAGE							
1290	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	344.000 77.150	288.800 10.000 298.800	\$771.50	\$23,052.42
Category Amount:						\$771.50	\$23,052.42
Category Number: 0080 SIGNING AND MARKING							
1490	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		300.000 18.750	79.380 17.000 96.380	\$318.75	\$1,807.13
Category Amount:						\$318.75	\$1,807.13
Category Number: 0030 ROADWAY							
1545	511-1000	BAR REINF STEEL	LB	336.000 1.210	.000 95.440 95.440	\$115.48	\$115.48
1635	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		22.000 525.000	10.500 2.250 12.750	\$1,181.25	\$6,693.75
1665	511-1000	BAR REINF STEEL	LB	2,021.000 1.210	483.290 4,734.000 5,217.290	\$5,728.14	\$6,312.92
1700	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	37.000 1300.000	9.000 5.000 14.000	\$6,500.00	\$18,200.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1705	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2200.000	8.000 1.000 9.000	\$2,200.00	\$19,800.00
1725	500-3200	CLASS B CONCRETE	CY	151.000 825.000	29.132 5.500 34.632	\$4,537.50	\$28,571.40
Category Amount:						\$20,262.37	\$79,693.55
Category Number: 0020 ALTERNATE 2							
1735	641-1200	GUARDRAIL, TP W	LF	13,242.000 19.000	5,279.000 939.000 6,218.000	\$17,841.00	\$118,142.00
Category Amount:						\$17,841.00	\$118,142.00
Category Number: 0080 SIGNING AND MARKING							
9180	610-9001	REM SIGN	EA	.000 10947.750	.000 1.000 1.000	\$10,947.75	\$10,947.75
		Removal TP 3 Structure Station 280 + 76 NB					
9185	610-9001	REM SIGN	EA	.000 10947.750	.000 1.000 1.000	\$10,947.75	\$10,947.75
		Removal TP 3 Structure Station 307 + 19 NB					
9190	610-9001	REM SIGN	EA	.000 14397.000	.000 1.000 1.000	\$14,397.00	\$14,397.00
		Removal TP 1 Structure Station 333 + 56 NB					
9200	610-9001	REM SIGN	EA	.000 10947.750	.000 1.000 1.000	\$10,947.75	\$10,947.75
		Removal TP 3 Structure Station 376 + 63 SB					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2018

User: 01041894

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0031

Pay Period: 09/01/2018
to 09/30/2018

Project Number 311665-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0080	SIGNING AND MARKING				
9205	610-9001	REM SIGN	EA	.000	.000		
				10947.750	1.000		
					1.000	\$10,947.75	\$10,947.75
		Removal TP 3 Structure Station 401 + 91 SB					
Category Amount:						\$58,188.00	\$58,188.00
Project Total Amount:						\$840,591.50	\$18,906,531.49