

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019
to 05/31/2019

Contract Location:

I-75/SR 401; ALSO INCLUDES CONSTRUCTION OF A BRIDGE

Time Allowed: 1388 Days

Elapsed Calender Days: 1263 Days

Percent Time: 90.99

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/08/2015

Date Notice to Proceed: 12/16/2015

MACON GA 31210-1155

Date Work Began: 03/18/2016

Phone: (478)474-9092

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/03/2019

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$26,079,404.93

Original Contract Amount \$25,326,412.11

Funds Available \$2,578,870.00

Percent Complete 90.11%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
311665-	\$26,079,404.93	\$25,326,412.11	\$2,578,870.00	90.11%	\$840,422.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019
to 05/31/2019

Project Number: 311665- I-75/SR 401 - INTERCHANGE RECNS

Federal State Project Number: IMNH0-0075-01(227)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,800,427.91	\$18,240,229.66	\$560,198.25
Non-Participating	\$4,700,107.02	\$4,560,057.45	\$140,049.57
Total Earnings	\$23,500,534.93	\$22,800,287.11	\$700,247.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$23,500,534.93	\$22,800,287.11	\$700,247.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$140,175.00)	\$140,175.00
Total:	\$23,500,534.93	\$22,660,112.11	
		Total Payable:	\$840,422.82

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019
to 05/31/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.850		
				3294209.000	.100		
					.950	\$329,420.90	\$3,129,498.55
		IMNH0-0075-01(227)					
Category Amount:						\$329,420.90	\$3,129,498.55
Category Number: 0040 DRAINAGE							
0170	207-0203	FOUND BKFILL MATL, TP II	CY	148.000	728.387		
				83.000	53.556		
					781.943	\$4,445.15	\$64,901.27
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	83.000	67.340		
				1215.000	8.561		
					75.901	\$10,401.62	\$92,219.72
Category Amount:						\$14,846.77	\$157,120.99
Category Number: 0060 PERMANENT EROSION CONTROL							
0330	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,353.000	677.651		
				70.000	40.889		
					718.540	\$2,862.23	\$50,297.80
Category Amount:						\$2,862.23	\$50,297.80
Category Number: 0050 TEMPORARY EROSION CONTROL							
0405	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		4,759.000	1,870.875		
				20.000	52.500		
					1,923.375	\$1,050.00	\$38,467.50
0484	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		616.000	215.250		
				310.000	1.500		
					216.750	\$465.00	\$67,192.50
Category Amount:						\$1,515.00	\$105,660.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019

to 05/31/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LIGHTING							
0525	682-1406	CABLE, TP XHHW, AWG NO 6	LF	18,480.000 1.400	8,500.000 3,668.000 12,168.000	\$5,135.20	\$17,035.20
0530	682-1407	CABLE, TP XHHW, AWG NO 4	LF	4,875.000 1.650	4,800.000 2,913.000 7,713.000	\$4,806.45	\$12,726.45
0535	682-1408	CABLE, TP XHHW, AWG NO 2	LF	14,625.000 2.500	5,865.000 8,715.000 14,580.000	\$21,787.50	\$36,450.00
0560	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.000 .900 .900	\$9,936.00	\$9,936.00
	1						
0565	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.000 .900 .900	\$9,936.00	\$9,936.00
	2						
0570	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.000 .900 .900	\$9,936.00	\$9,936.00
	3						
0575	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 11040.000	.000 .900 .900	\$9,936.00	\$9,936.00
	4						
Category Amount:						\$71,473.15	\$105,955.65
Category Number: 0080 SIGNING AND MARKING							
0620	636-2070	GALV STEEL POSTS, TP 7	LF	1,044.000 5.500	572.000 122.000 694.000	\$671.00	\$3,817.00
Category Amount:						\$671.00	\$3,817.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019
to 05/31/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ALTERNATE 2							
1080	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,166.000 31.500	74,637.510 301.590 74,939.100	\$9,500.09	\$2,360,581.65
1110	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		17,644.000 74.800	16,327.930 498.130 16,826.060	\$37,260.12	\$1,258,589.29
1135	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		52,806.000 71.650	48,661.619 2,436.230 51,097.849	\$174,555.88	\$3,661,160.88
Category Amount:						\$221,316.09	\$7,280,331.82
Category Number: 0040 DRAINAGE							
1290	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	344.000 77.150	308.800 8.000 316.800	\$617.20	\$24,441.12
Category Amount:						\$617.20	\$24,441.12
Category Number: 0020 ALTERNATE 2							
1440	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		5,753.000 85.000	4,229.950 187.790 4,417.740	\$15,962.15	\$375,507.90
1455	413-0750	TACK COAT	GL	4,519.000 2.350	4,370.000 109.000 4,479.000	\$256.15	\$10,525.65
Category Amount:						\$16,218.30	\$386,033.55
Category Number: 0080 SIGNING AND MARKING							
1490	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		300.000 18.750	214.880 26.920 241.800	\$504.75	\$4,533.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2019

User: 01041894

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14956-15-000-0

Estimate Number: 0039

Pay Period: 05/01/2019
to 05/31/2019

Project Number 311665-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
1505	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		328.000 21.000	267.000 34.000 301.000	\$714.00	\$6,321.00
Category Amount:						\$1,218.75	\$10,854.75
Category Number: 0030 ROADWAY							
1700	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	37.000 1300.000	25.000 7.000 32.000	\$9,100.00	\$41,600.00
1705	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	15.000 2200.000	13.000 1.000 14.000	\$2,200.00	\$30,800.00
Category Amount:						\$11,300.00	\$72,400.00
Category Number: 0020 ALTERNATE 2							
1735	641-1200	GUARDRAIL, TP W	LF	13,242.000 19.000	10,615.000 1,326.000 11,941.000	\$25,194.00	\$226,879.00
Category Amount:						\$25,194.00	\$226,879.00
Category Number: 0030 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-5,405.250 3,594.430 -1,810.820	\$3,594.43	(\$1,810.82)
		(IN# 1)					
Category Amount:						\$3,594.43	\$-1,810.82
Project Total Amount:						\$700,247.82	\$23,500,534.93