

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD ANI

Time Allowed: 1481 Days

Elapsed Calender Days: 265 Days

Percent Time: 17.89

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,732,093.33

Original Contract Amount \$31,212,936.75

Funds Available \$25,849,902.60

Percent Complete 19.85%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,732,093.33	\$31,212,936.75	\$25,849,902.60	21.03%	\$469,663.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,199,006.39	\$4,856,925.71	\$342,080.68
Non-Participating	\$1,299,751.62	\$1,214,231.44	\$85,520.18
Total Earnings	\$6,498,758.01	\$6,071,157.15	\$427,600.86
Stockpiled Materials	\$383,432.72	\$341,370.15	\$42,062.57
Gross Earnings	\$6,882,190.73	\$6,412,527.30	\$469,663.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,882,190.73	\$6,412,527.30	

Total Payable: **\$469,663.43**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.418		
				1407000.000	.028		
		STP00-0079-01(042)			.446	\$39,396.00	\$627,522.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.660		
				4650000.000	.010		
		STP00-0079-01(042)			.670	\$46,500.00	\$3,115,500.00
0055	318-3000	AGGR SURF CRS	TN	1,000.000	165.160		
				40.000	187.050		
					352.210	\$7,482.00	\$14,088.40
0065	206-0002	BORROW EXCAV, INCL MATL	CY	169,400.000	80,314.000		
				8.830	10,712.000		
					91,026.000	\$94,586.96	\$803,759.58
0070	207-0203	FOUND BKFILL MATL, TP II	CY	428.000	203.525		
				55.000	69.537		
					273.062	\$3,824.54	\$15,018.41
Category Amount:						\$191,789.50	\$4,575,888.39
Category Number: 0030 EROSION CONTROL							
0097	163-0300	CONSTRUCTION EXIT	EA	5.000	2.250		
				1500.000	.750		
					3.000	\$1,125.00	\$4,500.00
Category Amount:						\$1,125.00	\$4,500.00
Category Number: 0010 ROADWAY							
0114	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		.000	1,071.750		
		RAW CHECK DAM		8.000	37.500		
					1,109.250	\$300.00	\$8,874.00
		CONSTR AND REMOVE TEMP SED BARRIER OR BALED STRAW CH DAM					
Category Amount:						\$300.00	\$8,874.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0127	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TR EA		146.000 170.000	.000 21.750 21.750	\$3,697.50	\$3,697.50
0137	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		18,900.000 0.500	50.000 50.000 100.000	\$25.00	\$50.00
0142	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		20,153.000 0.500	360.000 160.000 520.000	\$80.00	\$260.00
0147	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		11,620.000 0.500	.000 60.000 60.000	\$30.00	\$30.00
0157	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		49.000 250.000	.000 1.500 1.500	\$375.00	\$375.00
0167	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		146.000 100.000	.000 3.000 3.000	\$300.00	\$300.00
0187	167-1500	WATER QUALITY INSPECTIONS MO		28.000 9000.000	8.000 1.000 9.000	\$9,000.00	\$81,000.00
0202	171-0030	TEMPORARY SILT FENCE, TYPE C LF		40,305.000 3.190	17,088.500 1,156.625 18,245.125	\$3,689.63	\$58,201.95
Category Amount:						\$17,197.13	\$143,914.45

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0252	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,879.000 35.200	2,379.500 746.400 3,125.900	\$26,273.28	\$110,031.68
0267	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	298.000 57.100	359.500 -53.300 306.200	\$-3,043.43	\$17,484.02
0272	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,401.000 73.250	306.800 726.713 1,033.513	\$53,231.73	\$75,704.83
0282	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	445.000 112.250	302.900 64.800 367.700	\$7,273.80	\$41,274.33
0307	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	92.000 44.100	249.500 80.416 329.916	\$3,546.35	\$14,549.30
0382	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 660.000	12.000 8.000 20.000	\$5,280.00	\$13,200.00
0422	668-1100	CATCH BASIN, GP 1	EA	67.000 3192.000	10.500 5.250 15.750	\$16,758.00	\$50,274.00
0447	668-2100	DROP INLET, GP 1	EA	37.000 3130.000	5.250 5.250 10.500	\$16,432.50	\$32,865.00
0496	600-0001	FLOWABLE FILL	CY	65.000 200.000	.000 24.003 24.003	\$4,800.60	\$4,800.60

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0009

Pay Period: 01/01/2017
to 01/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0537	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	7,100.000	5,748.000		
				2.250	438.000		
					6,186.000	\$985.50	\$13,918.50
Category Amount:						\$131,538.33	\$374,102.26
Category Number: 0020 BRIDGE NO. 1 - OVER CSX RAILROAD & IRON RD							
0670	500-3002	CLASS AA CONCRETE	CY	475.000	357.817		
				1500.000	52.381		
					410.198	\$78,571.50	\$615,297.00
0671	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	537.000	.000		
				275.000	.000		
					.000	\$0.00	\$0.00
		1					
0672	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		2,446.000	.000		
				325.000	.000		
					.000	\$0.00	\$0.00
		1					
0673	511-1000	BAR REINF STEEL	LB	77,715.000	62,427.000		
				0.900	7,866.000		
					70,293.000	\$7,079.40	\$63,263.70
Category Amount:						\$85,650.90	\$678,560.70
Project Total Amount:						\$427,600.86	\$6,498,758.01