

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2018

User: msnipes

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0020

Pay Period: 12/01/2017
to 12/31/2017

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD AN

Time Allowed: 1481 Days

Elapsed Calender Days: 599 Days

Percent Time: 40.45

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,773,084.28

Original Contract Amount \$31,212,936.75

Funds Available \$17,497,078.60

Percent Complete 46.26%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,773,084.28	\$31,212,936.75	\$17,497,078.60	46.61%	\$580,558.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2018

User: msnipes

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0020

Pay Period: 12/01/2017
to 12/31/2017

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,129,608.97	\$11,587,684.30	\$541,924.67
Non-Participating	\$3,032,402.33	\$2,896,921.15	\$135,481.18
Total Earnings	\$15,162,011.30	\$14,484,605.45	\$677,405.85
Stockpiled Materials	\$113,994.38	\$210,842.14	(\$96,847.76)
Gross Earnings	\$15,276,005.68	\$14,695,447.59	\$580,558.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,276,005.68	\$14,695,447.59	

Total Payable: **\$580,558.09**

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2018

User: msnipes

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0020

Pay Period: 12/01/2017
to 12/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.687		
				1407000.000	.011		
		STP00-0079-01(042)			.698	\$15,477.00	\$982,086.00
0009	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		47,439.000	5,598.050		
				75.350	691.980		
					6,290.030	\$52,140.69	\$473,953.76
0020	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		38,578.000	4,700.060		
		TL		74.990	3,011.900		
					7,711.960	\$225,862.38	\$578,319.88
0025	413-0750	TACK COAT	GL	10,614.000	2,860.000		
				2.250	1,385.000		
					4,245.000	\$3,116.25	\$9,551.25
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.815		
				4650000.000	.015		
		STP00-0079-01(042)			.830	\$69,750.00	\$3,859,500.00
0045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	30,149.000	4,863.268		
				13.000	217.778		
					5,081.046	\$2,831.11	\$66,053.60
0050	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	130,930.000	29,200.852		
				21.700	8,514.089		
					37,714.941	\$184,755.73	\$818,414.22
0060	205-0001	UNCLASS EXCAV	CY	64,308.000	34,606.000		
				4.000	1,748.000		
					36,354.000	\$6,992.00	\$145,416.00

Category Amount:

\$560,925.16

\$6,933,294.71

Rpt-ID: RCPESPRJ

Georgia

Date: 01/02/2018

User: msnipes

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0020

Pay Period: 12/01/2017
to 12/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0107	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,701.000 22.000	180.000 60.000 240.000	\$1,320.00	\$5,280.00
0127	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRF EA		146.000 170.000	56.000 7.000 63.000	\$1,190.00	\$10,710.00
0167	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	146.000 100.000	33.000 17.000 50.000	\$1,700.00	\$5,000.00
Category Amount:						\$4,210.00	\$20,990.00
Category Number: 0010 ROADWAY							
0212	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		490.000 175.000	.000 376.667 376.667	\$65,916.73	\$65,916.73
0252	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10 LF	LF	6,879.000 35.200	5,998.516 40.300 6,038.816	\$1,418.56	\$212,566.32
0422	668-1100	CATCH BASIN, GP 1 EA	EA	67.000 3192.000	48.250 7.250 55.500	\$23,142.00	\$177,156.00
0437	668-1200	CATCH BASIN, GP 2 EA	EA	4.000 4220.000	3.000 .750 3.750	\$3,165.00	\$15,825.00
0447	668-2100	DROP INLET, GP 1 EA	EA	37.000 3130.000	24.000 1.000 25.000	\$3,130.00	\$78,250.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/02/2018

User: msnipes

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0020

Pay Period: 12/01/2017
to 12/31/2017

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0472	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2963.000	3.750 .750 4.500	\$2,222.25	\$13,333.50
0517	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	16,364.000 13.800	6,661.000 831.000 7,492.000	\$11,467.80	\$103,389.60
0707	500-3101	CLASS A CONCRETE	CY	867.000 519.000	978.887 .000 978.887	\$0.00	\$508,042.35
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	3,223.240 1,808.350 5,031.590	\$1,808.35	\$5,031.59
Category Amount:						\$112,270.69	\$1,179,511.09
Project Total Amount:						\$677,405.85	\$15,162,011.30