

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018
to 03/30/2018

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD AN

Time Allowed: 1481 Days

Elapsed Calender Days: 688 Days

Percent Time: 46.46

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,773,084.28

Original Contract Amount \$31,212,936.75

Funds Available \$14,161,479.21

Percent Complete 56.79%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,773,084.28	\$31,212,936.75	\$14,161,479.21	56.79%	\$671,035.77

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018
to 03/30/2018

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,889,283.96	\$14,352,455.36	\$536,828.60
Non-Participating	\$3,722,321.11	\$3,588,113.94	\$134,207.17
Total Earnings	\$18,611,605.07	\$17,940,569.30	\$671,035.77
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,611,605.07	\$17,940,569.30	\$671,035.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,611,605.07	\$17,940,569.30	

Total Payable: **\$671,035.77**

Rpt-ID: RCPEsprj

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018

to 03/30/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.738		
				1407000.000	.059		
					.797	\$83,013.00	\$1,121,379.00
		STP00-0079-01(042)					
0009	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		47,439.000	15,097.308		
				75.350	1,978.450		
					17,075.758	\$149,076.21	\$1,286,658.37
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		19,444.000	1,841.760		
		L & H LIME		75.350	222.380		
					2,064.140	\$16,756.33	\$155,532.95
0020	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		38,578.000	22,732.920		
		TL		74.990	819.290		
					23,552.210	\$61,438.56	\$1,766,180.23
0025	413-0750	TACK COAT	GL	10,614.000	10,408.000		
				2.250	731.000		
					11,139.000	\$1,644.75	\$25,062.75
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.870		
				4650000.000	.015		
					.885	\$69,750.00	\$4,115,250.00
		STP00-0079-01(042)					
0045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	30,149.000	5,081.046		
				13.000	4,945.389		
					10,026.435	\$64,290.06	\$130,343.66
0050	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	130,930.000	52,310.708		
				21.700	4,245.916		
					56,556.624	\$92,136.38	\$1,227,278.74
0060	205-0001	UNCLASS EXCAV	CY	64,308.000	39,240.000		
				4.000	6,671.000		
					45,911.000	\$26,684.00	\$183,644.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018
to 03/30/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	207-0203	FOUND BKFILL MATL, TP II	CY	428.000 55.000	925.014 3.704 928.718	\$203.72	\$51,079.49
Category Amount:						\$564,993.01	\$10,062,409.19
Category Number: 0030 EROSION CONTROL							
0080	163-0232	TEMPORARY GRASSING	AC	18.000 995.000	6.328 .055 6.383	\$54.73	\$6,351.09
0187	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 9000.000	22.000 1.000 23.000	\$9,000.00	\$207,000.00
Category Amount:						\$9,054.73	\$213,351.09
Category Number: 0010 ROADWAY							
0227	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	842.000 48.000	102.778 58.333 161.111	\$2,799.98	\$7,733.33
0232	441-0104	CONC SIDEWALK, 4 IN	SY	6,505.000 29.000	194.444 553.889 748.333	\$16,062.78	\$21,701.66
0242	441-4020	CONC VALLEY GUTTER, 6 IN	SY	198.000 41.500	120.610 66.667 187.277	\$2,766.68	\$7,772.00
0247	441-4030	CONC VALLEY GUTTER, 8 IN	SY	655.000 52.000	205.055 214.000 419.055	\$11,128.00	\$21,790.86
0252	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,879.000 35.200	6,085.816 54.800 6,140.616	\$1,928.96	\$216,149.68

Rpt-ID: RCPESPRJ

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018
to 03/30/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0307	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	92.000 44.100	274.016 48.000 322.016	\$2,116.80	\$14,200.91
0382	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 660.000	60.000 1.000 61.000	\$660.00	\$40,260.00
0387	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	8.000 790.000	6.000 1.000 7.000	\$790.00	\$5,530.00
0422	668-1100	CATCH BASIN, GP 1	EA	67.000 3192.000	55.500 1.500 57.000	\$4,788.00	\$181,944.00
0437	668-1200	CATCH BASIN, GP 2	EA	4.000 4220.000	3.750 .250 4.000	\$1,055.00	\$16,880.00
0477	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, 1 LF		6.000 285.000	.083 1.000 1.083	\$285.00	\$308.66
Category Amount:						\$44,381.20	\$534,271.10
Category Number: 0020 BRIDGE NO. 1 - OVER CSX RAILROAD & IRON RD							
0679	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	488.000 45.000	.000 489.000 489.000	\$22,005.00	\$22,005.00
Category Amount:						\$22,005.00	\$22,005.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/30/2018

User: msnipes

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0024

Pay Period: 03/16/2018
to 03/30/2018

Project Number 431830-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	40,540.100		
				1.000	30,601.830		
					71,141.930	\$30,601.83	\$71,141.93
		(IN #1)					
Category Amount:						\$30,601.83	\$71,141.93
Project Total Amount:						\$671,035.77	\$18,611,605.07