

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: msnipes

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0028

Pay Period: 07/01/2018
to 07/31/2018

Contract Location:

SR 135 @US 441/SR 31 TO SR 32; OVER CSX RAILROAD AN

Time Allowed: 1481 Days

Elapsed Calender Days: 811 Days

Percent Time: 54.76

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/10/2016

Date Notice to Proceed: 05/12/2016

Date Work Began: 05/25/2016

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$32,773,082.72

Original Contract Amount \$31,212,936.75

Funds Available \$12,464,797.89

Percent Complete 61.97%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431830-	\$32,773,082.72	\$31,212,936.75	\$12,464,797.89	61.97%	\$169,425.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: msnipes

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0028

Pay Period: 07/01/2018
to 07/31/2018

Project Number: 431830- SR 135 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0079-01(042)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,246,627.76	\$16,111,087.73	\$135,540.03
Non-Participating	\$4,061,657.07	\$4,027,772.06	\$33,885.01
Total Earnings	\$20,308,284.83	\$20,138,859.79	\$169,425.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,308,284.83	\$20,138,859.79	\$169,425.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,308,284.83	\$20,138,859.79	

Total Payable: **\$169,425.04**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: msnipes

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0028

Pay Period: 07/01/2018
to 07/31/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.851		
				1407000.000	.014		
		STP00-0079-01(042)			.865	\$19,698.00	\$1,217,055.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.930		
				4650000.000	.015		
		STP00-0079-01(042)			.945	\$69,750.00	\$4,394,250.00
0045	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	30,149.000	16,719.269		
				13.000	821.790		
					17,541.059	\$10,683.27	\$228,033.77
0055	318-3000	AGGR SURF CRS	TN	1,000.000	753.170		
				40.000	14.910		
					768.080	\$596.40	\$30,723.20
0060	205-0001	UNCLASS EXCAV	CY	64,308.000	50,725.000		
				4.000	1,023.000		
					51,748.000	\$4,092.00	\$206,992.00
0065	206-0002	BORROW EXCAV, INCL MATL	CY	169,400.000	155,838.000		
				8.830	1,001.000		
					156,839.000	\$8,838.83	\$1,384,888.37
Category Amount:						\$113,658.50	\$7,461,942.34
Category Number: 0030 EROSION CONTROL							
0187	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	26.000		
				9000.000	1.000		
					27.000	\$9,000.00	\$243,000.00
0202	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	40,305.000	21,863.125		
				3.190	1,207.500		
					23,070.625	\$3,851.93	\$73,595.29
Category Amount:						\$12,851.93	\$316,595.29

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: msnipes

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0028

Pay Period: 07/01/2018
to 07/31/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0496	600-0001	FLOWABLE FILL	CY	65.000 200.000	44.004 2.000 46.004	\$400.00	\$9,200.80
0517	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	16,364.000 13.800	10,195.000 664.000 10,859.000	\$9,163.20	\$149,854.20
Category Amount:						\$9,563.20	\$159,055.00
Category Number: 0050 SIGNALS							
0572	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	18,810.000 5.000	.000 1,084.000 1,084.000	\$5,420.00	\$5,420.00
Category Amount:						\$5,420.00	\$5,420.00
Category Number: 0010 ROADWAY							
0717	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	350.000 100.000	.000 2.222 2.222	\$222.20	\$222.20
0732	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	1,003.000 55.000	.000 102.222 102.222	\$5,622.21	\$5,622.21
Category Amount:						\$5,844.41	\$5,844.41
Category Number: 0040 SIGNING & MARKING							
0752	639-3003	STEEL STRAIN POLE, TP III	EA	22.000 8500.000	.000 1.500 1.500	\$12,750.00	\$12,750.00
Category Amount:						\$12,750.00	\$12,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2018

User: msnipes

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14986-15-000-1

Estimate Number: 0028

Pay Period: 07/01/2018
to 07/31/2018

Project Number 431830-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0887	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		3.000 450.000	.000 1.500 1.500	\$675.00	\$675.00
Category Amount:						\$675.00	\$675.00
Category Number: 0010 ROADWAY							
9130	001-8012	MATL ORDERED NOT USED - 639-4004 Strain Pole, TP IV Corrected CO	EA	.000 8662.000	.000 1.000 1.000	\$8,662.00	\$8,662.00
Category Amount:						\$8,662.00	\$8,662.00
Project Total Amount:						\$169,425.04	\$20,308,284.83