

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0003

Pay Period: 05/19/2016
to 06/29/2016

Contract Location:
CR 305 OVER BIG SATILLA CREEK AND BIG SATILLA CREEK

Time Allowed: 415 **Days**
Elapsed Calender Days: 230 **Days**
Percent Time: 55.42

District: 5

Area: 01

Contractor:
TIC - THE INDUSTRIAL COMPANY
P. O. BOX 9207

Date Let: 08/21/2015
Date Awarded: 09/04/2015
Date Contract Executed: 11/10/2015
Date Notice to Proceed: 11/13/2015
Date Work Began: 02/29/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2016

SAVANNAH GA 31421
Phone: (912)721-9754

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,260,817.09
Original Contract Amount \$5,254,014.00
Funds Available \$4,363,428.29
Percent Complete 10.35%

Counties:

Appling Pierce

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
531340-	\$5,260,817.09	\$5,254,014.00	\$4,363,428.29	17.06%	\$578,152.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0003

Pay Period: 05/19/2016
to 06/29/2016

Project Number: 531340- CR 305 - BRIDGE CNST

Federal State Project Number: BRSLB-1492-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$435,509.20	\$0.00	\$435,509.20
Non-Participating	\$108,877.30	\$0.00	\$108,877.30
Total Earnings	\$544,386.50	\$0.00	\$544,386.50
Stockpiled Materials	\$353,002.30	\$319,235.98	\$33,766.32
Gross Earnings	\$897,388.80	\$319,235.98	\$578,152.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$897,388.80	\$319,235.98	

Total Payable: **\$578,152.82**

Date: 07/06/2016

Page 3 of 4

Pay Period: 05/19/2016
to 06/29/2016

Category Amount:	\$0.00	\$0.00
-------------------------	--------	--------

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0003

Pay Period: 05/19/2016
to 06/29/2016

Project Number 531340-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0455	210-0100	GRADING COMPLETE -	LS	1.000	.000		
				738452.450	.595		
					.595	\$439,379.21	\$439,379.21
		BRS LB-1492-00(005)					
0460	150-1000	TRAFFIC CONTROL -	LS	1.000	.000		
				25860.000	.311		
					.311	\$8,042.46	\$8,042.46
		BRS LB-1492-00(005)					
0465	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.000		
				65000.000	.650		
					.650	\$42,250.00	\$42,250.00
Category Amount:						\$489,671.67	\$489,671.67
Category Number: 0040 EROSION CONTROL							
0485	170-1000	FLOATING SILT RETENTION BARRIER	LF	4,760.000	.000		
				15.100	500.000		
					500.000	\$7,550.00	\$7,550.00
Category Amount:						\$7,550.00	\$7,550.00
Project Total Amount:						\$544,386.50	\$544,386.50