

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0010

Pay Period: 12/30/2016
to 01/31/2017

Contract Location:

CR 305 OVER BIG SATILLA CREEK AND BIG SATILLA CREEK

Time Allowed: 415 Days

Elapsed Calender Days: 446 Days

Percent Time: 107.47

District: 5

Area: 01

Contractor:

TIC - THE INDUSTRIAL COMPANY
P. O. BOX 9207

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 11/10/2015

Date Notice to Proceed: 11/13/2015

Date Work Began: 05/31/2016

Date Time Stopped: 02/28/2017

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2016

SAVANNAH

GA 31421

Phone: (912)721-9754

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,269,217.09

Original Contract Amount \$5,254,014.00

Funds Available \$675,901.16

Percent Complete 87.59%

Counties:

Appling Pierce

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
531340-	\$5,269,217.09	\$5,254,014.00	\$675,901.16	87.17%	\$328,711.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0010

Pay Period: 12/30/2016
to 01/31/2017

Project Number: 531340- CR 305 - BRIDGE CNST

Federal State Project Number: BRSLB-1492-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,692,335.13	\$3,411,676.59	\$280,658.54
Non-Participating	\$923,083.80	\$852,919.16	\$70,164.64
Total Earnings	\$4,615,418.93	\$4,264,595.75	\$350,823.18
Stockpiled Materials	\$0.00	\$8.42	(\$8.42)
Gross Earnings	\$4,615,418.93	\$4,264,604.17	\$350,814.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$22,103.00)	\$0.00	(\$22,103.00)
Total:	\$4,593,315.93	\$4,264,604.17	

Total Payable: **\$328,711.76**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0010

Pay Period: 12/30/2016
to 01/31/2017

Project Number 531340-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	413-1000	BITUM TACK COAT	GL	320.000	.000		
				2.500	233.000		
					233.000	\$582.50	\$582.50
Category Amount:						\$582.50	\$582.50
Category Number: 0040 EROSION CONTROL							
0105	441-0301	CONC SPILLWAY, TP 1	EA	8.000	.000		
				2000.000	2.000		
					2.000	\$4,000.00	\$4,000.00
Category Amount:						\$4,000.00	\$4,000.00
Category Number: 0010 ROADWAY							
0115	433-1000	REINF CONC APPROACH SLAB	SY	500.000	124.443		
				230.000	373.300		
					497.743	\$85,859.00	\$114,480.89
Category Amount:						\$85,859.00	\$114,480.89
Category Number: 0040 EROSION CONTROL							
0130	167-1500	WATER QUALITY INSPECTIONS	MO	14.000	7.000		
				1000.000	1.000		
					8.000	\$1,000.00	\$8,000.00
Category Amount:						\$1,000.00	\$8,000.00
Category Number: 0010 ROADWAY							
0235	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		328.000	.000		
				100.000	356.610		
					356.610	\$35,661.00	\$35,661.00
Category Amount:						\$35,661.00	\$35,661.00
Category Number: 0020 BRIDGES							
0255	500-2100	CONCRETE BARRIER	LF	978.000	.000		
				50.000	978.000		
					978.000	\$48,900.00	\$48,900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0010

Pay Period: 12/30/2016
to 01/31/2017

Project Number 531340-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0340	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,153.000 70.000	897.333 255.667 1,153.000	\$17,896.69	\$80,710.00
0345	603-7000	PLASTIC FILTER FABRIC	SY	1,153.000 5.000	897.333 255.667 1,153.000	\$1,278.34	\$5,765.00
Category Amount:						\$68,075.03	\$135,375.00
Category Number: 0030 BRIDGES							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 2	LS	1.000 664070.000	.896 .002 .898	\$1,328.14	\$596,334.86
0360	500-2100	CONCRETE BARRIER	LF	1,008.000 50.000	.000 1,008.000 1,008.000	\$50,400.00	\$50,400.00
0370	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO - 2	LF	1,758.000 130.000	1,757.650 .000 1,757.650	\$0.00	\$228,494.50
0375	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 2	LF	738.000 175.000	737.550 .000 737.550	\$0.00	\$129,071.25
0385	511-3000	SUPERSTR REINF STEEL, BR NO - 2	LS	1.000 210420.000	.844 .153 .997	\$32,194.26	\$209,788.74
0445	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	844.000 70.000	400.000 444.000 844.000	\$31,080.00	\$59,080.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14993-15-000-0

Estimate Number: 0010

Pay Period: 12/30/2016
to 01/31/2017

Project Number 531340-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGES							
0450	603-7000	PLASTIC FILTER FABRIC	SY	844.000	400.000		
				5.000	444.000		
					844.000	\$2,220.00	\$4,220.00
Category Amount:						\$117,222.40	\$1,277,389.35
Category Number: 0010 ROADWAY							
0456	210-0100	GRADING COMPLETE -	LS	.000	.912		
				746852.450	.048		
					.960	\$35,848.92	\$716,978.35
		ADDITIONAL GRADING COMPLETE AT STATION 26+00 TO 27+00 LT/RT					
0460	150-1000	TRAFFIC CONTROL -	LS	1.000	.877		
				25860.000	.123		
					1.000	\$3,180.78	\$25,860.00
		BRS LB-1492-00(005)					
Category Amount:						\$39,029.70	\$742,838.35
Category Number: 0040 EROSION CONTROL							
0480	702-7450	BARE ROOT SEEDLINGS AND PLANTINGS	EA	52.000	.000		
				25.000	52.000		
					52.000	\$1,300.00	\$1,300.00
Category Amount:						\$1,300.00	\$1,300.00
Category Number: 0010 ROADWAY							
0515	158-1000	TRAINING HOURS	HR	1,000.000	145.000		
				0.800	895.000		
					1,040.000	\$716.00	\$832.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-2,622.450		
					-2,622.450	\$-2,622.45	(\$2,622.45)
		(IN #1)					
Category Amount:						\$-1,906.45	\$-1,790.45
Project Total Amount:						\$350,823.18	\$4,615,418.93