

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14997-15-000-0

Estimate Number: 0011

Pay Period: 09/01/2016
to 09/30/2016

Contract Location:

BRIDGE AND APPROACHES ON SR 97 OVER BIG SLOUGH

Time Allowed: 377 Days

Elapsed Calender Days: 346 Days

Percent Time: 91.78

District: 4

Area: 03

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 08/21/2015

Date Awarded: 09/04/2015

Date Contract Executed: 10/15/2015

Date Notice to Proceed: 10/21/2015

Date Work Began: 11/16/2015

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2016

ALBANY GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,613,406.81

Original Contract Amount \$4,542,497.75

Funds Available \$659,116.31

Percent Complete 85.71%

Counties:

Decatur

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007171	\$4,613,406.81	\$4,542,497.75	\$659,116.31	85.71%	\$602,777.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14997-15-000-0

Estimate Number: 0011

Pay Period: 09/01/2016
to 09/30/2016

Project Number: 0007171 SR 97 - BRIDGE CNST

Federal State Project Number: CSBRG-0007-00(171)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,163,432.36	\$2,681,210.69	\$482,221.67
Non-Participating	\$790,858.14	\$670,302.72	\$120,555.42
Total Earnings	\$3,954,290.50	\$3,351,513.41	\$602,777.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,954,290.50	\$3,351,513.41	\$602,777.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,954,290.50	\$3,351,513.41	

Total Payable: **\$602,777.09**

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14997-15-000-0

Estimate Number: 0011

Pay Period: 09/01/2016
to 09/30/2016

Project Number 0007171

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 40000.000	.911 .066 .977	\$2,640.00	\$39,080.00
		CSBRG-0007-00(171)					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENU EA		2.000 10000.000	2.000 1.000 3.000	\$10,000.00	\$30,000.00
0015	210-0100	GRADING COMPLETE -	LS	1.000 1150000.000	.528 .272 .800	\$312,800.00	\$920,000.00
		CSBRG-0007-00(171)					
0040	641-1100	GUARDRAIL, TP T	LF	84.000 61.000	.000 83.200 83.200	\$5,075.20	\$5,075.20
0045	641-1200	GUARDRAIL, TP W	LF	1,000.000 17.000	.000 1,026.000 1,026.000	\$17,442.00	\$17,442.00
0055	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	4.000 2200.000	.000 4.000 4.000	\$8,800.00	\$8,800.00
Category Amount:						\$356,757.20	\$1,020,397.20
Category Number: 0030 EROSION CONTROL							
0089	700-6910	PERMANENT GRASSING	AC	8.000 895.000	3.785 2.865 6.650	\$2,564.18	\$5,951.75
0119	163-0240	MULCH	TN	146.000 200.000	34.670 11.000 45.670	\$2,200.00	\$9,134.00
Category Amount:						\$4,764.18	\$15,085.75

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14997-15-000-0

Estimate Number: 0011

Pay Period: 09/01/2016
to 09/30/2016

Project Number 0007171

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER BIG SLOUGH							
0149	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				150000.000	1.000		
		316+32			1.000	\$150,000.00	\$150,000.00
Category Amount:						\$150,000.00	\$150,000.00
Category Number: 0030 EROSION CONTROL							
0155	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	81.000	5.022		
				72.000	6.111		
					11.133	\$439.99	\$801.58
Category Amount:						\$439.99	\$801.58
Category Number: 0040 DRAINAGE							
0200	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	68.000	.000		
				43.500	56.000		
					56.000	\$2,436.00	\$2,436.00
Category Amount:						\$2,436.00	\$2,436.00
Category Number: 0010 ROADWAY							
0209	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,808.000	1,845.000		
				23.500	85.000		
					1,930.000	\$1,997.50	\$45,355.00
0224	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		200.000	444.980		
				92.500	704.680		
					1,149.660	\$65,182.90	\$106,343.55
0380	436-1000	ASPHALTIC CONCRETE CURB -	LF	902.000	.000		
				13.000	970.900		
		5 IN			970.900	\$12,621.70	\$12,621.70
Category Amount:						\$79,802.10	\$164,320.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2016

User: vepps

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14997-15-000-0

Estimate Number: 0011

Pay Period: 09/01/2016
to 09/30/2016

Project Number 0007171

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0399	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 750.000	9.000 1.000 10.000	\$750.00	\$7,500.00
0415	711-0100	TURF REINFORCING MATTING, TP 1	SY	1,755.000 3.950	.000 1,524.670 1,524.670	\$6,022.45	\$6,022.45
Category Amount:						\$6,772.45	\$13,522.45
Category Number: 0040 DRAINAGE							
0435	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1 EA		1.000 1270.000	.000 2.000 2.000	\$2,540.00	\$2,540.00
0470	500-3200	CLASS B CONCRETE	CY	25.000 750.000	.000 3.818 3.818	\$2,863.50	\$2,863.50
0475	511-1000	BAR REINF STEEL	LB	352.000 1.750	.000 155.610 155.610	\$272.32	\$272.32
Category Amount:						\$5,675.82	\$5,675.82
Category Number: 0010 ROADWAY							
0525	158-1000	TRAINING HOURS	HR	1,000.000 0.800	895.000 200.500 1,095.500	\$160.40	\$876.40
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-17,766.630 -4,031.050 -21,797.680	\$-4,031.05	(\$21,797.68)
	(IN #1)						
Category Amount:						\$-3,870.65	\$-20,921.28
Project Total Amount:						\$602,777.09	\$3,954,290.50