

Rpt-ID: RCPESPRJ

Georgia

Date: 04/22/2016

User: krender

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B15001-15-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Contract Location:

I-85/SR 403 BEGINNING AT OLD PEACHTREE AND EXTENDI

Time Allowed:

1030 Days

Elapsed Calender Days:

213 Days

Percent Time:

20.68

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

06/26/2015

Date Awarded:

09/18/2015

Date Contract Executed:

08/11/2015

Date Notice to Proceed:

09/01/2015

Date Work Began:

09/01/2015

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2018

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$139,565,846.91

Original Contract Amount \$139,565,846.91

Funds Available \$133,902,986.81

Percent Complete 4.06%

Counties:

Gwinnett

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
110600-	\$139,565,846.91	\$139,565,846.91	\$133,902,986.81	4.06%	\$579,103.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/22/2016

User: krender

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B15001-15-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number: 110600- I-85/SR 403 - MANAGED LANES

Federal State Project Number: 110600-

	Total to Date	Prev to Date	This Estimate
Participating	\$4,530,288.08	\$4,067,005.65	\$463,282.43
Non-Participating	\$1,132,572.02	\$1,016,751.41	\$115,820.61
Total Earnings	\$5,662,860.10	\$5,083,757.06	\$579,103.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,662,860.10	\$5,083,757.06	\$579,103.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,662,860.10	\$5,083,757.06	

Total Payable: **\$579,103.04**

Rpt-ID: RCPEsprj

Georgia

Date: 04/22/2016

User: krender

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B15001-15-000-0

Estimate Number: 0008

Pay Period: 03/01/2016
to 03/31/2016

Project Number 110600-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
<hr/>							
	Category Number:	0010 ROADWAY					
0010	999-2010	DESIGN COMPLETE	LS	1.000	.611		
				7238788.000	.080		
					.691	\$579,103.04	\$5,002,002.51
<hr/>							
					Category Amount:	\$579,103.04	\$5,002,002.51
					Project Total Amount:	\$579,103.04	\$5,662,860.10