

Rpt-ID: RCPESPRJ

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Contract Location:

I-20/SR 401 AT SWEET WATER CREEK TO HILL ST BRIDGE

Time Allowed:

404 Days

Elapsed Calender Days:

144 Days

Percent Time:

35.64

District: 7

Area: 03

Contractor:

C. W. MATTHEWS & E. R. SNELL CONTRACTOR
P. O. DRAWER 970

Date Let:

09/18/2015

Date Awarded:

10/21/2015

Date Contract Executed:

11/18/2015

Date Notice to Proceed:

11/24/2015

Date Work Began:

02/05/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2016

MARIETTA

GA 30061

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$39,970,335.41

Original Contract Amount \$39,970,335.41

Funds Available \$37,774,445.58

Percent Complete 5.49%

Counties:

Cobb

Douglas

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011828	\$5,370,058.21	\$5,370,058.21	\$3,394,099.91	36.80%	\$1,088,167.56
M005198	\$34,600,277.20	\$34,600,277.20	\$34,380,345.67	0.64%	\$219,931.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Project Number: 0011828 I-20/SR 402 - OPERATIONAL IMPROVEMENT

Federal State Project Number: 0011828

	Total to Date	Prev to Date	This Estimate
Participating	\$1,580,766.64	\$710,232.60	\$870,534.04
Non-Participating	\$395,191.66	\$177,558.14	\$217,633.52
Total Earnings	\$1,975,958.30	\$887,790.74	\$1,088,167.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,975,958.30	\$887,790.74	\$1,088,167.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,975,958.30	\$887,790.74	

Total Payable: **\$1,088,167.56**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Project Number: M005198 I-20/SR 401 - MILLING, INLAY & PLMX RESF

Federal State Project Number: M005198

	Total to Date	Prev to Date	This Estimate
Participating	\$197,938.38	\$0.00	\$197,938.38
Non-Participating	\$21,993.15	\$0.00	\$21,993.15
Total Earnings	\$219,931.53	\$0.00	\$219,931.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$219,931.53	\$0.00	\$219,931.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$219,931.53	\$0.00	

Total Payable: **\$219,931.53**

Rpt-ID: RCPEsprj

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Project Number 0011828

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000 747943.500	.400 .600 1.000	\$448,766.10	\$747,943.50
		0011828					
0010	150-1000	TRAFFIC CONTROL -	LS	1.000 458382.000	.250 .165 .415	\$75,633.03	\$190,228.53
		0011828					
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		250.000 145.110	.000 679.340 679.340	\$98,579.03	\$98,579.03
0030	413-1000	BITUM TACK COAT	GL	1,297.000 2.600	1,065.000 876.000 1,941.000	\$2,277.60	\$5,046.60
0045	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	71,695.000 4.020	3,091.111 69,315.385 72,406.496	\$278,647.85	\$291,074.11
0055	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYP EA		8.000 15100.000	1.000 4.000 5.000	\$60,400.00	\$75,500.00
0250	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,335.000 30.750	2,352.360 149.780 2,502.140	\$4,605.74	\$76,940.81
0255	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		5,807.000 96.300	2,239.480 200.170 2,439.650	\$19,276.37	\$234,938.30
0259	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		815.000 81.190	556.040 343.610 899.650	\$27,897.70	\$73,042.58

Rpt-ID: RCPEsprj

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Project Number 0011828

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0260	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,056.000	625.250		
		L & H LIME		97.750	386.400		
					1,011.650	\$37,770.60	\$98,888.79
0265	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WI LF		8,725.000	2,982.000		
				12.500	1,588.083		
					4,570.083	\$19,851.04	\$57,126.04
0325	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		500.000	187.500		
				65.000	222.500		
					410.000	\$14,462.50	\$26,650.00
Category Amount:						\$1,088,167.56	\$1,975,958.29
Project Total Amount:						\$1,088,167.56	\$1,975,958.30

Rpt-ID: RCPEsprj

Georgia

Date: 04/21/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B15007-15-000-0

Estimate Number: 0002

Pay Period: 03/16/2016
to 04/15/2016

Project Number M005198

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	413-1000	BITUM TACK COAT	GL	80,678.000 2.600	.000 405.000 405.000	\$1,053.00	\$1,053.00
0035	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	,282,000.000 4.020	.000 10,112.639 10,112.639	\$40,652.81	\$40,652.81
0185	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		8.000 15100.000	.000 4.000 4.000	\$60,400.00	\$60,400.00
0190	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		5,500.000 65.000	.000 74.500 74.500	\$4,842.50	\$4,842.50
0215	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		21,700.000 99.250	.000 1,138.370 1,138.370	\$112,983.22	\$112,983.22
Category Amount:						\$219,931.53	\$219,931.53
Project Total Amount:						\$219,931.53	\$219,931.53