

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: C0004164

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0017

Pay Period: 01/01/2018
to 01/31/2018

Contract Location:

BRIDGE AND APPROACHES ON SR 43 OVER LITTLE RIVER.

Time Allowed:

608 Days

Elapsed Calender Days:

549 Days

Percent Time:

90.30

District: 2

Area: 04

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let:

06/17/2016

Date Awarded:

06/17/2016

Date Contract Executed:

07/27/2016

Date Notice to Proceed:

08/01/2016

Date Work Began:

09/09/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2018

OPELIKA

AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$14,914,620.97

Original Contract Amount \$14,860,523.65

Funds Available \$3,808,704.07

Percent Complete 74.18%

Counties:

Lincoln

McDuffie

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007040	\$14,914,620.97	\$14,860,523.65	\$3,808,704.07	74.46%	\$53,019.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: C0004164

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0017

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 0007040 SR 43/OVER LITTLE RIVER - BRIDGE REPL

Federal State Project Number: CSBRG-0007-00(040)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,850,537.78	\$8,808,122.30	\$42,415.48
Non-Participating	\$2,212,634.53	\$2,202,030.64	\$10,603.89
Total Earnings	\$11,063,172.31	\$11,010,152.94	\$53,019.37
Stockpiled Materials	\$42,744.59	\$42,744.59	\$0.00
Gross Earnings	\$11,105,916.90	\$11,052,897.53	\$53,019.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,105,916.90	\$11,052,897.53	

Total Payable: **\$53,019.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: C0004164

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0017

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0007040

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.952		
				67226.780	.039		
		CSBRG-0007-00(040)			.991	\$2,621.84	\$66,621.74
0025	318-3000	AGGR SURF CRS	TN	100.000	.000		
				25.500	113.970		
					113.970	\$2,906.24	\$2,906.24
0045	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,835.000	3,492.480		
				24.940	314.220		
					3,806.700	\$7,836.65	\$94,939.10
0070	441-0303	CONC SPILLWAY, TP 3	EA	4.000	.000		
				1942.500	4.000		
					4.000	\$7,770.00	\$7,770.00
Category Amount:						\$21,134.73	\$172,237.08
Category Number: 0050 TEMPORARY EROSON CONTROL							
0255	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	9,100.000	5,506.200		
				3.150	1,201.500		
					6,707.700	\$3,784.73	\$21,129.26
Category Amount:						\$3,784.73	\$21,129.26
Category Number: 0010 ROADWAY							
0265	208-0500	ROCK EMBANKMENT	TN	174,450.000	77,129.580		
				23.500	738.880		
					77,868.460	\$17,363.68	\$1,829,908.81
Category Amount:						\$17,363.68	\$1,829,908.81
Category Number: 0050 TEMPORARY EROSON CONTROL							
0290	167-1500	WATER QUALITY INSPECTIONS	MO	19.000	16.000		
				1312.500	1.000		
					17.000	\$1,312.50	\$22,312.50
Category Amount:						\$1,312.50	\$22,312.50

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2018

User: C0004164

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15016-15-000-1

Estimate Number: 0017

Pay Period: 01/01/2018
to 01/31/2018

Project Number 0007040

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0365	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	6.000 794.520	.000 2.000 2.000	\$1,589.04	\$1,589.04
0380	500-3200	CLASS B CONCRETE	CY	29.500 630.000	.000 4.571 4.571	\$2,879.73	\$2,879.73
0385	511-1000	BAR REINF STEEL	LB	512.630 1.190	.000 46.760 46.760	\$55.64	\$55.64
0405	611-9000	CAPPING MINOR STRUCTURE	EA	2.000 1071.630	.000 4.000 4.000	\$4,286.52	\$4,286.52
0550	158-1000	TRAINING HOURS	HR	3,000.000 0.800	2,342.500 766.000 3,108.500	\$612.80	\$2,486.80
Category Amount:						\$9,423.73	\$11,297.73
Project Total Amount:						\$53,019.37	\$11,063,172.31