

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: rbaird

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0015

Pay Period: 06/01/2017
to 06/30/2017

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed: 1231 Days

Elapsed Calender Days: 561 Days

Percent Time: 45.57

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 10/16/2015

Date Awarded: 10/16/2015

Date Contract Executed: 12/14/2015

Date Notice to Proceed: 12/18/2015

MARIETTA GA 30061-0970

Date Work Began: 12/28/2015

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/01/2019

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$18,881,819.91

Original Contract Amount \$18,139,653.85

Funds Available \$13,486,970.84

Percent Complete 28.54%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$18,881,819.91	\$18,139,653.85	\$13,486,970.84	28.57%	\$490,662.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: rbaird

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0015

Pay Period: 06/01/2017
to 06/30/2017

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,310,870.77	\$3,918,341.00	\$392,529.77
Non-Participating	\$1,077,717.68	\$979,585.23	\$98,132.45
Total Earnings	\$5,388,588.45	\$4,897,926.23	\$490,662.22
Stockpiled Materials	\$6,260.62	\$6,260.62	\$0.00
Gross Earnings	\$5,394,849.07	\$4,904,186.85	\$490,662.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,394,849.07	\$4,904,186.85	

Total Payable: **\$490,662.22**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: rbaird

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0015

Pay Period: 06/01/2017
to 06/30/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	310-1101	GR AGGR BASE CRS, INCL MATL	TN	47,634.000 27.290	25,375.370 3,532.930 28,908.300	\$96,413.66	\$788,907.51
0055	439-0056	PLAIN PC CONC PVMT, CL HES CONC, 12 INCH ` SY		35,970.000 73.450	.000 1,333.664 1,333.664	\$97,957.62	\$97,957.62
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,080.000 17.430	623.000 1,016.000 1,639.000	\$17,708.88	\$28,567.77
Category Amount:						\$212,080.16	\$915,432.90
Category Number: 0030 DRAINAGE							
0395	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	403.000 57.960	131.700 194.150 325.850	\$11,252.93	\$18,886.27
Category Amount:						\$11,252.93	\$18,886.27
Category Number: 0060 PERMANENT EROSION CONTROL							
0520	163-0240	MULCH	TN	487.000 205.000	316.677 29.879 346.556	\$6,125.20	\$71,043.98
0530	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 275.000	14.000 1.000 15.000	\$275.00	\$4,125.00
0535	700-6910	PERMANENT GRASSING	AC	26.000 750.000	3.083 .494 3.577	\$370.50	\$2,682.75
0540	700-7000	AGRICULTURAL LIME	TN	78.000 125.000	4.220 .520 4.740	\$65.00	\$592.50

Rpt-ID: RCPEsprj

Georgia

Date: 07/10/2017

User: rbaird

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0015

Pay Period: 06/01/2017
to 06/30/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0545	700-8000	FERTILIZER MIXED GRADE	TN	49.000 405.000	2.980 .120 3.100	\$48.60	\$1,255.50
0560	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,480.000 0.800	19,044.162 2,393.333 21,437.495	\$1,914.67	\$17,150.00
Category Amount:						\$8,798.97	\$96,849.73
Category Number: 0070 TEMPORARY EROSION CONTROL							
0585	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		7,118.000 15.000	1,065.750 577.500 1,643.250	\$8,662.50	\$24,648.75
0590	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		49.000 135.000	17.250 6.750 24.000	\$911.25	\$3,240.00
0595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	49.000 35.000	21.000 12.000 33.000	\$420.00	\$1,155.00
0600	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TYPE C LF		33,717.000 0.350	4,388.000 1,712.000 6,100.000	\$599.20	\$2,135.00
0605	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		7,286.000 7.440	1,350.000 720.000 2,070.000	\$5,356.80	\$15,400.80
0620	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,717.000 2.850	18,179.250 664.500 18,843.750	\$1,893.83	\$53,704.69
Category Amount:						\$17,843.58	\$100,284.24

Rpt-ID: RCPESPRJ

Georgia

Date: 07/10/2017

User: rbaird

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0015

Pay Period: 06/01/2017
to 06/30/2017

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0635	150-1000	TRAFFIC CONTROL -	LS	1.000	.488		
				371502.370	.022		
		IMSTP-0075-03(208)			.510	\$8,173.05	\$189,466.21
0645	210-0100	GRADING COMPLETE -	LS	1.000	.350		
				4362309.600	.050		
		IMSTP-0075-03(208)			.400	\$218,115.48	\$1,744,923.84
1010	413-0750	TACK COAT	GL	6,836.000	1,781.590		
				1.900	942.130		
					2,723.720	\$1,790.05	\$5,175.07
1045	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		750.000	16.000		
				65.000	126.600		
					142.600	\$8,229.00	\$9,269.00
1055	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				4379.000	1.000		
		1, MP 325.8 SB			1.000	\$4,379.00	\$4,379.00
1060	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				2879.000	1.000		
		3, MP 325.1 NB			1.000	\$2,879.00	\$2,879.00
1065	610-9310	REM STR SUPPORT, TP -	LS	1.000	1.000		
				2879.000	-1.000		
		3, MP 326.3 SB			.000	\$-2,879.00	\$0.00
Category Amount:						\$240,686.58	\$1,956,092.12
Project Total Amount:						\$490,662.22	\$5,388,588.45