

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed:

1305 Days

Elapsed Calender Days:

1301 Days

Percent Time:

99.69

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/14/2015

Date Notice to Proceed:

12/18/2015

Date Work Began:

12/28/2015

Date Time Stopped:

07/14/2019

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/14/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$19,079,516.00

Original Contract Amount \$18,139,653.85

Funds Available \$870,549.81

Percent Complete 95.44%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$19,079,515.99	\$18,139,653.85	\$870,549.80	95.44%	\$83,862.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,567,172.94	\$14,500,082.98	\$67,089.96
Non-Participating	\$3,641,793.25	\$3,625,020.77	\$16,772.48
Total Earnings	\$18,208,966.19	\$18,125,103.75	\$83,862.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,208,966.19	\$18,125,103.75	\$83,862.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,208,966.19	\$18,125,103.75	
Total Payable:			\$83,862.44

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0069	441-0108	CONC SIDEWALK, 8 IN	SY	187.000 53.110	380.889 15.556 396.445	\$826.18	\$21,055.19
0120	610-1075	REM GUARDRAIL ANCH, ALL TYPES	EA	6.000 300.000	1.000 3.000 4.000	\$900.00	\$1,200.00
Category Amount:						\$1,726.18	\$22,255.19
Category Number: 0040 LIGHTING							
0485	682-6221	CONDUIT, NONMETL, TP 2, 1 1/2 IN	LF	19,820.000 5.550	18,654.000 439.000 19,093.000	\$2,436.45	\$105,966.15
Category Amount:						\$2,436.45	\$105,966.15
Category Number: 0050 SIGNING AND MARKING							
0515	654-1003	RAISED PVMT MARKERS TP 3	EA	501.000 5.000	286.000 111.000 397.000	\$555.00	\$1,985.00
Category Amount:						\$555.00	\$1,985.00
Category Number: 0060 PERMANENT EROSION CONTROL							
0520	163-0240	MULCH	TN	487.000 205.000	662.459 6.499 668.958	\$1,332.30	\$137,136.39
0550	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,300.000 4.000	.000 1,450.000 1,450.000	\$5,800.00	\$5,800.00
Category Amount:						\$7,132.30	\$142,936.39

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 TEMPORARY EROSION CONTROL							
0575	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		4.000 285.000	2.250 .750 3.000	\$213.75	\$855.00
0580	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		129.000 22.900	315.000 105.000 420.000	\$2,404.50	\$9,618.00
0585	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		7,118.000 15.000	2,781.713 927.238 3,708.951	\$13,908.57	\$55,634.27
0590	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		49.000 135.000	48.750 16.250 65.000	\$2,193.75	\$8,775.00
0594	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM AS DIRECTED BY ENGINEER		100.000 4.000	298.688 99.563 398.251	\$398.25	\$1,593.00
0620	171-0030	TEMPORARY SILT FENCE, TYPE C LF		33,717.000 2.850	25,587.901 9,591.475 35,179.376	\$27,335.70	\$100,261.22
Category Amount:						\$46,454.52	\$176,736.49
Category Number: 0050 SIGNING AND MARKING							
0670	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		883.000 13.240	837.500 45.500 883.000	\$602.42	\$11,690.92
0675	636-2080	GALV STEEL POSTS, TP 8 LF		2,198.000 9.250	1,954.500 133.000 2,087.500	\$1,230.25	\$19,309.38

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number 610890-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0050 SIGNING AND MARKING							
0685	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		166.000	158.000		
				550.000	8.000		
					166.000	\$4,400.00	\$91,300.00
0695	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		12.000	11.000		
				75.000	2.000		
					13.000	\$150.00	\$975.00
0745	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		2,654.000	2,335.580		
				2.500	-248.580		
					2,087.000	\$-621.45	\$5,217.50
0750	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		219.000	98.000		
				7.500	17.000		
					115.000	\$127.50	\$862.50
0755	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		9,167.000	5,256.000		
				0.400	-295.000		
					4,961.000	\$-118.00	\$1,984.40
0760	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		4,562.000	463.000		
				0.300	305.000		
					768.000	\$91.50	\$230.40
0765	653-4830	THERMOPLASTIC SKIP TRAF STRIPE, 18 IN, WH GLF		244.000	229.000		
				2.500	-229.000		
					.000	\$-572.50	\$0.00
0770	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		7,129.000	2,688.000		
				0.400	5,593.000		
					8,281.000	\$2,237.20	\$3,312.40
0775	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		679.000	2,928.849		
				4.000	33.256		
					2,962.105	\$133.02	\$11,848.42

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0780	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	229.000 4.000	6,888.603 -1,083.132 5,805.471	\$-4,332.53	\$23,221.88
0800	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		5,917.000 4.850	5,405.000 131.000 5,536.000	\$635.35	\$26,849.60
0805	657-1084	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, \ LF		247.000 4.750	.000 800.000 800.000	\$3,800.00	\$3,800.00
0810	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		15,197.000 4.850	5,807.000 154.000 5,961.000	\$746.90	\$28,910.85
0815	657-8150	PREFORMED PLASTIC SKIP PAVEMENT MARKIN GLF ACK-WHITE), TP PB		348.000 7.500	188.000 160.000 348.000	\$1,200.00	\$2,610.00
0845	657-5018	PREFORMED PLASTIC PVMT MKG, WORDS ANE EA ITE, TP PB		7.000 750.000	3.000 -3.000 .000	\$-2,250.00	\$0.00
0850	657-5003	PREFORMED PLASTIC PAVEMENT MARKING, W EA		8.000 600.000	6.000 3.000 9.000	\$1,800.00	\$5,400.00
0855	657-9630	WET REFLECTIVE PREFORMED PLASTIC PVMT EA E, TP PB-WR		9.000 1000.000	7.000 -1.000 6.000	\$-1,000.00	\$6,000.00
0915	610-9310	REM STR SUPPORT, TP -	LS	1.000 719.750	.000 1.000 1.000	\$719.75	\$719.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2019

User: pbrentle

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0040

Pay Period: 06/26/2019
to 07/10/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0920	610-9310	REM STR SUPPORT, TP -	LS	1.000 719.750	.000 1.000 1.000	\$719.75	\$719.75
		3					
0925	610-9310	REM STR SUPPORT, TP -	LS	1.000 719.750	.000 1.000 1.000	\$719.75	\$719.75
		3					
0995	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		355.000 12.020	272.705 8.168 280.873	\$98.18	\$3,376.09
Category Amount:						\$10,517.09	\$249,058.59
Category Number: 0010 ROADWAY							
1065	610-9310	REM STR SUPPORT, TP -	LS	1.000 2879.000	.000 1.000 1.000	\$2,879.00	\$2,879.00
		3, MP 326.3 SB					
1070	610-9310	REM STR SUPPORT, TP -	LS	1.000 2879.000	.000 1.000 1.000	\$2,879.00	\$2,879.00
		3, MP 326.9 SB					
1701	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000 302.700	.000 30.667 30.667	\$9,282.90	\$9,282.90
		441-0204 PLAIN CONC DITCH PAVING, 4 IN					
Category Amount:						\$15,040.90	\$15,040.90
Project Total Amount:						\$83,862.44	\$18,208,966.19