

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2019

User: pbrentle

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0041

Pay Period: 07/11/2019
to 08/29/2019

Contract Location:

CARBONDALE RD (CR 665) W OF REDWINE COVE TO W OF

Time Allowed:

1305 Days

Elapsed Calender Days:

1305 Days

Percent Time:

100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

10/16/2015

Date Awarded:

10/16/2015

Date Contract Executed:

12/14/2015

Date Notice to Proceed:

12/18/2015

Date Work Began:

12/28/2015

Date Time Stopped:

07/14/2019

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/14/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$19,079,516.00

Original Contract Amount \$18,139,653.85

Funds Available \$765,041.56

Percent Complete 95.99%

Counties:

Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
610890-	\$19,079,515.99	\$18,139,653.85	\$765,041.55	95.99%	\$105,508.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2019

User: pbrentle

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0041

Pay Period: 07/11/2019
to 08/29/2019

Project Number: 610890- CARBONDALE RD (CR 665) & US 41/SR 3 - INTERC

Federal State Project Number: IMSTP-0075-03(208)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,651,579.53	\$14,567,172.94	\$84,406.59
Non-Participating	\$3,662,894.91	\$3,641,793.25	\$21,101.66
Total Earnings	\$18,314,474.44	\$18,208,966.19	\$105,508.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$18,314,474.44	\$18,208,966.19	\$105,508.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$18,314,474.44	\$18,208,966.19	

Total Payable: **\$105,508.25**

Rpt-ID: RCPEsprj

Georgia

Date: 08/29/2019

User: pbrentle

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0041

Pay Period: 07/11/2019
to 08/29/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	610-1075	REM GUARDRAIL ANCH, ALL TYPES	EA	6.000 300.000	4.000 2.000 6.000	\$600.00	\$1,800.00
0180	700-9300	SOD	SY	2,659.000 6.500	2,718.072 112.000 2,830.072	\$728.00	\$18,395.47
Category Amount:						\$1,328.00	\$20,195.47
Category Number: 0060 PERMANENT EROSION CONTROL							
0520	163-0240	MULCH	TN	487.000 205.000	668.958 3.175 672.133	\$650.88	\$137,787.27
0535	700-6910	PERMANENT GRASSING	AC	26.000 750.000	29.546 1.613 31.159	\$1,209.75	\$23,369.25
0540	700-7000	AGRICULTURAL LIME	TN	78.000 125.000	28.240 1.400 29.640	\$175.00	\$3,705.00
0545	700-8000	FERTILIZER MIXED GRADE	TN	49.000 405.000	11.036 .400 11.436	\$162.00	\$4,631.58
0550	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,300.000 4.000	1,450.000 -1,000.000 450.000	\$-4,000.00	\$1,800.00
0560	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,480.000 0.800	48,285.945 574.000 48,859.945	\$459.20	\$39,087.96
Category Amount:						\$-1,343.17	\$210,381.06

Rpt-ID: RCPESPRJ

Georgia

Date: 08/29/2019

User: pbrentle

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15030-15-000-0

Estimate Number: 0041

Pay Period: 07/11/2019
to 08/29/2019

Project Number 610890-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0640	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				96549.420	.350		
					1.000	\$33,792.30	\$96,549.42
Category Amount:						\$33,792.30	\$96,549.42
Category Number: 0050 SIGNING AND MARKING							
0910	610-9310	REM STR SUPPORT, TP -	LS	1.000	.000		
				719.750	1.000		
					1.000	\$719.75	\$719.75
		3, MP 324.6 NB					
Category Amount:						\$719.75	\$719.75
Category Number: 0010 ROADWAY							
1702	441-0004	CONC SLOPE PAV, 4 IN	SY	.000	.000		
				91.400	590.333		
					590.333	\$53,956.44	\$53,956.44
		441-0004 CONC SLOPE PAV, 4 IN					
1703	004-0022	EXTRA WORK -	LS	.000	.000		
				17054.930	1.000		
					1.000	\$17,054.93	\$17,054.93
		004-0022 EXTRA WORK - GRADING SLOPE PAVING					
Category Amount:						\$71,011.37	\$71,011.37
Project Total Amount:						\$105,508.25	\$18,314,474.44