

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0009

Pay Period: 12/24/2016
to 01/25/2017

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 367 Days

Percent Time: 23.10

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,620,878.35

Original Contract Amount \$5,438,572.65

Funds Available \$5,068,533.46

Percent Complete 9.83%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$5,620,878.35	\$5,438,572.65	\$5,068,533.46	9.83%	\$98,102.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0009

Pay Period: 12/24/2016
to 01/25/2017

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$552,344.89	\$454,242.52	\$98,102.37
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$552,344.89	\$454,242.52	\$98,102.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$552,344.89	\$454,242.52	\$98,102.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$552,344.89	\$454,242.52	

Total Payable: **\$98,102.37**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0009

Pay Period: 12/24/2016
to 01/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.316		
				74119.720	.015		
		CSHPP-0007-00(313)			.331	\$1,111.80	\$24,533.63
0010	210-0100	GRADING COMPLETE -	LS	1.000	.250		
				1481344.820	.050		
		CSHPP-0007-00(313)			.300	\$74,067.24	\$444,403.45
Category Amount:						\$75,179.04	\$468,937.08
Category Number: 0020 EROSION CONTROL							
0080	163-0240	MULCH	TN	14.000	17.220		
				320.250	7.250		
					24.470	\$2,321.81	\$7,836.52
0090	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		53.000	3.000		
				141.320	6.000		
					9.000	\$847.92	\$1,271.88
0095	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	9.000	.000		
				494.670	1.000		
					1.000	\$494.67	\$494.67
0096	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	53.000	.000		
				9.990	7.000		
					7.000	\$69.93	\$69.93
0097	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,172.000	95.000		
				0.140	527.000		
					622.000	\$73.78	\$87.08
Category Amount:						\$3,808.11	\$9,760.08

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0009

Pay Period: 12/24/2016
to 01/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000	9.000		
				293.480	1.000		
					10.000	\$293.48	\$2,934.80
Category Amount:						\$293.48	\$2,934.80
Category Number: 0020 EROSION CONTROL							
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,343.000	2,070.750		
				3.290	37.500		
					2,108.250	\$123.38	\$6,936.14
Category Amount:						\$123.38	\$6,936.14
Category Number: 0040 DRAINAGE							
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,729.000	487.000		
				49.000	353.000		
					840.000	\$17,297.00	\$41,160.00
0195	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	97.000	.000		
				58.390	24.000		
					24.000	\$1,401.36	\$1,401.36
Category Amount:						\$18,698.36	\$42,561.36
Project Total Amount:						\$98,102.37	\$552,344.89