

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: bamurray

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0016

Pay Period: 07/26/2017
to 08/25/2017

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 579 Days

Percent Time: 36.44

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,784,817.17

Original Contract Amount \$5,438,572.65

Funds Available \$4,162,146.25

Percent Complete 27.88%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$5,784,817.17	\$5,438,572.65	\$4,162,146.25	28.05%	\$229,822.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: bamurray

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0016

Pay Period: 07/26/2017
to 08/25/2017

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,612,916.14	\$1,383,094.03	\$229,822.11
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,612,916.14	\$1,383,094.03	\$229,822.11
Stockpiled Materials	\$9,754.78	\$9,754.78	\$0.00
Gross Earnings	\$1,622,670.92	\$1,392,848.81	\$229,822.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,622,670.92	\$1,392,848.81	
		Total Payable:	\$229,822.11

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: bamurray

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0016

Pay Period: 07/26/2017
to 08/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.489		
				74119.720	.008		
					.497	\$592.96	\$36,837.50
		CSHPP-0007-00(313)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.520		
				1481344.820	.030		
					.550	\$44,440.34	\$814,739.65
		CSHPP-0007-00(313)					
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		8,259.000	1,283.570		
				78.350	584.460		
					1,868.030	\$45,792.44	\$146,360.15
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,787.000	383.330		
				78.950	255.390		
					638.720	\$20,163.04	\$50,426.94
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,705.000	2,481.000		
				13.340	308.000		
					2,789.000	\$4,108.72	\$37,205.26
0074	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		5.000	.000		
				5775.000	1.000		
					1.000	\$5,775.00	\$5,775.00
Category Amount:						\$120,872.50	\$1,091,344.50
Category Number: 0020 EROSION CONTROL							
0080	163-0240	MULCH	TN	14.000	34.370		
				320.250	-1.830		
					32.540	\$-586.06	\$10,420.94
0090	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		53.000	17.500		
				141.320	2.250		
					19.750	\$317.97	\$2,791.07
Category Amount:						\$-268.09	\$13,212.01

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2017

User: bamurray

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0016

Pay Period: 07/26/2017
to 08/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000	16.000		
				293.480	1.000		
					17.000	\$293.48	\$4,989.16
Category Amount:						\$293.48	\$4,989.16
Category Number: 0020 EROSION CONTROL							
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,343.000	2,297.250		
				3.290	250.500		
					2,547.750	\$824.15	\$8,382.10
Category Amount:						\$824.15	\$8,382.10
Category Number: 0040 DRAINAGE							
0230	668-1100	CATCH BASIN, GP 1	EA	28.000	12.500		
				2798.250	.500		
					13.000	\$1,399.13	\$36,377.25
0240	668-2100	DROP INLET, GP 1	EA	8.000	2.000		
				1814.400	.500		
					2.500	\$907.20	\$4,536.00
Category Amount:						\$2,306.33	\$40,913.25
Category Number: 0010 ROADWAY							
0335	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	3,115.000	1,701.000		
				12.600	323.000		
					2,024.000	\$4,069.80	\$25,502.40
Category Amount:						\$4,069.80	\$25,502.40
Category Number: 0070 UTILITIES							
0475	611-8050	ADJUST MANHOLE TO GRADE	EA	7.000	7.000		
				761.250	3.000		
					10.000	\$2,283.75	\$7,612.50
Category Amount:						\$2,283.75	\$7,612.50

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2017

User: bamurray

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0016

Pay Period: 07/26/2017
to 08/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0530	413-0750	TACK COAT	GL	4,542.000 3.130	472.860 315.000 787.860	\$985.95	\$2,466.00
0645	670-7220	INSERTION VALVE, 8 IN	EA	4.000 10121.630	.000 5.000 5.000	\$50,608.15	\$50,608.15
0650	670-7230	INSERTION VALVE, 12 IN	EA	2.000 25273.810	.000 2.000 2.000	\$50,547.62	\$50,547.62
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-4,540.410 -2,701.530 -7,241.940	\$-2,701.53	(\$7,241.94)
Category Amount:						\$99,440.19	\$96,379.83
Project Total Amount:						\$229,822.11	\$1,612,916.14