

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2017

User: bamurray

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0018

Pay Period: 09/26/2017
to 10/25/2017

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 640 Days

Percent Time: 40.28

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$5,784,817.17

Original Contract Amount \$5,438,572.65

Funds Available \$3,635,195.21

Percent Complete 34.44%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$5,784,817.17	\$5,438,572.65	\$3,635,195.21	37.16%	\$399,236.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2017

User: bamurray

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0018

Pay Period: 09/26/2017
to 10/25/2017

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,992,132.90	\$1,740,630.30	\$251,502.60
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$1,992,132.90	\$1,740,630.30	\$251,502.60
Stockpiled Materials	\$157,489.06	\$9,754.78	\$147,734.28
Gross Earnings	\$2,149,621.96	\$1,750,385.08	\$399,236.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,149,621.96	\$1,750,385.08	

Total Payable: **\$399,236.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2017

User: bamurray

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0018

Pay Period: 09/26/2017
to 10/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 74119.720	.531 .022 .553	\$1,630.63	\$40,988.21
		CSHPP-0007-00(313)					
0010	210-0100	GRADING COMPLETE -	LS	1.000 1481344.820	.550 .070 .620	\$103,694.14	\$918,433.79
		CSHPP-0007-00(313)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	17,470.000 26.300	4,130.780 250.100 4,380.880	\$6,577.63	\$115,217.14
Category Amount:						\$111,902.40	\$1,074,639.14
Category Number: 0020 EROSION CONTROL							
0080	163-0240	MULCH	TN	14.000 320.250	35.290 4.170 39.460	\$1,335.44	\$12,637.07
0090	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		53.000 141.320	19.750 1.500 21.250	\$211.98	\$3,003.05
Category Amount:						\$1,547.42	\$15,640.12
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000 293.480	18.000 1.000 19.000	\$293.48	\$5,576.12
Category Amount:						\$293.48	\$5,576.12
Category Number: 0020 EROSION CONTROL							
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,343.000 3.290	2,622.750 286.500 2,909.250	\$942.59	\$9,571.43
Category Amount:						\$942.59	\$9,571.43

Estimate Summary By Project

Pay Period: 09/26/2017
to 10/25/2017

Project Number 0007313

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0040 DRAINAGE						
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,729.000	1,045.000			
				49.000	121.000			
					1,166.000	\$5,929.00		\$57,134.00
0230	668-1100	CATCH BASIN, GP 1	EA	28.000	13.000			
				2798.250	7.500			
					20.500	\$20,986.88		\$57,364.13
0240	668-2100	DROP INLET, GP 1	EA	8.000	2.500			
				1814.400	1.500			
					4.000	\$2,721.60		\$7,257.60
0250	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000	2.500			
				1919.400	6.000			
					8.500	\$11,516.40		\$16,314.90
Category Amount:						\$41,153.88		\$138,070.63
Category Number:		0070 UTILITIES						
0460	670-2080	GATE VALVE, 8 IN	EA	1.000	.000			
				1584.710	1.000			
					1.000	\$1,584.71		\$1,584.71
Category Amount:						\$1,584.71		\$1,584.71
Category Number:		0010 ROADWAY						
0595	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	10.000	.000			
				596.690	5.000			
					5.000	\$2,983.45		\$2,983.45
0645	670-7220	INSERTION VALVE, 8 IN	EA	4.000	13.000			
				10121.630	9.000			
					22.000	\$91,094.67		\$222,675.86
0665	681-3600	LIGHTING STD, SPCL DESIGN	EA	20.000	.000			
				2142.380	.000			
					.000	\$.00		\$0.00
		(LUMINAIRE, TP A 400 W, HP SODIUM, EA)						

Rpt-ID: RCPESPRJ

Georgia

Date: 11/02/2017

User: bamurray

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0018

Pay Period: 09/26/2017
to 10/25/2017

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0670	681-3600	LIGHTING STD, SPCL DESIGN	EA	37.000	.000		
				3110.300	.000		
		(LUMINAIRE, TP B 150 W, HP SODIUM, EA)			.000	\$0.00	\$0.00
0675	681-3600	LIGHTING STD, SPCL DESIGN	EA	20.000	.000		
				2467.360	.000		
		(30 FT, 2.5 ARM, EA)			.000	\$0.00	\$0.00
Category Amount:						\$94,078.12	\$225,659.31
Category Number: 0070 UTILITIES							
9100	681-3600	LIGHTING STD, SPCL DESIGN	EA	.000	.000		
				2963.940	.000		
		SA #1 LIGHTING STD, SPCL DES (20 FT, 2.5 ARM)			.000	\$0.00	\$0.00
		SA #1					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$251,502.60	\$1,992,132.90