

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: bamurray

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0026

Pay Period: 06/26/2018
to 07/31/2018

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 919 Days

Percent Time: 57.84

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,047,629.89

Original Contract Amount \$5,438,572.65

Funds Available \$2,453,448.92

Percent Complete 57.18%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$6,047,629.89	\$5,438,572.65	\$2,453,448.92	59.43%	\$275,943.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: bamurray

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0026

Pay Period: 06/26/2018
to 07/31/2018

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,458,138.32	\$3,182,195.14	\$275,943.18
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,458,138.32	\$3,182,195.14	\$275,943.18
Stockpiled Materials	\$136,042.65	\$136,042.65	\$0.00
Gross Earnings	\$3,594,180.97	\$3,318,237.79	\$275,943.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,594,180.97	\$3,318,237.79	

Total Payable: **\$275,943.18**

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2018

User: bamurray

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0026

Pay Period: 06/26/2018
to 07/31/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.780		
				74119.720	.019		
					.799	\$1,408.27	\$59,221.66
		CSHPP-0007-00(313)					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				1481344.820	.020		
					.820	\$29,626.90	\$1,214,702.75
		CSHPP-0007-00(313)					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	17,470.000	9,653.890		
				26.300	391.190		
					10,045.080	\$10,288.30	\$264,185.60
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		8,259.000	3,103.240		
				78.350	236.520		
					3,339.760	\$18,531.34	\$261,670.20
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,129.000	.000		
				80.460	748.100		
					748.100	\$60,192.13	\$60,192.13
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,787.000	985.990		
				78.950	1,169.200		
					2,155.190	\$92,308.34	\$170,152.25
0050	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	231.000	.000		
				51.450	247.655		
					247.655	\$12,741.85	\$12,741.85
0055	441-0104	CONC SIDEWALK, 4 IN	SY	4,180.000	4,079.059		
				26.780	235.000		
					4,314.059	\$6,293.30	\$115,530.50
0063	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	470.000	1,457.000		
				16.800	150.000		
					1,607.000	\$2,520.00	\$26,997.60

Rpt-ID: RCPEsprj

Georgia

Date: 08/06/2018

User: bamurray

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0026

Pay Period: 06/26/2018
to 07/31/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,705.000 13.340	3,578.500 506.000 4,084.500	\$6,750.04	\$54,487.23
0068	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,600.000 15.230	3,544.000 602.750 4,146.750	\$9,179.88	\$63,155.00
Category Amount:						\$249,840.35	\$2,303,036.77
Category Number: 0020 EROSION CONTROL							
0080	163-0240	MULCH	TN	14.000 320.250	45.360 1.140 46.500	\$365.09	\$14,891.63
0097	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,172.000 0.140	1,207.000 300.000 1,507.000	\$42.00	\$210.98
Category Amount:						\$407.09	\$15,102.61
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000 293.480	27.000 1.000 28.000	\$293.48	\$8,217.44
Category Amount:						\$293.48	\$8,217.44
Category Number: 0040 DRAINAGE							
0180	441-0301	CONC SPILLWAY, TP 1	EA	1.000 1942.500	.000 1.000 1.000	\$1,942.50	\$1,942.50
Category Amount:						\$1,942.50	\$1,942.50

Rpt-ID: RCPESPRJ

Georgia

Date: 08/06/2018

User: bamurray

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0026

Pay Period: 06/26/2018
to 07/31/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0330	441-0108	CONC SIDEWALK, 8 IN	SY	1,450.000 48.300	420.206 30.053 450.259	\$1,451.56	\$21,747.51
0340	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	655.000 16.800	492.000 154.000 646.000	\$2,587.20	\$10,852.80
Category Amount:						\$4,038.76	\$32,600.31
Category Number: 0070 UTILITIES							
0435	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	5.000 819.510	1.000 4.000 5.000	\$3,278.04	\$4,097.55
Category Amount:						\$3,278.04	\$4,097.55
Category Number: 0010 ROADWAY							
0530	413-0750	TACK COAT	GL	4,542.000 3.130	1,463.000 2,296.770 3,759.770	\$7,188.89	\$11,768.08
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-9,082.690 8,954.070 -128.620	\$8,954.07	(\$128.62)
		(IN #1)					
Category Amount:						\$16,142.96	\$11,639.46
Project Total Amount:						\$275,943.18	\$3,458,138.32