

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 943 Days

Percent Time: 59.35

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,026,833.36

Original Contract Amount \$5,438,572.65

Funds Available \$1,209,228.90

Percent Complete 79.65%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$6,026,833.36	\$5,438,572.65	\$1,209,228.90	79.94%	\$1,223,423.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,800,379.59	\$3,458,138.32	\$1,342,241.27
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$4,800,379.59	\$3,458,138.32	\$1,342,241.27
Stockpiled Materials	\$17,224.87	\$136,042.65	(\$118,817.78)
Gross Earnings	\$4,817,604.46	\$3,594,180.97	\$1,223,423.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,817,604.46	\$3,594,180.97	

Total Payable: **\$1,223,423.49**

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.799		
				74119.720	.047		
					.846	\$3,483.63	\$62,705.28
		CSHPP-0007-00(313)					
0006	004-0022	EXTRA WORK -	LS	.000	.000		
				-8820.000	1.000		
					1.000	\$-8,820.00	(\$8,820.00)
		EXTRA WORK, TRAFFIC CONTROL SAVINGS , SA # 9, STAGING					
		ITEM REVISED BY SA					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.820		
				1481344.820	.080		
					.900	\$118,507.59	\$1,333,210.34
		CSHPP-0007-00(313)					
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,259.000	3,339.760		
		TL & H LIME		78.350	345.110		
					3,684.870	\$27,039.37	\$288,709.56
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		2,129.000	748.100		
		MATL & H LIME		80.460	2,213.390		
					2,961.490	\$178,089.36	\$238,281.49
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,787.000	2,155.190		
		L & H LIME		78.950	109.540		
					2,264.730	\$8,648.18	\$178,800.43
0055	441-0104	CONC SIDEWALK, 4 IN	SY	4,180.000	4,314.059		
				26.780	1,086.470		
					5,400.529	\$29,095.67	\$144,626.17
0063	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	470.000	1,607.000		
				16.800	1,260.040		
					2,867.040	\$21,168.67	\$48,166.27
0065	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	4,705.000	4,084.500		
				13.340	187.000		
					4,271.500	\$2,494.58	\$56,981.81

Rpt-ID: RCPEsprj

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0068	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	4,600.000 15.230	4,146.750 85.000 4,231.750	\$1,294.55	\$64,449.55
0073	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	152.000 210.000	65.310 76.667 141.977	\$16,100.07	\$29,815.17
Category Amount:						\$397,101.67	\$2,436,926.07
Category Number: 0020 EROSION CONTROL							
0080	163-0240	MULCH	TN	14.000 320.250	46.500 1.020 47.520	\$326.66	\$15,218.28
0097	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,172.000 0.140	1,507.000 450.000 1,957.000	\$63.00	\$273.98
Category Amount:						\$389.66	\$15,492.26
Category Number: 0030 SIGNING AND MARKING							
0099	167-1500	WATER QUALITY INSPECTIONS	MO	29.000 293.480	28.000 1.000 29.000	\$293.48	\$8,510.92
Category Amount:						\$293.48	\$8,510.92
Category Number: 0010 ROADWAY							
0106	004-0022	EXTRA WORK -	LS	.000 -45596.030	.000 1.000 1.000	\$-45,596.03	(\$45,596.03)
		EXTRA WORK, GRADING COMPLETE SAVINGS, SA# 9, STAGING ITEM REVISED BY SA					
Category Amount:						\$-45,596.03	\$-45,596.03

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0115	700-6910	PERMANENT GRASSING	AC	3.000 761.250	.150 .456 .606	\$347.13	\$461.32
0117	700-7000	AGRICULTURAL LIME	TN	14.000 201.600	.000 .200 .200	\$40.32	\$40.32
0118	700-8000	FERTILIZER MIXED GRADE	TN	5.000 525.000	.000 .130 .130	\$68.25	\$68.25
Category Amount:						\$455.70	\$569.89
Category Number: 0010 ROADWAY							
0131	004-0037	EXTRA WORK -	TN	.000 78.950	.000 5,450.900 5,450.900	\$430,348.56	\$430,348.56
		EXTRA WORK, RECY ASPH CONC LEVEL, SA #9, STAGING ITEM ADDED BY SA					
0147	004-0037	EXTRA WORK -	TN	.000 84.950	.000 273.400 273.400	\$23,225.33	\$23,225.33
		EXTRA WORK, ASPH CONC OPEN GR CRACK REL IL, SA#9, STAGING ITEM ADDED BY SA					
0161	004-0029	EXTRA WORK -	SY	.000 5.750	.000 5,678.000 5,678.000	\$32,648.50	\$32,648.50
		EXTRA WORK, MILL ASPH CONC PVMT, SA #9, STAGING ITEM ADDED BY SA					
Category Amount:						\$486,222.39	\$486,222.39
Category Number: 0050 SIGNALS							
0260	639-3004	STEEL STRAIN POLE, TP IV	EA	1.000 34125.000	.000 1.000 1.000	\$34,125.00	\$34,125.00
		(W/65 FT MAST ARM)					
0265	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 79828.350	.000 .700 .700	\$55,879.85	\$55,879.85

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNALS							
0270	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	805.000 2.890	.000 2,304.000 2,304.000	\$6,658.56	\$6,658.56
0275	682-9950	DIRECTIONAL BORE - 3 IN	LF	205.000 15.750	.000 337.000 337.000	\$5,307.75	\$5,307.75
0280	682-9950	DIRECTIONAL BORE - 5 IN	LF	40.000 21.000	.000 45.000 45.000	\$945.00	\$945.00
0285	682-9950	DIRECTIONAL BORE - 7 IN	LF	250.000 25.200	.000 270.000 270.000	\$6,804.00	\$6,804.00
Category Amount:						\$109,720.16	\$109,720.16
Category Number: 0010 ROADWAY							
0320	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK SY		850.000 94.500	661.255 198.582 859.837	\$18,766.00	\$81,254.60
0325	441-0748	CONCRETE MEDIAN, 6 IN	SY	1,150.000 40.950	418.625 406.405 825.030	\$16,642.28	\$33,784.98
0330	441-0108	CONC SIDEWALK, 8 IN	SY	1,450.000 48.300	450.259 243.690 693.949	\$11,770.23	\$33,517.74
Category Amount:						\$47,178.51	\$148,557.32

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 UTILITIES							
0480	670-4000	FIRE HYDRANT	EA	2.000 2801.360	5.000 -1.000 4.000	\$-2,801.36	\$11,205.44
Category Amount:						\$-2,801.36	\$11,205.44
Category Number: 0010 ROADWAY							
0530	413-0750	TACK COAT	GL	4,542.000 3.130	3,759.770 1,711.000 5,470.770	\$5,355.43	\$17,123.51
0665	681-3600	LIGHTING STD, SPCL DESIGN (LUMINAIRE, TP A 400 W, HP SODIUM, EA)	EA	20.000 2142.380	.000 16.000 16.000	\$34,278.08	\$34,278.08
0670	681-3600	LIGHTING STD, SPCL DESIGN (LUMINAIRE, TP B 150 W, HP SODIUM, EA)	EA	37.000 3110.300	.000 29.000 29.000	\$90,198.70	\$90,198.70
0675	681-3600	LIGHTING STD, SPCL DESIGN (30 FT, 2.5 ARM, EA)	EA	20.000 2467.360	6.000 14.000 20.000	\$34,543.04	\$49,347.20
0680	682-1407	CABLE, TP XHHW, AWG NO 4	LF	16,550.000 2.800	.000 15,300.000 15,300.000	\$42,840.00	\$42,840.00
0685	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	4,250.000 8.850	.000 3,494.000 3,494.000	\$30,921.90	\$30,921.90
0690	682-9010	SVC POLE RISER	EA	2.000 3108.560	.000 2.000 2.000	\$6,217.12	\$6,217.12

Rpt-ID: RCPESPRJ

Georgia

Date: 09/06/2018

User: bamurray

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0027

Pay Period: 08/01/2018
to 08/24/2018

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0695	682-9021	ELECTRICAL JUNCTION BOX, CONC GROUND M EA		18.000 1726.980	.000 18.000 18.000	\$31,085.64	\$31,085.64
0700	682-9950	DIRECTIONAL BORE - 2 IN	LF	730.000 8.980	.000 1,067.000 1,067.000	\$9,581.66	\$9,581.66
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN #1)	*\$*	.000 1.000	-128.620 -9,842.980 -9,971.600	\$-9,842.98	(\$9,971.60)
Category Amount:						\$275,178.59	\$301,622.21
Category Number: 0070 UTILITIES							
9100	681-3600	LIGHTING STD, SPCL DESIGN SA #1 LIGHTING STD, SPCL DES (20 FT, 2.5 ARM) SA #1	EA	.000 2963.940	11.000 25.000 36.000	\$74,098.50	\$106,701.84
Category Amount:						\$74,098.50	\$106,701.84
Project Total Amount:						\$1,342,241.27	\$4,800,379.59