

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: 01077124

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0034

Pay Period: 11/02/2019
to 12/05/2019

Contract Location:

SR 372 AT CRABAPPLE RD/BIRMINGHAM HWY

Time Allowed: 1589 Days

Elapsed Calender Days: 1411 Days

Percent Time: 88.80

District: 7

Area: 02

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/16/2015

Date Awarded: 12/07/2015

Date Contract Executed: 01/20/2016

Date Notice to Proceed: 01/25/2016

Date Work Began: 03/28/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$6,026,833.36

Original Contract Amount \$5,438,572.65

Funds Available \$819,192.30

Percent Complete 86.41%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007313	\$6,026,833.36	\$5,438,572.65	\$819,192.29	86.41%	\$43,564.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: 01077124

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0034

Pay Period: 11/02/2019
to 12/05/2019

Project Number: 0007313 SR 372 - INTERSECTION IMPROVEMENTS

Federal State Project Number: CSHPP-0007-00(313)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,207,641.06	\$5,164,076.22	\$43,564.84
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$5,207,641.06	\$5,164,076.22	\$43,564.84
Stockpiled Materials	\$0.01	\$0.01	\$0.00
Gross Earnings	\$5,207,641.07	\$5,164,076.23	\$43,564.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,207,641.07	\$5,164,076.23	
		Total Payable:	\$43,564.84

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2019

User: 01077124

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0034

Pay Period: 11/02/2019
to 12/05/2019

Project Number 0007313

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.970		
				1481344.820	.020		
					.990	\$29,626.90	\$1,466,531.37
		CSHPP-0007-00(313)					
Category Amount:						\$29,626.90	\$1,466,531.37
Category Number: 0030 SIGNING AND MARKING							
0124	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		367.000	205.582		
				19.430	-205.582		
					.000	\$-3,994.46	\$0.00
0170	654-1001	RAISED PVMT MARKERS TP 1	EA	150.000	.000		
				4.870	190.000		
					190.000	\$925.30	\$925.30
0175	654-1003	RAISED PVMT MARKERS TP 3	EA	80.000	.000		
				4.940	155.000		
					155.000	\$765.70	\$765.70
Category Amount:						\$-2,303.46	\$1,691.00
Category Number: 0060 LANDSCAPING							
0295	702-0212	CRATAEGUS VIRIDIS -	EA	6.000	2.400		
				617.400	3.000		
					5.400	\$1,852.20	\$3,333.96
		WINTER KING, 3 IN CAL					
0300	702-0470	ILEX VOMITORIA NANA -	EA	528.000	264.000		
				56.700	211.000		
					475.000	\$11,963.70	\$26,932.50
		DWARF YAUPON HOLLY, 3 GAL					
0545	702-0180	CORNUS FLORIDA -	EA	4.000	2.000		
				596.400	1.600		
					3.600	\$954.24	\$2,147.04
		DOGWOOD, 2 IN CAL					
0550	702-0049	AMELANCHIER ARBOREA -	EA	1.000	.500		
				562.800	.400		
					.900	\$225.12	\$506.52
		SHADWOOD, 2 IN CAL					

Rpt-ID: RCPEsprj

Georgia

Date: 12/05/2019

User: 01077124

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B15040-15-000-0

Estimate Number: 0034

Pay Period: 11/02/2019
to 12/05/2019

Project Number 0007313

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0060 LANDSCAPING					
0555	702-0140	CERCIS CANADENSIS -	EA	2.000	1.000		
				554.400	.800		
					1.800	\$443.52	\$997.92
		REDBUD, 2 IN CAL					
0565	702-0425	ILEX OPACA CROONENBERG -	EA	2.000	.500		
				617.400	1.300		
					1.800	\$802.62	\$1,111.32
		AMERICAN HOLLY, 3 GAL					
Category Amount:						\$16,241.40	\$35,029.26
Project Total Amount:						\$43,564.84	\$5,207,641.06