

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2017

User: psaulsbu

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600418-0

Estimate Number: 0010

Pay Period: 06/01/2017
to 06/30/2017

Contract Location:

SR 87, SR 22, SR 11, AND NORFOLK SOUTHERN RAILROAD

Time Allowed: 486 Days

Elapsed Calender Days: 486 Days

Percent Time: 100.00

District: 3

Area: 04

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 01/22/2016

Date Awarded: 01/22/2016

Date Contract Executed: 02/29/2016

Date Notice to Proceed: 03/02/2016

TYRONE GA 30290-2724

Date Work Began: 09/14/2016

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2017

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$2,653,073.60

Original Contract Amount \$5,395,025.00

Funds Available \$87,253.28

Percent Complete 96.71%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004768	\$2,653,073.60	\$5,395,025.00	\$87,253.28	96.71%	\$278,742.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2017

User: psaulsbu

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600418-0

Estimate Number: 0010

Pay Period: 06/01/2017
to 06/30/2017

Project Number: M004768 VARIOUS LOCATIONS - BRIDGE REHAB

Federal State Project Number: M004768

	Total to Date	Prev to Date	This Estimate
Participating	\$2,052,656.24	\$1,829,662.37	\$222,993.87
Non-Participating	\$513,164.08	\$457,415.61	\$55,748.47
Total Earnings	\$2,565,820.32	\$2,287,077.98	\$278,742.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,565,820.32	\$2,287,077.98	\$278,742.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,565,820.32	\$2,287,077.98	

Total Payable: **\$278,742.34**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2017

User: psaulsbu

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600418-0

Estimate Number: 0010

Pay Period: 06/01/2017
to 06/30/2017

Project Number M004768

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	735.000 3.000	132.125 44.042 176.167	\$132.13	\$528.50
Category Amount:						\$132.13	\$528.50
Category Number: 0040 BRIDGES							
0140	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	160.000 45.000	.000 160.000 160.000	\$7,200.00	\$7,200.00
		2 LT					
0150	501-3000	STR STEEL, BR NO -	LS	1.000 25000.000	.000 1.000 1.000	\$25,000.00	\$25,000.00
		2 LT					
Category Amount:						\$32,200.00	\$32,200.00
Category Number: 0050 BRIDGES							
0205	501-3000	STR STEEL, BR NO -	LS	1.000 25000.000	.000 1.000 1.000	\$25,000.00	\$25,000.00
		2 RT					
0215	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000 207761.000	.750 .250 1.000	\$51,940.25	\$207,761.00
		378+83.00					
Category Amount:						\$76,940.25	\$232,761.00
Category Number: 0070 BRIDGES							
0325	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 2000.000	.000 1.000 1.000	\$2,000.00	\$2,000.00
		4					
Category Amount:						\$2,000.00	\$2,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2017

User: psaulsbu

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600418-0

Estimate Number: 0010

Pay Period: 06/01/2017
to 06/30/2017

Project Number M004768

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
0365	654-1003	RAISED PVMT MARKERS TP 3	EA	93.000 8.000	.000 94.000 94.000	\$752.00	\$752.00
0370	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		5,520.000 7.000	.000 1,914.834 1,914.834	\$13,403.84	\$13,403.84
0375	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		6,895.000 3.000	.000 3,338.832 3,338.832	\$10,016.50	\$10,016.50
0380	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		5,520.000 7.000	.000 1,899.660 1,899.660	\$13,297.62	\$13,297.62
Category Amount:						\$37,469.96	\$37,469.96
Category Number: 0030 BRIDGES							
9080	535-1005	PAINT EXIST STEEL STRUCTURE, STA NO - 60 + 81	LS	.000 110000.000	.000 1.000 1.000	\$110,000.00	\$110,000.00
9090	535-1005	REVISD LUMP SUM PER SA#1 FOR DELETION OF BRIDGES 1 & 3 PAINT EXIST STEEL STRUCTURE, STA NO - 35 + 51	LS	.000 20000.000	.000 1.000 1.000	\$20,000.00	\$20,000.00
Category Amount:						\$130,000.00	\$130,000.00
Project Total Amount:						\$278,742.34	\$2,565,820.32