

Estimate Summary By Project

Contract ID: B1CBA1600447-0

Estimate Number: 0002

Pay Period: 11/02/2016

to 12/02/2016

Contract Location:
SR 73 S OF ROCK RIVER RD TO N OF ROCK RIVER RD

Time Allowed: 305 **Days**
Elapsed Calender Days: 276 **Days**
Percent Time: 90.49

District: 5 **Area:** 04

Contractor:
REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 01/22/2016
Date Awarded: 01/22/2016
Date Contract Executed: 02/29/2016
Date Notice to Proceed: 03/02/2016
Date Work Began: 10/13/2016
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2016

MACON GA 31210-1155
Phone: (478)474-9092

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,313,435.70
Original Contract Amount \$2,296,085.70
Funds Available \$425,881.83
Percent Complete 81.59%

Counties:
Bulloch Evans

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005080	\$2,313,435.70	\$2,296,085.70	\$425,881.83	81.59%	\$393,232.83

Chief Engineer

Estimate Summary By Project

Contract ID: B1CBA1600447-0

Estimate Number: 0002

Pay Period: 11/02/2016

to 12/02/2016

Project Number: M005080 SR 73 - MILLING & PLMX RESF

Federal State Project Number: M005080

	Total to Date	Prev to Date	This Estimate
Participating	\$1,510,043.09	\$1,195,456.83	\$314,586.26
Non-Participating	\$377,510.78	\$298,864.21	\$78,646.57
Total Earnings	\$1,887,553.87	\$1,494,321.04	\$393,232.83
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,887,553.87	\$1,494,321.04	\$393,232.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,887,553.87	\$1,494,321.04	

Total Payable:	\$393,232.83
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B1CBA1600447-0

Estimate Number: 0002

Pay Period: 11/02/2016

to 12/02/2016

Project Number M005080

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 126000.000	.250 .646 .896	\$81,396.00	\$112,896.00
		M005080					
0015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		26,725.000 66.000	18,552.140 4,714.630 23,266.770	\$311,165.58	\$1,535,606.82
0020	413-0750	TACK COAT	GL	30,005.000 0.250	8,436.000 2,685.000 11,121.000	\$671.25	\$2,780.25
Category Amount:						\$393,232.83	\$1,651,283.07
Project Total Amount:						\$393,232.83	\$1,887,553.87