

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: 01009185

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600454-0

Estimate Number: 0022

Pay Period: 06/05/2018
to 07/06/2018

Contract Location:

VARIOUS LOCATIONS ON US 78/SR 8

Time Allowed:

605 Days

Elapsed Calender Days:

792 Days

Percent Time:

130.91

District: 7

Area: 03

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let:

02/19/2016

Date Awarded:

02/19/2016

Date Contract Executed:

03/30/2016

Date Notice to Proceed:

05/06/2016

Date Work Began:

06/06/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2017

MARIETTA

GA 30060-7911

Phone: (770)425-9191

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$4,471,517.82

Original Contract Amount \$4,322,782.04

Funds Available \$940,105.37

Percent Complete 80.61%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008375	\$4,471,517.82	\$4,322,782.04	\$940,105.37	78.98%	\$411,837.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: 01009185

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600454-0

Estimate Number: 0022

Pay Period: 06/05/2018
to 07/06/2018

Project Number: 0008375 SR 8 - INTERS IMPROV

Federal State Project Number: CSSFT-0008-00(375)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,244,076.62	\$2,862,162.33	\$381,914.29
Non-Participating	\$360,452.83	\$318,017.91	\$42,434.92
Total Earnings	\$3,604,529.45	\$3,180,180.24	\$424,349.21
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,604,529.45	\$3,180,180.24	\$424,349.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$73,117.00)	(\$60,605.00)	(\$12,512.00)
Total:	\$3,531,412.45	\$3,119,575.24	
		Total Payable:	\$411,837.21

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2018

User: 01009185

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600454-0

Estimate Number: 0022

Pay Period: 06/05/2018
to 07/06/2018

Project Number 0008375

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.850		
				81117.970	.098		
					.948	\$7,949.56	\$76,899.84
		CSSFT-0008-00(375)					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.900		
				1607161.150	.050		
					.950	\$80,358.06	\$1,526,803.09
		CSSFT-0008-00(375)					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	16,260.000	14,931.743		
				24.840	180.900		
					15,112.643	\$4,493.56	\$375,398.05
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		910.000	329.740		
				88.580	470.710		
					800.450	\$41,695.49	\$70,903.86
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		5,000.000	3,927.250		
				71.910	36.520		
					3,963.770	\$2,626.15	\$285,034.70
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,530.000	.000		
				74.730	3,181.200		
					3,181.200	\$237,731.08	\$237,731.08
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,700.000	2,355.300		
				73.910	36.090		
					2,391.390	\$2,667.41	\$176,747.63
0065	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,810.000	1,281.878		
				37.250	444.589		
					1,726.467	\$16,560.94	\$64,310.90
0075	441-0104	CONC SIDEWALK, 4 IN	SY	910.000	754.804		
				26.770	31.111		
					785.915	\$832.84	\$21,038.94

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: 01009185

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600454-0

Estimate Number: 0022

Pay Period: 06/05/2018
to 07/06/2018

Project Number 0008375

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0079	441-0108	CONC SIDEWALK, 8 IN	SY	130.000 57.410	61.660 10.329 71.989	\$592.99	\$4,132.89
0080	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	260.000 45.710	.000 75.856 75.856	\$3,467.38	\$3,467.38
0095	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	160.000 14.790	.000 112.000 112.000	\$1,656.48	\$1,656.48
0100	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,430.000 16.620	2,385.000 93.000 2,478.000	\$1,545.66	\$41,184.36
Category Amount:						\$402,177.60	\$2,885,309.20
Category Number: 0020 DRAINAGE							
0150	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	624.000 106.790	559.500 56.000 615.500	\$5,980.24	\$65,729.25
0155	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	224.000 109.340	195.000 24.000 219.000	\$2,624.16	\$23,945.46
0170	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	912.000 28.860	734.500 35.000 769.500	\$1,010.10	\$22,207.77
0195	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 753.330	5.000 1.000 6.000	\$753.33	\$4,519.98

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2018

User: 01009185

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600454-0

Estimate Number: 0022

Pay Period: 06/05/2018
to 07/06/2018

Project Number 0008375

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0205	668-1100	CATCH BASIN, GP 1	EA	6.000 2728.500	5.500 .500 6.000	\$1,364.25	\$16,371.00
0215	668-2100	DROP INLET, GP 1	EA	15.000 1712.000	5.750 .750 6.500	\$1,284.00	\$11,128.00
Category Amount:						\$13,016.08	\$143,901.46
Category Number: 0030 EROSION CONTROL							
0260	163-0240	MULCH	TN	220.000 255.730	278.337 7.281 285.618	\$1,861.97	\$73,041.09
0325	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,400.000 3.390	4,777.000 75.000 4,852.000	\$254.25	\$16,448.28
Category Amount:						\$2,116.22	\$89,489.37
Category Number: 0010 ROADWAY							
0470	413-0750	TACK COAT	GL	2,650.000 3.190	2,456.150 2,206.680 4,662.830	\$7,039.31	\$14,874.43
Category Amount:						\$7,039.31	\$14,874.43
Project Total Amount:						\$424,349.21	\$3,604,529.45