

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed: 1722 Days

Elapsed Calender Days: 323 Days

Percent Time: 18.76

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 08/19/2016

Date Awarded: 09/02/2016

Date Contract Executed: 10/12/2016

Date Notice to Proceed: 10/13/2016

Date Work Began: 10/25/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2021

AUBURN GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$58,649,855.48

Original Contract Amount \$56,489,887.64

Funds Available \$40,780,591.99

Percent Complete 30.47%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$58,649,855.48	\$56,489,887.64	\$40,780,591.99	30.47%	\$1,458,561.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$14,295,410.81	\$13,128,561.77	\$1,166,849.04
Non-Participating	\$3,573,852.68	\$3,282,140.47	\$291,712.21
Total Earnings	\$17,869,263.49	\$16,410,702.24	\$1,458,561.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,869,263.49	\$16,410,702.24	\$1,458,561.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,869,263.49	\$16,410,702.24	

Total Payable: **\$1,458,561.25**

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.505		
				780022.900	.025		
					.530	\$19,500.57	\$413,412.14
		STP00-0004-00(915)					
0020	163-0232	TEMPORARY GRASSING	AC	54.000	117.137		
				547.150	2.911		
					120.048	\$1,592.75	\$65,684.26
0025	163-0240	MULCH	TN	10,000.000	497.435		
				30.750	20.395		
					517.830	\$627.15	\$15,923.27
0030	163-0300	CONSTRUCTION EXIT	EA	7.000	17.250		
				2915.650	.750		
					18.000	\$2,186.74	\$52,481.70
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000	2,627.000		
				0.010	627.000		
					3,254.000	\$6.27	\$32.54
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000	6.000		
				155.910	1.000		
					7.000	\$155.91	\$1,091.37
0110	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	10.000	.000		
				106.520	1.000		
					1.000	\$106.52	\$106.52
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000	104.000		
				9.850	20.000		
					124.000	\$197.00	\$1,221.40
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000	9.000		
				1500.000	1.000		
					10.000	\$1,500.00	\$15,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000 1.600	70,012.125 48.750 70,060.875	\$78.00	\$112,097.40
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000 6.270	91,728.111 36,166.667 127,894.778	\$226,765.00	\$801,900.26
0150	207-0203	FOUND BK FILL MATL, TP II	CY	624.700 68.650	507.202 128.333 635.535	\$8,810.06	\$43,629.48
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	721.390 147.550 868.940	\$3,527.92	\$20,776.36
0245	500-3101	CLASS A CONCRETE	CY	1,714.000 479.860	998.370 517.333 1,515.703	\$248,247.41	\$727,325.24
0255	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	245.000 1086.650	18.414 17.089 35.503	\$18,569.76	\$38,579.33
0260	511-1000	BAR REINF STEEL	LB	197,159.350 0.580	125,067.502 61,282.620 186,350.122	\$35,543.92	\$108,083.07
0305	550-1541	STORM DRAIN PIPE, 54 IN, H 10-15	LF	164.000 173.450	.000 72.000 72.000	\$12,488.40	\$12,488.40
0420	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,176.000 58.450	.000 133.333 133.333	\$7,793.31	\$7,793.31

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017

to 08/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	688.205 133.333 821.538	\$658.67	\$4,058.40
0445	610-9006	REM PORTIONS OF EXISTING WINGWALLS & P/LS 206+11.92 LT		1.000 2467.500	.000 1.000 1.000	\$2,467.50	\$2,467.50
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	23.420 .574 23.994	\$420.46	\$17,575.61
1175	550-1542	STORM DRAIN PIPE, 54 IN, H 15-20	LF	160.000 201.570	.000 128.000 128.000	\$25,800.96	\$25,800.96
1400	615-1000	JACK OR BORE PIPE - STEEL, 24 IN DIA, 0.562 IN THK	LF	527.000 327.170	120.000 120.000 240.000	\$39,260.40	\$78,520.80
1410	615-1000	JACK OR BORE PIPE - STEEL, 30 IN DIA, 0.625 IN THK	LF	140.000 430.200	.000 140.000 140.000	\$60,228.00	\$60,228.00
1415	615-1000	JACK OR BORE PIPE - STEEL, 54 IN DIA, 0.750 IN THK	LF	168.000 752.870	200.000 95.000 295.000	\$71,522.65	\$222,096.65
Category Amount:						\$788,055.33	\$2,848,373.97
Category Number: 0030 UTILITIES							
1435	615-1100	DIRECTIONAL BORE PIPE - PLASTIC GAS MAIN, 4 IN	LF	850.000 49.860	.000 130.000 130.000	\$6,481.80	\$6,481.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 UTILITIES							
1460	665-0010	PLASTIC GAS MAIN -	LF	17,170.000	.000		
				40.680	2,415.000		
		4 IN			2,415.000	\$98,242.20	\$98,242.20
1465	665-0010	PLASTIC GAS MAIN -	LF	2,550.000	.000		
				37.740	180.000		
		2 IN			180.000	\$6,793.20	\$6,793.20
1470	665-0015	STEEL GAS MAIN -	LF	12,000.000	.000		
				94.080	2,415.000		
		8 IN			2,415.000	\$227,203.20	\$227,203.20
1480	665-0015	STEEL GAS MAIN -	LF	4,510.000	3,868.000		
				57.820	180.000		
		3 IN			4,048.000	\$10,407.60	\$234,055.36
1495	615-1100	DIRECTIONAL BORE PIPE -	LF	775.000	.000		
				156.000	301.000		
		STEEL GAS MAIN, 8 IN			301.000	\$46,956.00	\$46,956.00
1520	500-3101	CLASS A CONCRETE	CY	27.000	1.119		
				1169.500	7.000		
		(FOR THRUST RESTRAINTS)			8.119	\$8,186.50	\$9,495.17
1540	670-1060	WATER MAIN, 6 IN	LF	18,090.000	.000		
				29.930	5,712.000		
					5,712.000	\$170,960.16	\$170,960.16
1550	670-1120	WATER MAIN, 12 IN	LF	6,140.000	5,444.000		
				50.730	70.000		
					5,514.000	\$3,551.10	\$279,725.22
1560	670-2060	GATE VALVE, 6 IN	EA	68.000	9.000		
				1065.820	14.000		
					23.000	\$14,921.48	\$24,513.86

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: 00985424

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0011

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 UTILITIES							
1570	670-2120	GATE VALVE, 12 IN	EA	7.000 2534.500	3.000 3.000 6.000	\$7,603.50	\$15,207.00
1585	670-4000	FIRE HYDRANT	EA	49.000 3542.420	11.000 11.000 22.000	\$38,966.62	\$77,933.24
1600	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,890.000 26.130	225.000 280.000 505.000	\$7,316.40	\$13,195.65
1625	670-8050	DBL STRAP SADDLE - 6 IN X 2 IN	EA	1.000 1432.260	.000 16.000 16.000	\$22,916.16	\$22,916.16
Category Amount:						\$670,505.92	\$1,233,678.22
Project Total Amount:						\$1,458,561.25	\$17,869,263.49