

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

1722 Days

Elapsed Calender Days:

445 Days

Percent Time:

25.84

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$58,649,855.48

Original Contract Amount \$56,489,887.64

Funds Available \$37,800,884.42

Percent Complete 35.55%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$58,649,855.48	\$56,489,887.64	\$37,800,884.42	35.55%	\$594,269.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$16,679,176.89	\$16,203,761.39	\$475,415.50
Non-Participating	\$4,169,794.17	\$4,050,940.30	\$118,853.87
Total Earnings	\$20,848,971.06	\$20,254,701.69	\$594,269.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$20,848,971.06	\$20,254,701.69	\$594,269.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$20,848,971.06	\$20,254,701.69	

Total Payable: **\$594,269.37**

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.584		
				780022.900	.011		
					.595	\$8,580.25	\$464,113.63
		STP00-0004-00(915)					
0020	163-0232	TEMPORARY GRASSING	AC	54.000	126.505		
				547.150	.000		
					126.505	\$0.00	\$69,217.21
0025	163-0240	MULCH	TN	10,000.000	582.648		
				30.750	16.399		
					599.047	\$504.27	\$18,420.70
0030	163-0300	CONSTRUCTION EXIT	EA	7.000	18.000		
				2915.650	1.500		
					19.500	\$4,373.48	\$56,855.18
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000	3,658.000		
				0.010	840.000		
					4,498.000	\$8.40	\$44.98
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000	13.000		
				1500.000	1.000		
					14.000	\$1,500.00	\$21,000.00
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000	73,072.875		
				1.600	48.750		
					73,121.625	\$78.00	\$116,994.60
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000	268,618.539		
				6.270	49,272.000		
					317,890.539	\$308,935.44	\$1,993,173.68
0150	207-0203	FOUND BK FILL MATL, TP II	CY	624.700	796.336		
				68.650	2.074		
					798.410	\$142.38	\$54,810.85

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	1,075.740 281.080 1,356.820	\$6,720.62	\$32,441.57
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	1,466.000 786.000 2,252.000	\$28,814.76	\$82,558.32
0280	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,756.000 62.690	.000 200.000 200.000	\$12,538.00	\$12,538.00
0370	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	17.000 391.310	3.000 2.000 5.000	\$782.62	\$1,956.55
0400	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 1026.050	.000 2.000 2.000	\$2,052.10	\$2,052.10
0410	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	376.000 54.510	53.000 50.000 103.000	\$2,725.50	\$5,614.53
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	12.500 3.000 15.500	\$6,630.93	\$34,259.81
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	1.742 1.283 3.025	\$2,346.16	\$5,531.67
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	.610 1.600 2.210	\$331.20	\$457.47

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0010 ROADWAY					
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	25.782 .300 26.082	\$219.75	\$19,105.07
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000 1.380	16,110.285 6,208.000 22,318.285	\$8,567.04	\$30,799.23
Category Amount:						\$395,850.90	\$3,021,945.15
Category Number:		0030 UTILITIES					
1430	615-1100	DIRECTIONAL BORE PIPE -	LF	100.000 95.300	50.000 235.000 285.000	\$22,395.50	\$27,160.50
		STEEL GAS MAIN, 3 IN					
1440	615-1100	DIRECTIONAL BORE PIPE -	LF	180.000 48.600	235.000 -235.000 .000	\$-11,421.00	\$0.00
		PLASTIC GAS MAIN, 3 IN					
1460	665-0010	PLASTIC GAS MAIN -	LF	17,170.000 40.680	4,922.000 650.000 5,572.000	\$26,442.00	\$226,668.96
		4 IN					
1470	665-0015	STEEL GAS MAIN -	LF	12,000.000 94.080	2,450.000 650.000 3,100.000	\$61,152.00	\$291,648.00
		8 IN					
1520	500-3101	CLASS A CONCRETE	CY	27.000 1169.500	12.356 12.060 24.416	\$14,104.17	\$28,554.51
		(FOR THRUST RESTRAINTS)					
1540	670-1060	WATER MAIN, 6 IN	LF	18,090.000 29.930	14,045.000 80.000 14,125.000	\$2,394.40	\$422,761.25

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 UTILITIES							
1550	670-1120	WATER MAIN, 12 IN	LF	6,140.000 50.730	5,539.000 175.000 5,714.000	\$8,877.75	\$289,871.22
1560	670-2060	GATE VALVE, 6 IN	EA	68.000 1065.820	50.000 2.000 52.000	\$2,131.64	\$55,422.64
1585	670-4000	FIRE HYDRANT	EA	49.000 3542.420	42.000 1.000 43.000	\$3,542.42	\$152,324.06
1595	670-5020	WATER SERVICE LINE, 2 IN	LF	1,130.000 31.360	.000 1,190.000 1,190.000	\$37,318.40	\$37,318.40
1600	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,890.000 26.130	649.000 57.000 706.000	\$1,489.41	\$18,447.78
1620	670-7000	STEEL CASING - 20 IN	LF	290.000 193.820	.000 60.000 60.000	\$11,629.20	\$11,629.20
1625	670-8050	DBL STRAP SADDLE - 6 IN X 2 IN	EA	1.000 1432.260	23.000 1.000 24.000	\$1,432.26	\$34,374.24
1630	670-8050	DBL STRAP SADDLE - 12 IN X 1 IN	EA	1.000 1175.780	15.000 1.000 16.000	\$1,175.78	\$18,812.48
1635	670-8050	DBL STRAP SADDLE - 12 IN X 12 IN	EA	1.000 1887.560	1.000 .000 1.000	\$0.00	\$1,887.56

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2018

User: c0004802

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0015

Pay Period: 12/01/2017
to 12/31/2017

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0030 UTILITIES					
1640	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	39.000	.000		
				684.980	23.000		
					23.000	\$15,754.54	\$15,754.54
				Category Amount:		\$198,418.47	\$1,632,635.34
				Project Total Amount:		\$594,269.37	\$20,848,971.06