

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019
to 03/31/2019

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

1722 Days

Elapsed Calender Days:

900 Days

Percent Time:

52.26

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,447,767.18

Original Contract Amount \$56,489,887.64

Funds Available \$28,620,796.80

Percent Complete 51.86%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,447,767.18	\$56,489,887.64	\$28,620,796.80	51.86%	\$959,140.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019
to 03/31/2019

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$24,661,576.35	\$23,894,263.80	\$767,312.55
Non-Participating	\$6,165,394.03	\$5,973,565.90	\$191,828.13
Total Earnings	\$30,826,970.38	\$29,867,829.70	\$959,140.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$30,826,970.38	\$29,867,829.70	\$959,140.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$30,826,970.38	\$29,867,829.70	

Total Payable: **\$959,140.68**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019
to 03/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.742		
				780022.900	.010		
					.752	\$7,800.23	\$586,577.22
		STP00-0004-00(915)					
0020	163-0232	TEMPORARY GRASSING	AC	54.000	217.870		
				547.150	.689		
					218.559	\$376.99	\$119,584.56
0025	163-0240	MULCH	TN	10,000.000	1,366.675		
				30.750	5.900		
					1,372.575	\$181.43	\$42,206.68
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000	1,320.000		
				13.630	30.000		
					1,350.000	\$408.90	\$18,400.50
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCE	EA	158.000	77.250		
				387.980	2.250		
					79.500	\$872.96	\$30,844.41
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		44,527.000	17,983.000		
				0.010	1,077.000		
					19,060.000	\$10.77	\$190.60
0080	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE LF		6,900.000	567.000		
				3.500	6.000		
					573.000	\$21.00	\$2,005.50
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000	88.000		
				2581.480	13.000		
					101.000	\$33,559.24	\$260,729.48
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000	109.000		
				122.950	31.000		
					140.000	\$3,811.45	\$17,213.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	29.000 417.790	30.000 2.000 32.000	\$835.58	\$13,369.28
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000 155.910	167.000 33.000 200.000	\$5,145.03	\$31,182.00
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	3,004.000 1,058.000 4,062.000	\$10,421.30	\$40,010.70
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	28.000 1.000 29.000	\$1,500.00	\$43,500.00
0145	205-0001	UNCLASS EXCAV	CY	,050,720.000 6.270	870,648.631 84,972.708 955,621.339	\$532,778.88	\$5,991,745.80
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	4,631.000 113.210 4,744.210	\$2,706.85	\$113,434.06
0190	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	456.000 52.970	205.199 711.800 916.999	\$37,704.05	\$48,573.44
0200	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,920.000 53.680	1,396.910 631.640 2,028.550	\$33,906.44	\$108,892.56
0230	441-3999	CONCRETE V GUTTER	LF	4,352.000 25.660	.000 232.000 232.000	\$5,953.12	\$5,953.12

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0250	500-3200	CLASS B CONCRETE	CY	228.010 952.750	93.395 13.981 107.376	\$13,320.40	\$102,302.48
0255	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	245.000 1086.650	106.575 7.720 114.295	\$8,388.94	\$124,198.66
0260	511-1000	BAR REINF STEEL	LB	197,159.350 0.580	217,413.293 126.062 217,539.355	\$73.12	\$126,172.83
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	5,015.000 172.000 5,187.000	\$6,305.52	\$190,155.42
0315	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,721.000 33.610	735.000 20.000 755.000	\$672.20	\$25,375.55
0390	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	29.000 664.850	8.000 1.000 9.000	\$664.85	\$5,983.65
0410	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	376.000 54.510	141.000 16.000 157.000	\$872.16	\$8,558.07
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	9,399.899 1,328.444 10,728.343	\$57,242.65	\$462,284.30
0570	634-1200	RIGHT OF WAY MARKERS	EA	425.000 140.000	3.000 58.000 61.000	\$8,120.00	\$8,540.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2019

User: c0004802

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0030

Pay Period: 03/01/2019

to 03/31/2019

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	31.000 2.000 33.000	\$4,420.62	\$72,940.23
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	69.623 .125 69.748	\$91.56	\$51,090.41
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	23,729.390 6,123.560 29,852.950	\$146,414.32	\$713,784.03
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,500.000 7.160	2,616.750 207.000 2,823.750	\$1,482.12	\$20,218.05
Category Amount:						\$926,062.68	\$9,386,016.59
Category Number: 0030 UTILITIES							
1460	665-0010	PLASTIC GAS MAIN - 4 IN	LF	17,170.000 40.680	15,782.000 800.000 16,582.000	\$32,544.00	\$674,555.76
Category Amount:						\$32,544.00	\$674,555.76
Category Number: 0010 ROADWAY							
5006	711-0100	TURF REINFORCING MATTING, TP 1 TURF REINFORCING MATTING TP 5	SY	.000 6.000	1,831.530 89.000 1,920.530	\$534.00	\$11,523.18
Category Amount:						\$534.00	\$11,523.18
Project Total Amount:						\$959,140.68	\$30,826,970.38