

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020
to 09/30/2020

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

2195 Days

Elapsed Calender Days:

1449 Days

Percent Time:

66.01

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/16/2022

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,762,775.47

Original Contract Amount \$56,489,887.64

Funds Available \$14,340,246.66

Percent Complete 76.00%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,762,775.47	\$56,489,887.64	\$14,340,246.66	76.00%	\$331,956.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020
to 09/30/2020

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$36,338,023.03	\$36,072,457.98	\$265,565.05
Non-Participating	\$9,084,505.78	\$9,018,114.51	\$66,391.27
Total Earnings	\$45,422,528.81	\$45,090,572.49	\$331,956.32
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$45,422,528.81	\$45,090,572.49	\$331,956.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$45,422,528.81	\$45,090,572.49	

Total Payable: **\$331,956.32**

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020

to 09/30/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	163-0240	MULCH	TN	10,000.000 30.750	1,614.381 .480 1,614.861	\$14.76	\$49,656.98
0030	163-0300	CONSTRUCTION EXIT	EA	7.000 2915.650	67.125 .750 67.875	\$2,186.74	\$197,899.74
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,000.000 13.630	1,763.250 45.000 1,808.250	\$613.35	\$24,646.45
0060	163-0542	CONSTRUCT AND REMOVE STONE FILTER RING EA		158.000 387.980	102.750 .750 103.500	\$290.99	\$40,155.93
0070	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TRAP EA		132.000 276.950	38.250 1.500 39.750	\$415.43	\$11,008.76
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TR LF		44,527.000 0.010	45,104.000 4,133.000 49,237.000	\$41.33	\$492.37
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000 2581.480	164.000 6.000 170.000	\$15,488.88	\$438,851.60
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000 122.950	635.000 16.000 651.000	\$1,967.20	\$80,040.45
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000 155.910	716.000 24.000 740.000	\$3,741.84	\$115,373.40

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	32,951.500 1,378.000 34,329.500	\$13,573.30	\$338,145.58
0120	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	14.000 1200.000	37.000 -1.000 36.000	\$-1,200.00	\$43,200.00
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	45.000 2.000 47.000	\$3,000.00	\$70,500.00
0130	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	89,054.000 1.600	78,803.375 151.500 78,954.875	\$242.40	\$126,327.80
0150	207-0203	FOUND BKFILL MATL, TP II	CY	624.700 68.650	974.317 32.491 1,006.808	\$2,230.51	\$69,117.37
0155	318-3000	AGGR SURF CRS	TN	10,000.000 23.910	8,482.460 208.940 8,691.400	\$4,995.76	\$207,811.37
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	9,220.660 926.750 10,147.410	\$33,974.66	\$372,004.05
0295	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	487.000 96.800	556.410 159.500 715.910	\$15,439.60	\$69,300.09
0320	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	1,530.000 43.600	732.000 43.800 775.800	\$1,909.68	\$33,824.88

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0345	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		18.000 724.290	11.000 1.000 12.000	\$724.29	\$8,691.48
0360	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		18.000 762.430	9.000 1.000 10.000	\$762.43	\$7,624.30
0390	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	29.000 664.850	11.000 1.000 12.000	\$664.85	\$7,978.20
0425	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	8,612.000 43.090	16,722.088 173.333 16,895.421	\$7,468.92	\$728,023.69
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000 4.940	8,410.926 173.333 8,584.259	\$856.27	\$42,406.24
0765	668-1100	CATCH BASIN, GP 1	EA	17.000 3355.900	10.000 2.500 12.500	\$8,389.75	\$41,948.75
0795	668-2100	DROP INLET, GP 1	EA	118.000 2210.310	56.000 .500 56.500	\$1,105.16	\$124,882.52
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	75.526 1.120 76.646	\$2,048.09	\$140,158.71
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	92.031 .800 92.831	\$586.00	\$67,998.71

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2020

User: c0004802

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0048

Pay Period: 09/01/2020
to 09/30/2020

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	118,333.001 8,770.130 127,103.131	\$209,693.81	\$3,039,035.86
0945	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,500.000 7.160	5,253.000 102.000 5,355.000	\$730.32	\$38,341.80
Category Amount:						\$331,956.32	\$6,535,447.08
Category Number: 0020 WALLS							
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000 696.120	42.200 .000 42.200	\$0.00	\$29,376.26
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
Category Amount:						\$0.00	\$29,376.26
Project Total Amount:						\$331,956.32	\$45,422,528.81