

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021
to 04/30/2021

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

2788 Days

Elapsed Calender Days:

1661 Days

Percent Time:

59.58

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$59,762,775.47

Original Contract Amount \$56,489,887.64

Funds Available \$9,211,407.70

Percent Complete 84.59%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$59,762,775.47	\$56,489,887.64	\$9,211,407.70	84.59%	\$176,843.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021
to 04/30/2021

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$40,441,094.18	\$40,299,619.12	\$141,475.06
Non-Participating	\$10,110,273.59	\$10,074,904.81	\$35,368.78
Total Earnings	\$50,551,367.77	\$50,374,523.93	\$176,843.84
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$50,551,367.77	\$50,374,523.93	\$176,843.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,551,367.77	\$50,374,523.93	

Total Payable: **\$176,843.84**

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021
to 04/30/2021

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	163-0240	MULCH	TN	10,000.000 30.750	1,747.511 1.990 1,749.501	\$61.19	\$53,797.16
0040	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		3,000.000 13.630	1,929.750 30.000 1,959.750	\$408.90	\$26,711.39
0050	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		13,800.000 1.480	7,087.500 82.500 7,170.000	\$122.10	\$10,611.60
0055	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		29.000 297.800	28.500 .750 29.250	\$223.35	\$8,710.65
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000 0.010	77,141.000 3,563.000 80,704.000	\$35.63	\$807.04
0090	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	7.000 2581.480	174.000 2.000 176.000	\$5,162.96	\$454,340.48
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000 122.950	743.000 61.000 804.000	\$7,499.95	\$98,851.80
0105	165-0111	MAINTENANCE OF STONE FILTER RING	EA	158.000 155.910	866.000 59.000 925.000	\$9,198.69	\$144,216.75
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		750.000 9.850	39,550.500 3,993.000 43,543.500	\$39,331.05	\$428,903.48

Rpt-ID: RCPEsprj

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021
to 04/30/2021

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	53.000 1.000 54.000	\$1,500.00	\$81,000.00
0190	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	456.000 52.970	3,227.513 285.466 3,512.979	\$15,121.13	\$186,082.50
0200	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,920.000 53.680	3,842.476 113.326 3,955.802	\$6,083.34	\$212,347.45
0250	500-3200	CLASS B CONCRETE	CY	228.010 952.750	261.568 5.465 267.033	\$5,206.78	\$254,415.69
0260	511-1000	BAR REINF STEEL	LB	197,159.350 0.580	239,364.972 85.088 239,450.060	\$49.35	\$138,881.03
0810	668-8011	SAFETY GRATE, TP 1	SF	1,422.000 69.660	515.389 708.966 1,224.355	\$49,386.57	\$85,288.57
0825	700-6910	PERMANENT GRASSING	AC	108.000 1828.650	80.422 .230 80.652	\$420.59	\$147,484.28
0830	700-7000	AGRICULTURAL LIME	TN	216.000 207.000	106.260 1.000 107.260	\$207.00	\$22,202.82
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000 732.500	97.601 1.000 98.601	\$732.50	\$72,225.23

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021

to 04/30/2021

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000 1.380	274,953.265 666.667 275,619.932	\$920.00	\$380,355.51
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000 23.910	172,505.401 1,050.220 173,555.621	\$25,110.76	\$4,149,714.90
0900	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	8.000 560.500	2.240 17.497 19.737	\$9,807.07	\$11,062.59
1420	158-1000	TRAINING HOURS	HR	7,000.000 0.800	3,020.000 520.000 3,540.000	\$416.00	\$2,832.00
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME 9.1 percent deviation on the 1/2 " sieve		.000 68.825	1,091.560 .000 1,091.560	\$0.00	\$75,126.62
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT IN (#1)	*\$*	.000 1.000	668,348.500 -161.070 668,187.430	\$-161.07	\$668,187.43
Category Amount:						\$176,843.84	\$7,714,156.97
Category Number: 0020 WALLS							
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000 696.120	42.200 .000 42.200	\$0.00	\$29,376.26
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000 1052.460	21.000 .000 21.000	\$0.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$51,477.92
Project Total Amount:						\$176,843.84	\$50,551,367.77

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2021

User: c0004802

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0056

Pay Period: 04/01/2021

to 04/30/2021
