

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004802

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0076

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

3153 Days

Elapsed Calender Days:

2302 Days

Percent Time:

73.01

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$60,197,935.37

Original Contract Amount \$56,489,887.64

Funds Available \$3,714,863.85

Percent Complete 93.49%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$60,197,935.37	\$56,489,887.64	\$3,714,863.85	93.83%	\$533,944.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004802

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0076

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$45,023,470.54	\$44,596,315.19	\$427,155.35
Non-Participating	\$11,255,867.76	\$11,149,078.93	\$106,788.83
Total Earnings	\$56,279,338.30	\$55,745,394.12	\$533,944.18
Stockpiled Materials	\$203,733.22	\$203,733.22	\$0.00
Gross Earnings	\$56,483,071.52	\$55,949,127.34	\$533,944.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$56,483,071.52	\$55,949,127.34	

Total Payable: **\$533,944.18**

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2023

User: c0004802

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0076

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0004915

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		44,527.000 0.010	90,525.000 42.000 90,567.000	\$.42	\$905.67
0095	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	132.000 122.950	1,148.000 8.000 1,156.000	\$983.60	\$142,130.20
0115	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	750.000 9.850	60,211.500 387.000 60,598.500	\$3,811.95	\$596,895.23
0125	167-1500	WATER QUALITY INSPECTIONS	MO	44.000 1500.000	74.000 1.000 75.000	\$1,500.00	\$112,500.00
0175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		53,981.000 72.220	42,673.454 5,443.400 48,116.854	\$393,122.35	\$3,474,999.20
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000 36.660	11,389.410 64.000 11,453.410	\$2,346.24	\$419,882.01
0270	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,283.000 49.860	1,372.660 8.000 1,380.660	\$398.88	\$68,839.71
0370	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	17.000 391.310	17.000 1.000 18.000	\$391.31	\$7,043.58
0410	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	376.000 54.510	240.000 52.000 292.000	\$2,834.52	\$15,916.92

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2023

User: c0004802

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0076

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0640	643-4000	WOVEN WIRE FENCE	LF	5,344.000	7,008.000		
				8.990	858.000		
					7,866.000	\$7,713.42	\$70,715.34
0645	643-8000	GATE, FIELD FENCE -	EA	11.000	10.000		
				1183.000	3.000		
		16 FT			13.000	\$3,549.00	\$15,379.00
0650	643-8103	BARBED WIRE FENCE, 3 STRAND	LF	1,859.000	.000		
				5.530	.000		
					.000	\$0.00	\$0.00
0655	643-8300	ORNAMENTAL FENCE	LF	302.000	.000		
				57.230	257.000		
					257.000	\$14,708.11	\$14,708.11
0795	668-2100	DROP INLET, GP 1	EA	118.000	77.750		
				2210.310	5.750		
					83.500	\$12,709.28	\$184,560.89
0810	668-8011	SAFETY GRATE, TP 1	SF	1,422.000	1,224.355		
				69.660	333.674		
					1,558.029	\$23,243.73	\$108,532.30
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000	215,654.971		
				23.910	148.740		
					215,803.711	\$3,556.37	\$5,159,866.73
0970	413-0750	TACK COAT	GL	57,306.000	30,872.000		
				3.090	1,869.000		
					32,741.000	\$5,775.21	\$101,169.69
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,091.560		
		TL & H LIME		68.825	.000		
					1,091.560	\$0.00	\$75,126.62
		9.1 percent deviation on the 1/2 " sieve					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004802

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0076

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	922,389.510		
				1.000	55,089.790		
					977,479.300	\$55,089.79	\$977,479.30
		IN (#1)					
Category Amount:						\$531,734.18	\$11,546,650.50
Category Number:		0020 WALLS					
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	57.280		
				696.120	.000		
					57.280	\$0.00	\$39,873.75
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000	21.000		
				1052.460	.000		
					21.000	\$0.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$61,975.41
Category Number:		0010 ROADWAY					
9011	610-2401	REM WOVEN WIRE FENCE, INCL POSTS	LF	.000	.000		
				6.500	340.000		
					340.000	\$2,210.00	\$2,210.00
		610-2401 REM WOVEN WIRE FENCE, INCL POST					
Category Amount:						\$2,210.00	\$2,210.00
Project Total Amount:						\$533,944.18	\$56,279,338.30