

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0004802

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0094

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

3153 Days

Elapsed Calender Days:

2849 Days

Percent Time:

90.36

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,306,419.33

Original Contract Amount \$56,489,887.64

Funds Available \$2,488,659.49

Percent Complete 96.94%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$65,306,419.32	\$56,489,887.64	\$2,488,659.48	96.19%	\$728,895.04

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0004802

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0094

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$50,644,607.69	\$50,036,691.66	\$607,916.03
Non-Participating	\$12,661,152.15	\$12,509,173.14	\$151,979.01
Total Earnings	\$63,305,759.84	\$62,545,864.80	\$759,895.04
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$63,305,759.84	\$62,545,864.80	\$759,895.04
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$488,000.00)	(\$457,000.00)	(\$31,000.00)
Total:	\$62,817,759.84	\$62,088,864.80	
		Total Payable:	\$728,895.04

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: c0004802

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0094

Pay Period: 07/01/2024

to 07/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0165	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		31,496.000	27,235.126		
		MATL & H LIME		82.490	1,650.760		
					28,885.886	\$136,171.19	\$2,382,796.74
0170	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		114,918.000	108,139.250		
		TL & H LIME		70.230	4,585.870		
					112,725.120	\$322,065.65	\$7,916,685.18
0175	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		53,981.000	53,020.962		
		L & H LIME		72.220	2,300.703		
					55,321.665	\$166,156.77	\$3,995,330.65
0185	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	8,438.000	8,930.411		
				6.120	3,089.667		
					12,020.078	\$18,908.76	\$73,562.88
0190	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	456.000	6,163.544		
				52.970	264.444		
					6,427.988	\$14,007.60	\$340,490.52
0575	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		453.000	333.155		
				16.430	10.000		
					343.155	\$164.30	\$5,638.04
0580	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,292.000	1,107.472		
				17.280	23.920		
					1,131.392	\$413.34	\$19,550.45
0590	636-2080	GALV STEEL POSTS, TP 8	LF	1,028.000	776.000		
				9.710	30.000		
					806.000	\$291.30	\$7,826.26
0595	636-2090	GALV STEEL POSTS, TP 9	LF	1,122.000	927.000		
				8.560	13.000		
					940.000	\$111.28	\$8,046.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: c0004802

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0094

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000	233,393.011		
				23.910	500.580		
					233,893.591	\$11,968.87	\$5,592,395.76
0970	413-0750	TACK COAT	GL	57,306.000	51,071.000		
				3.090	2,036.000		
					53,107.000	\$6,291.24	\$164,100.63
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,091.560		
		TL & H LIME		68.825	.000		
					1,091.560	\$.00	\$75,126.62
		9.1 percent deviation on the 1/2 " sieve					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,395,679.490		
				1.000	83,344.740		
					1,479,024.230	\$83,344.74	\$1,479,024.23
		IN (#1)					
Category Amount:						\$759,895.04	\$22,060,574.36
Category Number: 0020 WALLS							
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	57.280		
				696.120	.000		
					57.280	\$.00	\$39,873.75
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000	21.000		
				1052.460	.000		
					21.000	\$.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$61,975.41
Project Total Amount:						\$759,895.04	\$63,305,759.84