

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0004802

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0095

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

3153 Days

Elapsed Calender Days:

2880 Days

Percent Time:

91.34

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,306,419.33

Original Contract Amount \$56,489,887.64

Funds Available \$2,196,396.30

Percent Complete 97.43%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$65,306,419.32	\$56,489,887.64	\$2,196,396.29	96.64%	\$292,263.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0004802

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0095

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$50,903,218.25	\$50,644,607.69	\$258,610.56
Non-Participating	\$12,725,804.78	\$12,661,152.15	\$64,652.63
Total Earnings	\$63,629,023.03	\$63,305,759.84	\$323,263.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$63,629,023.03	\$63,305,759.84	\$323,263.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$519,000.00)	(\$488,000.00)	(\$31,000.00)
Total:	\$63,110,023.03	\$62,817,759.84	
		Total Payable:	\$292,263.19

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: c0004802

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0095

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0165	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		31,496.000	28,885.886		
		MATL & H LIME		82.490	2,210.650		
					31,096.536	\$182,356.52	\$2,565,153.25
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,456.000	13,058.410		
				36.660	241.000		
					13,299.410	\$8,835.06	\$487,556.37
0575	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		453.000	343.155		
				16.430	30.000		
					373.155	\$492.90	\$6,130.94
0580	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,292.000	1,131.392		
				17.280	78.355		
					1,209.747	\$1,353.97	\$20,904.43
0585	636-2070	GALV STEEL POSTS, TP 7	LF	712.000	574.000		
				7.800	26.000		
					600.000	\$202.80	\$4,680.00
0590	636-2080	GALV STEEL POSTS, TP 8	LF	1,028.000	806.000		
				9.710	75.000		
					881.000	\$728.25	\$8,554.51
0595	636-2090	GALV STEEL POSTS, TP 9	LF	1,122.000	940.000		
				8.560	91.000		
					1,031.000	\$778.96	\$8,825.36
0620	641-1100	GUARDRAIL, TP T	LF	62.000	28.800		
				78.420	20.500		
					49.300	\$1,607.61	\$3,866.11
0625	641-1200	GUARDRAIL, TP W	LF	13,577.000	16,708.750		
				18.460	510.580		
					17,219.330	\$9,425.31	\$317,868.83

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2024

User: c0004802

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0095

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0630	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	27.000	35.000		
				970.850	5.000		
					40.000	\$4,854.25	\$38,834.00
0635	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	26.000	33.000		
				2213.830	6.000		
					39.000	\$13,282.98	\$86,339.37
0665	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				81589.940	.100		
					1.000	\$8,158.99	\$81,589.94
		1					
0670	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.900		
				76672.300	.100		
					1.000	\$7,667.23	\$76,672.30
		2					
0705	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	139.000	68.000		
				128.000	73.000		
					141.000	\$9,344.00	\$18,048.00
0710	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	34.000	15.000		
				174.500	19.000		
					34.000	\$3,315.50	\$5,933.00
0715	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1	EA	9.000	.000		
				174.500	9.000		
					9.000	\$1,570.50	\$1,570.50
0745	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	20,805.000	12,206.595		
				5.640	4,442.424		
					16,649.019	\$25,055.27	\$93,900.47
0750	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	1,768.000	.000		
				6.150	1,904.330		
					1,904.330	\$11,711.63	\$11,711.63

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2024

User: c0004802

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0095

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0795	668-2100	DROP INLET, GP 1	EA	118.000	94.750		
				2210.310	1.000		
					95.750	\$2,210.31	\$211,637.18
0970	413-0750	TACK COAT	GL	57,306.000	53,107.000		
				3.090	1,351.000		
					54,458.000	\$4,174.59	\$168,275.22
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,091.560		
		TL & H LIME		68.825	.000		
					1,091.560	\$.00	\$75,126.62
		9.1 percent deviation on the 1/2 " sieve					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	1,479,024.230		
				1.000	26,136.560		
					1,505,160.790	\$26,136.56	\$1,505,160.79
		IN (#1)					
Category Amount:						\$323,263.19	\$5,798,338.82
Category Number:		0020 WALLS					
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	57.280		
				696.120	.000		
					57.280	\$.00	\$39,873.75
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000	21.000		
				1052.460	.000		
					21.000	\$.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$61,975.41
Project Total Amount:						\$323,263.19	\$63,629,023.03