

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0004802

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0097

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

SR 140 AT SR 53 AND EXTENDING WEST OF OOTHKALOOG

Time Allowed:

3153 Days

Elapsed Calender Days:

2941 Days

Percent Time:

93.28

District: 6

Area: 04

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

08/19/2016

Date Awarded:

09/02/2016

Date Contract Executed:

10/12/2016

Date Notice to Proceed:

10/13/2016

Date Work Began:

10/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2025

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,306,419.33

Original Contract Amount \$56,489,887.64

Funds Available \$2,036,749.08

Percent Complete 97.77%

Counties:

Bartow

Floyd

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0004915	\$65,306,419.32	\$56,489,887.64	\$2,036,749.07	96.88%	\$29,587.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0004802

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0097

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0004915 SR 140 - WIDENING AND RECONSTRUCTION

Federal State Project Number: STP00-0004-00(915)

	Total to Date	Prev to Date	This Estimate
Participating	\$51,079,736.01	\$51,031,266.04	\$48,469.97
Non-Participating	\$12,769,934.24	\$12,757,816.73	\$12,117.51
Total Earnings	\$63,849,670.25	\$63,789,082.77	\$60,587.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$63,849,670.25	\$63,789,082.77	\$60,587.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$580,000.00)	(\$549,000.00)	(\$31,000.00)
Total:	\$63,269,670.25	\$63,240,082.77	

Total Payable: **\$29,587.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0004802

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0097

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0240	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		12.400	.000		
				3042.750	10.038		
					10.038	\$30,543.12	\$30,543.12
0435	603-7000	PLASTIC FILTER FABRIC	SY	10,054.000	16,567.741		
				4.940	46.667		
					16,614.408	\$230.53	\$82,075.18
0570	634-1200	RIGHT OF WAY MARKERS	EA	425.000	351.000		
				140.000	173.000		
					524.000	\$24,220.00	\$73,360.00
0825	700-6910	PERMANENT GRASSING	AC	108.000	84.724		
				1828.650	.706		
					85.430	\$1,291.03	\$156,221.57
0840	700-8000	FERTILIZER MIXED GRADE	TN	76.000	106.998		
				732.500	.175		
					107.173	\$128.19	\$78,504.22
0855	716-2000	EROSION CONTROL MATS, SLOPES	SY	202,004.000	279,741.932		
				1.380	2,858.444		
					282,600.376	\$3,944.65	\$389,988.52
0895	310-1101	GR AGGR BASE CRS, INCL MATL	TN	204,757.000	233,893.591		
				23.910	.250		
					233,893.841	\$5.98	\$5,592,401.74
211	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,091.560		
		TL & H LIME		68.825	.000		
					1,091.560	\$.00	\$75,126.62
		9.1 percent deviation on the 1/2 " sieve					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: c0004802

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600461-1

Estimate Number: 0097

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0004915

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
5006	711-0100	TURF REINFORCING MATTING, TP 1	SY	.000	5,329.902		
				6.000	37.330		
					5,367.232	\$223.98	\$32,203.39
		TURF REINFORCING MATTING TP 5					
Category Amount:						\$60,587.48	\$6,510,424.36
Category Number:		0020 WALLS					
9005	621-4082	CONCRETE SIDE BARRIER, TYPE 7T	LF	.000	57.280		
				696.120	.000		
					57.280	\$0.00	\$39,873.75
		621-4082 CONCRETE SIDE BARRIER, TY 7T					
9006	621-4083	CONCRETE SIDE BARRIER, TYPE 7T, MODIFIED LF		.000	21.000		
				1052.460	.000		
					21.000	\$0.00	\$22,101.66
		621-4083 CONC SIDE BARRIER,TYPE 7T,MOD					
Category Amount:						\$0.00	\$61,975.41
Project Total Amount:						\$60,587.48	\$63,849,670.25