

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Contract Location:

I-85/SR 403 AT POPLAR RD (CR 103); ALSO INCLUDES CON

Time Allowed: 1853 Days

Elapsed Calender Days: 881 Days

Percent Time: 47.54

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/19/2016

Date Awarded: 04/05/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

Date Work Began: 06/16/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2021

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,291,770.90

Original Contract Amount \$28,805,940.92

Funds Available \$6,002,002.52

Percent Complete 78.89%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009323	\$29,291,770.90	\$28,805,940.92	\$6,002,002.52	79.51%	\$635,391.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Project Number: 0009323 I-85/SR 403 - INTERCHANGE CNST

Federal State Project Number: CSNHS-0009-00(323)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,487,697.00	\$17,979,384.07	\$508,312.93
Non-Participating	\$4,621,924.32	\$4,494,846.10	\$127,078.22
Total Earnings	\$23,109,621.32	\$22,474,230.17	\$635,391.15
Stockpiled Materials	\$180,147.06	\$180,147.06	\$0.00
Gross Earnings	\$23,289,768.38	\$22,654,377.23	\$635,391.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$23,289,768.38	\$22,654,377.23	

Total Payable: **\$635,391.15**

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0039	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	1,000.000 5.950	5,416.868 249.146 5,666.014	\$1,482.42	\$33,712.78
0043	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	674.000 34.750	59.889 131.889 191.778	\$4,583.14	\$6,664.29
0049	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	125.000 222.000	175.300 6.544 181.844	\$1,452.77	\$40,369.37
Category Amount:						\$7,518.33	\$80,746.44
Category Number: 0020 MISCELLANEOUS							
0059	150-1000	TRAFFIC CONTROL -	LS	1.000 321800.000	.994 .006 1.000	\$1,930.80	\$321,800.00
		CSNHS-0009-00(323)					
0074	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 133500.000	.788 .030 .818	\$4,005.00	\$109,203.00
0094	318-3000	AGGR SURF CRS	TN	2,000.000 24.000	600.840 19.330 620.170	\$463.92	\$14,884.08
0099	441-0104	CONC SIDEWALK, 4 IN	SY	6,549.000 38.000	3,835.462 25.000 3,860.462	\$950.00	\$146,697.56
0119	441-4020	CONC VALLEY GUTTER, 6 IN	SY	491.000 34.750	219.468 127.632 347.100	\$4,435.21	\$12,061.73

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 MISCELLANEOUS							
0124	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	5,465.000 10.750	3,994.000 623.000 4,617.000	\$6,697.25	\$49,632.75
0129	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	16,465.000 10.750	12,115.000 584.000 12,699.000	\$6,278.00	\$136,514.25
0149	621-3125	CONCRETE BARRIER, TP 25S, MODIFIED	LF	190.000 314.000	95.000 95.000 190.000	\$29,830.00	\$59,660.00
0154	621-3126	CONCRETE BARRIER, TYPE 26S	LF	350.000 320.000	.000 241.665 241.665	\$77,332.80	\$77,332.80
0209	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	190.000 122.000	.000 391.082 391.082	\$47,712.00	\$47,712.00
Category Amount:						\$179,634.98	\$975,498.17
Category Number: 0030 DRAINAGE							
0364	668-1100	CATCH BASIN, GP 1	EA	60.000 2470.000	62.500 1.500 64.000	\$3,705.00	\$158,080.00
0374	668-2100	DROP INLET, GP 1	EA	17.000 1350.000	16.000 .500 16.500	\$675.00	\$22,275.00
Category Amount:						\$4,380.00	\$180,355.00
Category Number: 0040 SIGNING AND MARKING							
0474	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST/LS		1.000 91900.000	.000 .250 .250	\$22,975.00	\$22,975.00
		1350+00.00					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018

to 10/02/2018

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0479	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				91900.000	.250		
		1378+16.00			.250	\$22,975.00	\$22,975.00
0484	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				102200.000	.250		
		1406+73.48			.250	\$25,550.00	\$25,550.00
0489	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				102200.000	.250		
		1442+81.24			.250	\$25,550.00	\$25,550.00
0494	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				91900.000	.250		
		1472+00.00			.250	\$22,975.00	\$22,975.00
0499	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.000		
				91900.000	.250		
		1497+87.95			.250	\$22,975.00	\$22,975.00
Category Amount:						\$143,000.00	\$143,000.00
Category Number: 0050 TRAFFIC ITEMS							
0684	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.300		
				78200.000	.300		
		3			.600	\$23,460.00	\$46,920.00
Category Amount:						\$23,460.00	\$46,920.00
Category Number: 0060 LIGHTING ITEMS							
0794	500-3101	CLASS A CONCRETE	CY	159.000	.000		
				871.000	111.644		
					111.644	\$97,241.92	\$97,241.92
Category Amount:						\$97,241.92	\$97,241.92

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0999	433-1000	REINF CONC APPROACH SLAB	SY	570.000 179.000	209.447 391.667 601.114	\$70,108.39	\$107,599.41
Category Amount:						\$70,108.39	\$107,599.41
Category Number: 0080 BRIDGES							
1018	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	552.000 338.000	276.000 138.000 414.000	\$46,644.00	\$139,932.00
Category Amount:						\$46,644.00	\$139,932.00
Category Number: 0090 BRIDGES							
1099	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	292.000 58.000	.000 292.000 292.000	\$16,936.00	\$16,936.00
		2					
1104	461-2000	RESEALING BRIDGE JOINTS, TP -	LF	290.000 37.000	.000 292.000 292.000	\$10,804.00	\$10,804.00
		D					
Category Amount:						\$27,740.00	\$27,740.00
Category Number: 0100 EROSION CONTROL							
1184	163-0240	MULCH	TN	1,204.000 148.000	415.480 3.308 418.788	\$489.58	\$61,980.62
1204	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,815.000 13.500	238.500 60.000 298.500	\$810.00	\$4,029.75
1219	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		91.000 158.000	23.250 10.250 33.500	\$1,619.50	\$5,293.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2018

User: amccart

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0026

Pay Period: 09/01/2018
to 10/02/2018

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 EROSION CONTROL							
1249	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	33.000 91.000	16.000 2.000 18.000	\$182.00	\$1,638.00
1259	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	91.000 156.000	5.000 2.000 7.000	\$312.00	\$1,092.00
1274	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 680.000	26.000 1.000 27.000	\$680.00	\$18,360.00
1289	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,034.000 35.000	1,198.040 4.447 1,202.487	\$155.65	\$42,087.05
Category Amount:						\$4,248.73	\$134,480.42
Category Number: 0010 ROADWAY							
1619	310-1101	GR AGGR BASE CRS, INCL MATL	TN	49,803.000 24.000	52,913.020 1,308.950 54,221.970	\$31,414.80	\$1,301,327.28
Category Amount:						\$31,414.80	\$1,301,327.28
Project Total Amount:						\$635,391.15	\$23,109,621.32