

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Contract Location:

I-85/SR 403 AT POPLAR RD (CR 103); ALSO INCLUDES CON

Time Allowed: 1853 Days

Elapsed Calender Days: 975 Days

Percent Time: 52.62

District: 3

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 02/19/2016

Date Awarded: 04/05/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

SNELLVILLE GA 30078-0306

Date Work Began: 06/16/2016

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,291,770.90

Original Contract Amount \$28,805,940.92

Funds Available \$4,000,785.41

Percent Complete 86.23%

Counties:

Coweta

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009323	\$29,291,770.90	\$28,805,940.92	\$4,000,785.41	86.34%	\$608,956.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number: 0009323 I-85/SR 403 - INTERCHANGE CNST

Federal State Project Number: CSNHS-0009-00(323)

	Total to Date	Prev to Date	This Estimate
Participating	\$20,205,771.48	\$19,601,505.67	\$604,265.81
Non-Participating	\$5,051,442.95	\$4,900,376.50	\$151,066.45
Total Earnings	\$25,257,214.43	\$24,501,882.17	\$755,332.26
Stockpiled Materials	\$33,771.06	\$180,147.06	(\$146,376.00)
Gross Earnings	\$25,290,985.49	\$24,682,029.23	\$608,956.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,290,985.49	\$24,682,029.23	
		Total Payable:	\$608,956.26

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,761.000 70.750	8,707.810 3,208.125 11,915.935	\$226,974.84	\$843,052.40
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		11,367.000 59.500	11,305.561 19.400 11,324.961	\$1,154.30	\$673,835.18
0043	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	674.000 34.750	381.556 76.222 457.778	\$2,648.71	\$15,907.79
0049	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	125.000 222.000	225.903 29.324 255.227	\$6,509.93	\$56,660.39
Category Amount:						\$237,287.78	\$1,589,455.76
Category Number: 0020 MISCELLANEOUS							
0074	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 133500.000	.878 .030 .908	\$4,005.00	\$121,218.00
0099	441-0104	CONC SIDEWALK, 4 IN	SY	6,549.000 38.000	5,772.684 -13.889 5,758.795	\$-527.78	\$218,834.21
0104	441-0108	CONC SIDEWALK, 8 IN	SY	139.000 53.250	277.660 6.625 284.285	\$352.78	\$15,138.18
0109	441-0740	CONCRETE MEDIAN, 4 IN	SY	3,749.000 27.500	2,418.957 158.667 2,577.624	\$4,363.34	\$70,884.66

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 MISCELLANEOUS							
0129	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	16,465.000 10.750	14,104.000 259.000 14,363.000	\$2,784.25	\$154,402.25
Category Amount:						\$10,977.59	\$580,477.30
Category Number: 0040 SIGNING AND MARKING							
0429	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		403.000 20.500	.000 271.250 271.250	\$5,560.63	\$5,560.63
0439	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		576.000 23.750	.000 251.000 251.000	\$5,961.25	\$5,961.25
0449	636-2070	GALV STEEL POSTS, TP 7	LF	1,686.000 9.400	.000 986.900 986.900	\$9,276.86	\$9,276.86
Category Amount:						\$20,798.74	\$20,798.74
Category Number: 0060 LIGHTING ITEMS							
0794	500-3101	CLASS A CONCRETE	CY	159.000 871.000	190.263 10.070 200.333	\$8,770.97	\$174,490.04
0799	511-1000	BAR REINF STEEL	LB	33,864.000 1.200	39,132.000 1,815.000 40,947.000	\$2,178.00	\$49,136.40
0804	647-2130	PULL BOX, PB-3	EA	28.000 546.000	.000 21.000 21.000	\$11,466.00	\$11,466.00
0814	682-1406	CABLE, TP XHHW, AWG NO 6	LF	6,000.000 1.050	.000 2,568.000 2,568.000	\$2,696.40	\$2,696.40

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 LIGHTING ITEMS							
0819	682-1407	CABLE, TP XHHW, AWG NO 4	LF	10,000.000 1.400	.000 9,174.000 9,174.000	\$12,843.60	\$12,843.60
0824	682-1409	CABLE, TP XHHW, AWG NO. 1	LF	14,000.000 2.400	.000 12,606.000 12,606.000	\$30,254.40	\$30,254.40
0829	682-1413	CABLE, TP XHHW, AWG NO 1/0	LF	20,000.000 2.700	.000 16,078.000 16,078.000	\$43,410.60	\$43,410.60
0839	682-6221	CONDUIT, NONMETL, TP 2, 1 1/2 IN	LF	7,000.000 6.650	5,100.000 1,125.000 6,225.000	\$7,481.25	\$41,396.25
0844	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	5,500.000 6.850	6,046.000 195.000 6,241.000	\$1,335.75	\$42,750.85
0854	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	1,500.000 6.450	845.000 180.000 1,025.000	\$1,161.00	\$6,611.25
0864	682-9000	MAIN SERVICE PICK UP POINT 1	LS	1.000 28400.000	.000 1.000 1.000	\$28,400.00	\$28,400.00
0869	682-9000	MAIN SERVICE PICK UP POINT 2	LS	1.000 28400.000	.000 1.000 1.000	\$28,400.00	\$28,400.00
0874	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZE 4 10 IN X 12 IN X 8 IN		18.000 321.000	7.000 6.000 13.000	\$1,926.00	\$4,173.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 LIGHTING ITEMS							
0884	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV EA		17.000 2570.000	.000 16.000 16.000	\$41,120.00	\$41,120.00
0889	683-6475	HIGH LEVEL LUMINAIRE, TP 4, 1000 W, HP SODI EA		68.000 1120.000	.000 64.000 64.000	\$71,680.00	\$71,680.00
Category Amount:						\$293,123.97	\$588,828.79
Category Number: 0080 BRIDGES							
1004	441-0004	CONC SLOPE PAV, 4 IN	SY	1,062.000 65.000	942.222 38.458 980.680	\$2,499.77	\$63,744.20
1009	500-0100	GROOVED CONCRETE	SY	1,930.000 17.000	1,102.000 949.769 2,051.769	\$16,146.07	\$34,880.07
1014	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 1018400.000	.950 .050 1.000	\$50,920.00	\$1,018,400.00
1074	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	546.000 185.000	.000 546.000 546.000	\$101,010.00	\$101,010.00
Category Amount:						\$170,575.84	\$1,218,034.27
Category Number: 0100 EROSION CONTROL							
1179	163-0232	TEMPORARY GRASSING	AC	26.000 369.000	55.535 1.500 57.035	\$553.50	\$21,045.92
1184	163-0240	MULCH	TN	1,204.000 148.000	430.763 4.060 434.823	\$600.88	\$64,353.80

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2019

User: amccart

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600583-0

Estimate Number: 0029

Pay Period: 12/01/2018
to 01/04/2019

Project Number 0009323

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 EROSION CONTROL							
1274	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 680.000	29.000 1.000 30.000	\$680.00	\$20,400.00
1319	700-8000	FERTILIZER MIXED GRADE	TN	50.000 739.000	16.049 .300 16.349	\$221.70	\$12,081.91
Category Amount:						\$2,056.08	\$117,881.63
Category Number: 0010 ROADWAY							
1554	413-0750	TACK COAT	GL	10,125.000 2.000	9,322.000 1,576.000 10,898.000	\$3,152.00	\$21,796.00
Category Amount:						\$3,152.00	\$21,796.00
Category Number: 0130 HOURLY MILESTONE							
8000	108-2000	LIQUIDATED DAMAGES PER HOUR	HR	.000 1000.000	-14.000 -10.000 -24.000	\$-10,000.00	(\$24,000.00)
		MILESTONE 06 - FAIL TO REOPEN TRAVEL LANES SEE SPEC PROV SEC 108					
Category Amount:						\$-10,000.00	\$-24,000.00
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	69,553.270 27,360.260 96,913.530	\$27,360.26	\$96,913.53
		(IN# 1)					
Category Amount:						\$27,360.26	\$96,913.53
Project Total Amount:						\$755,332.26	\$25,257,214.43