

Rpt-ID: RCPESPRJ

Georgia

Date: 03/13/2018

User: 01062017

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600636-0

Estimate Number: 0010

Pay Period: 01/01/2018
to 02/28/2018

Contract Location:

SR 36 AT FLAT SHOALS/STEELE RD(CR 181) AND AT HENDE

Time Allowed:

465 Days

Elapsed Calender Days:

646 Days

Percent Time:

138.92

District: 2

Area: 05

Contractor:

BANKERS INSURANCE COMPANY
11101 Roosevelt Blvd N.

Date Let:

03/18/2016

Date Awarded:

03/18/2016

Date Contract Executed:

05/23/2016

Date Notice to Proceed:

05/24/2016

Date Work Began:

07/06/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/31/2017

ST PETERSBURG

FL 33626

Phone: (813)823-4000

Escrow Agent:

Surety Co: BANKERS INSURANCE COMPANY

Current Contract Amount \$1,989,535.85

Original Contract Amount \$1,930,373.00

Funds Available \$808,341.07

Percent Complete 61.62%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
232330-	\$1,989,535.85	\$1,930,373.00	\$808,341.07	59.37%	\$325,593.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/13/2018

User: 01062017

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600636-0

Estimate Number: 0010

Pay Period: 01/01/2018
to 02/28/2018

Project Number: 232330- SR 36 - INTERSECTION IMPROVEMENTS

Federal State Project Number: STP00-0054-01(062)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,103,311.60	\$797,161.78	\$306,149.82
Non-Participating	\$122,590.18	\$88,573.53	\$34,016.65
Total Earnings	\$1,225,901.78	\$885,735.31	\$340,166.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,225,901.78	\$885,735.31	\$340,166.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$44,707.00)	(\$30,134.00)	(\$14,573.00)
Total:	\$1,181,194.78	\$855,601.31	
		Total Payable:	\$325,593.47

Rpt-ID: RCPEsprj

Georgia

Date: 03/13/2018

User: 01062017

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600636-0

Estimate Number: 0010

Pay Period: 01/01/2018
to 02/28/2018

Project Number 232330-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.622		
				125000.000	.058		
		STP00-0054-01(062)			.680	\$7,250.00	\$85,000.00
0010	210-0100	GRADING COMPLETE -	LS	1.000	.774		
				250000.000	.025		
		STP00-0054-01(062)			.799	\$6,250.00	\$199,750.00
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	4,025.000	6,973.310		
				28.000	439.150		
					7,412.460	\$12,296.20	\$207,548.88
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,600.000	92.730		
				95.000	730.700		
					823.430	\$69,416.50	\$78,225.85
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,685.000	1,120.400		
				85.000	1,724.860		
					2,845.260	\$146,613.10	\$241,847.10
0039	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		770.000	564.420		
				90.000	691.380		
					1,255.800	\$62,224.20	\$113,022.00
0045	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	363.000	.000		
				55.000	23.000		
					23.000	\$1,265.00	\$1,265.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	1,165.000	253.889		
				35.000	302.778		
					556.667	\$10,597.23	\$19,483.35
0060	441-0108	CONC SIDEWALK, 8 IN	SY	409.000	.000		
				58.000	51.250		
					51.250	\$2,972.50	\$2,972.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/13/2018

User: 01062017

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600636-0

Estimate Number: 0010

Pay Period: 01/01/2018
to 02/28/2018

Project Number 232330-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0075	441-4020	CONC VALLEY GUTTER, 6 IN	SY	202.000 52.000	.000 61.778 61.778	\$3,212.46	\$3,212.46
0105	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		5,600.000 5.000	.000 1,750.000 1,750.000	\$8,750.00	\$8,750.00
Category Amount:						\$330,847.19	\$961,077.14
Category Number: 0020 EROSION CONTROL							
0230	700-8000	FERTILIZER MIXED GRADE	TN	13.000 600.000	.100 .058 .158	\$34.80	\$94.80
Category Amount:						\$34.80	\$94.80
Category Number: 0030 TEMPORARY EROSION CONTROL							
0250	163-0232	TEMPORARY GRASSING	AC	5.000 1000.000	1.750 .905 2.655	\$905.00	\$2,655.00
0255	163-0240	MULCH	TN	145.000 290.000	32.275 6.662 38.937	\$1,931.98	\$11,291.73
0260	163-0300	CONSTRUCTION EXIT	EA	2.000 1250.000	.750 .250 1.000	\$312.50	\$1,250.00
0305	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 400.000	15.000 2.000 17.000	\$800.00	\$6,800.00
Category Amount:						\$3,949.48	\$21,996.73

Rpt-ID: RCPESPRJ

Georgia

Date: 03/13/2018

User: 01062017

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600636-0

Estimate Number: 0010

Pay Period: 01/01/2018
to 02/28/2018

Project Number 232330-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0540	413-0750	TACK COAT	GL	1,050.000	724.400		
				5.000	1,067.000		
					1,791.400	\$5,335.00	\$8,957.00
					Category Amount:	\$5,335.00	\$8,957.00
					Project Total Amount:	\$340,166.47	\$1,225,901.78