

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2017

User: kward

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600652-0

Estimate Number: 0007

Pay Period: 01/01/2017
to 04/30/2017

Contract Location:

I-75/SR 401 BEGINNING NORTH OF SR 54 AND EXTENDING

Time Allowed:

273 Days

Elapsed Calender Days:

245 Days

Percent Time:

89.74

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/18/2016

Date Awarded:

03/18/2016

Date Contract Executed:

05/20/2016

Date Notice to Proceed:

06/01/2016

Date Work Began:

07/18/2016

Date Time Stopped:

01/31/2017

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/28/2017

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$10,711,664.34

Original Contract Amount \$9,476,433.91

Funds Available \$471,219.63

Percent Complete 95.60%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004636	\$10,711,664.34	\$9,476,433.91	\$471,219.63	95.60%	\$538,675.37

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2017

User: kward

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600652-0

Estimate Number: 0007

Pay Period: 01/01/2017
to 04/30/2017

Project Number: M004636 I-75/SR 401- MILLING AND RESURF

Federal State Project Number: M004636

	Total to Date	Prev to Date	This Estimate
Participating	\$9,216,400.26	\$8,731,592.43	\$484,807.83
Non-Participating	\$1,024,044.45	\$970,176.91	\$53,867.54
Total Earnings	\$10,240,444.71	\$9,701,769.34	\$538,675.37
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,240,444.71	\$9,701,769.34	\$538,675.37
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,240,444.71	\$9,701,769.34	

Total Payable: **\$538,675.37**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2017

User: kward

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600652-0

Estimate Number: 0007

Pay Period: 01/01/2017
to 04/30/2017

Project Number M004636

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		15,465.000 93.870	16,777.410 -1,312.410 15,465.000	\$-123,195.93	\$1,451,699.55
0035	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		34,000.000 86.170	36,550.440 -2,550.440 34,000.000	\$-219,771.41	\$2,929,780.00
0095	654-1003	RAISED PVMT MARKERS TP 3	EA	150.000 5.000	5,734.000 880.000 6,614.000	\$4,400.00	\$33,070.00
0100	657-9150	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, WHITE		2,275.000 5.000	1,593.000 959.000 2,552.000	\$4,795.00	\$12,760.00
0105	413-0750	TACK COAT	GL	39,170.000 1.590	49,225.000 -4,213.000 45,012.000	\$-6,698.67	\$71,569.08
0115	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		12.000 125.000	9.000 1.000 10.000	\$125.00	\$1,250.00
0135	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		84.000 8.000	51.000 31.000 82.000	\$248.00	\$656.00
0155	657-9111	WET REFLECTIVE PREFORMED SOLID PAVEME LF E, YELLOW		2,275.000 5.000	973.000 1,596.000 2,569.000	\$7,980.00	\$12,845.00
0175	653-8070	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		1,320.000 2.500	300.000 396.000 696.000	\$990.00	\$1,740.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/10/2017

User: kward

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600652-0

Estimate Number: 0007

Pay Period: 01/01/2017
to 04/30/2017

Project Number M004636

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		3,000.000	1,570.980		
				65.000	-36.000		
					1,534.980	\$-2,340.00	\$99,773.70
9615	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		.000 83.160	.000 4,231.100		
					4,231.100	\$351,858.28	\$351,858.28
		Allotment Request #1					
9617	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		.000 93.870	.000 2,653.380		
					2,653.380	\$249,072.78	\$249,072.78
		AR #1					
9618	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 86.170	.000 3,147.410		
					3,147.410	\$271,212.32	\$271,212.32
		AR #1					
Category Amount:						\$538,675.37	\$5,487,286.71
Project Total Amount:						\$538,675.37	\$10,240,444.71