

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0007

Pay Period: 03/16/2017
to 03/31/2017

Contract Location:

US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS

Time Allowed: 1827 Days

Elapsed Calender Days: 275 Days

Percent Time: 15.05

District: 6

Area: 01

Contractor:

WRIGHT BROS CONSTR. CO., INC.
P. O. BOX 437

Date Let: 04/22/2016

Date Awarded: 04/22/2016

Date Contract Executed: 06/14/2016

Date Notice to Proceed: 06/30/2016

Date Work Began: 08/08/2016

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2021

CHARLESTON TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$44,992,657.55

Original Contract Amount \$43,994,564.30

Funds Available \$39,395,453.78

Percent Complete 12.44%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662510-	\$44,992,657.55	\$43,994,564.30	\$39,395,453.78	12.44%	\$1,083,998.42

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0007

Pay Period: 03/16/2017
to 03/31/2017

Project Number: 662510- US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS) - RI

Federal State Project Number: STP00-00MS-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,477,763.01	\$3,610,564.28	\$867,198.73
Non-Participating	\$1,119,440.76	\$902,641.07	\$216,799.69
Total Earnings	\$5,597,203.77	\$4,513,205.35	\$1,083,998.42
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,597,203.77	\$4,513,205.35	\$1,083,998.42
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,597,203.77	\$4,513,205.35	

Total Payable: **\$1,083,998.42**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0007

Pay Period: 03/16/2017
to 03/31/2017

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.336		
				1385000.000	.014		
		STP00-00MS-00(007)			.350	\$19,390.00	\$484,750.00
Category Amount:						\$19,390.00	\$484,750.00
Category Number: 0050 EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	62.000	48.750		
				430.000	2.000		
					50.750	\$860.00	\$21,822.50
0025	163-0240	MULCH	TN	2,316.000	308.679		
				154.000	30.246		
					338.925	\$4,657.88	\$52,194.45
0030	163-0300	CONSTRUCTION EXIT	EA	46.000	9.000		
				1560.000	1.500		
					10.500	\$2,340.00	\$16,380.00
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	57.000	2.250		
				1010.000	1.500		
					3.750	\$1,515.00	\$3,787.50
0055	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAI	EA	1,168.000	3.750		
	/SAND BAGS			570.000	36.000		
					39.750	\$20,520.00	\$22,657.50
0105	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	104.000	13.500		
				890.000	1.500		
					15.000	\$1,335.00	\$13,350.00
0210	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	18.000	1.000		
				470.000	3.000		
					4.000	\$1,410.00	\$1,880.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0007

Pay Period: 03/16/2017
to 03/31/2017

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0215	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 880.000	7.000 1.000 8.000	\$880.00	\$7,040.00
0220	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	180,550.000 2.160	55,952.750 9,456.000 65,408.750	\$20,424.96	\$141,282.90
Category Amount:						\$53,942.84	\$280,394.85
Category Number: 0010 ROADWAY							
0230	201-1500	CLEARING & GRUBBING -	LS	1.000 3545820.520	.480 .160 .640	\$567,331.28	\$2,269,325.13
		STP00-00MS-00(007)					
Category Amount:						\$567,331.28	\$2,269,325.13
Category Number: 0050 EROSION CONTROL							
0905	700-6910	PERMANENT GRASSING	AC	124.000 1310.000	.250 1.882 2.132	\$2,465.42	\$2,792.92
0915	700-8000	FERTILIZER MIXED GRADE	TN	137.000 770.000	6.525 1.800 8.325	\$1,386.00	\$6,410.25
0940	716-2000	EROSION CONTROL MATS, SLOPES	SY	257,900.000 0.870	186.667 1.882 188.549	\$1.64	\$164.04
Category Amount:						\$3,853.06	\$9,367.21
Category Number: 0070 BRIDGE 2							
1090	500-3002	CLASS AA CONCRETE	CY	628.000 663.000	35.450 20.495 55.945	\$13,588.19	\$37,091.54

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0007

Pay Period: 03/16/2017
to 03/31/2017

Project Number 662510-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0070 BRIDGE 2					
1115	511-1000	BAR REINF STEEL	LB	108,303.000	5,699.000		
				0.770	2,515.000		
					8,214.000	\$1,936.55	\$6,324.78
Category Amount:						\$15,524.74	\$43,416.32
	Category Number:	0010 ROADWAY					
1470	205-0001	UNCLASS EXCAV	CY	1,209,295.000	119,373.384		
				4.750	89,254.000		
					208,627.384	\$423,956.50	\$990,980.07
Category Amount:						\$423,956.50	\$990,980.07
Project Total Amount:						\$1,083,998.42	\$5,597,203.77