

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Contract Location:

US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS)

Time Allowed:

1827 Days

Elapsed Calender Days:

1496 Days

Percent Time:

81.88

District: 6

Area: 01

Contractor:

WRIGHT BROTHERS CONSTRUCTION CO., INC.
P. O. BOX 437

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

06/14/2016

Date Notice to Proceed:

06/30/2016

Date Work Began:

08/08/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/30/2021

CHARLESTON

TN 37310-0437

Phone: (423)336-2261

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$45,810,351.89

Original Contract Amount \$43,994,564.30

Funds Available \$6,536,816.57

Percent Complete 85.74%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
662510-	\$45,810,351.89	\$43,994,564.30	\$6,536,816.57	85.73%	\$1,538,657.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Project Number: 662510- US 41/SR 3/SR 53 (SOUTH CALHOUN BYPASS) - R

Federal State Project Number: STP00-00MS-00(007)

	Total to Date	Prev to Date	This Estimate
Participating	\$31,422,828.19	\$30,191,902.28	\$1,230,925.91
Non-Participating	\$7,855,707.13	\$7,547,975.68	\$307,731.45
Total Earnings	\$39,278,535.32	\$37,739,877.96	\$1,538,657.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$39,278,535.32	\$37,739,877.96	\$1,538,657.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$5,000.00)	(\$5,000.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$39,273,535.32	\$37,734,877.96	
Total Payable:			\$1,538,657.36

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020

to 08/03/2020

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0025	163-0240	MULCH	TN	2,316.000 154.000	1,683.476 13.902 1,697.378	\$2,140.91	\$261,396.21
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	57.000 1010.000	44.250 3.750 48.000	\$3,787.50	\$48,480.00
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		2,122.000 12.250	6,654.000 60.000 6,714.000	\$735.00	\$82,246.50
0185	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	57.000 770.000	374.000 9.000 383.000	\$6,930.00	\$294,910.00
0195	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	111.000 122.000	263.000 10.000 273.000	\$1,220.00	\$33,306.00
0200	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	104.000 290.000	216.000 1.000 217.000	\$290.00	\$62,930.00
0215	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 880.000	47.000 1.000 48.000	\$880.00	\$42,240.00
Category Amount:						\$15,983.41	\$825,508.71
Category Number: 0010 ROADWAY							
0235	207-0203	FOUND BKFill MATL, TP II	CY	2,920.000 47.750	2,735.409 14.815 2,750.224	\$707.42	\$131,323.20
Category Amount:						\$707.42	\$131,323.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PAVEMENT							
0260	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,464.000 27.500	23,665.470 2,444.820 26,110.290	\$67,232.55	\$718,032.98
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		9,811.000 81.000	5,217.960 1,286.120 6,504.080	\$104,175.72	\$526,830.48
0285	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		9,181.000 93.000	2,402.590 395.770 2,798.360	\$36,806.61	\$260,247.48
Category Amount:						\$208,214.88	\$1,505,110.94
Category Number: 0010 ROADWAY							
0335	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	15,517.000 28.850	6,254.997 2,720.502 8,975.499	\$78,486.48	\$258,943.15
0370	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	14,655.000 16.400	11,599.000 2,777.000 14,376.000	\$45,542.80	\$235,766.40
Category Amount:						\$124,029.28	\$494,709.55
Category Number: 0030 DRAINAGE							
0400	500-3200	CLASS B CONCRETE	CY	170.400 663.000	64.825 25.111 89.936	\$16,648.59	\$59,627.57
0410	511-1000	BAR REINF STEEL	LB	3,046.000 0.690	1,047.623 478.139 1,525.762	\$329.92	\$1,052.78
Category Amount:						\$16,978.51	\$60,680.35

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0670	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		660.250	.000		
				22.250	45.000		
					45.000	\$1,001.25	\$1,001.25
Category Amount:						\$1,001.25	\$1,001.25
Category Number: 0030 DRAINAGE							
0855	668-1100	CATCH BASIN, GP 1	EA	44.000	41.500		
				4350.000	2.500		
					44.000	\$10,875.00	\$191,400.00
0865	668-2100	DROP INLET, GP 1	EA	39.000	38.000		
				4090.000	2.000		
					40.000	\$8,180.00	\$163,600.00
0875	668-4300	STORM SEWER MANHOLE, TP 1	EA	5.000	1.000		
				4180.000	2.000		
					3.000	\$8,360.00	\$12,540.00
0904	668-8013	SAFETY GRATE, TP 3	SF	210.000	168.000		
				80.000	42.000		
					210.000	\$3,360.00	\$16,800.00
Category Amount:						\$30,775.00	\$384,340.00
Category Number: 0050 EROSION CONTROL							
0905	700-6910	PERMANENT GRASSING	AC	124.000	139.435		
				1310.000	1.037		
					140.472	\$1,358.47	\$184,018.32
0910	700-7000	AGRICULTURAL LIME	TN	438.000	73.290		
				55.000	3.280		
					76.570	\$180.40	\$4,211.35
0915	700-8000	FERTILIZER MIXED GRADE	TN	137.000	64.139		
				770.000	4.325		
					68.464	\$3,330.25	\$52,717.28

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0940	716-2000	EROSION CONTROL MATS, SLOPES	SY	257,900.000 0.870	404,907.426 5,017.556 409,924.982	\$4,365.27	\$356,634.73
1180	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	100.000 18.000	2,380.000 50.000 2,430.000	\$900.00	\$43,740.00
Category Amount:						\$10,134.39	\$641,321.68
Category Number: 0100 ALT 1 - ASPHALT PAVEMENT							
1280	310-1101	GR AGGR BASE CRS, INCL MATL	TN	128,995.000 25.750	126,731.810 11,845.450 138,577.260	\$305,020.34	\$3,568,364.45
1285	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		59,114.000 75.250	48,520.550 6,987.440 55,507.990	\$525,804.86	\$4,176,976.25
1295	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		19,705.000 78.750	17,117.220 2,416.960 19,534.180	\$190,335.60	\$1,538,316.68
1300	413-0750	TACK COAT	GL	26,870.000 1.650	16,432.000 1,931.000 18,363.000	\$3,186.15	\$30,298.95
Category Amount:						\$1,024,346.95	\$9,313,956.33
Category Number: 0010 ROADWAY							
1475	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,450.000 17.500	2,568.000 525.000 3,093.000	\$9,187.50	\$54,127.50
Category Amount:						\$9,187.50	\$54,127.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2020

User: tigriffi

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600665-1

Estimate Number: 0047

Pay Period: 07/01/2020
to 08/03/2020

Project Number 662510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 SIGNAL							
2101	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.250		
				181633.570	.300		
					.550	\$54,490.07	\$99,898.46
		647-1000 TRAF SIGNAL INSTALLATION NO-2					
2102	150-1000	TRAFFIC CONTROL -	LS	.000	.000		
				26156.040	.250		
					.250	\$6,539.01	\$6,539.01
		150-1000 TRAFFIC CONTROL					
2104	681-5112	LUMINAIRE BRACKET ARM, 10 FT ARM	EA	.000	.000		
				1304.400	1.000		
					1.000	\$1,304.40	\$1,304.40
		681-5112 LUMIN BRACKET ARM, 10 FT. ARM					
Category Amount:						\$62,333.48	\$107,741.87
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	464,386.700		
				1.000	34,965.290		
					499,351.990	\$34,965.29	\$499,351.99
		(IN #1)					
Category Amount:						\$34,965.29	\$499,351.99
Project Total Amount:						\$1,538,657.36	\$39,278,535.32