

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: calbrown

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA1600682-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 08/31/2017

Contract Location:

SR 81 AT BOLD SPRINGS RD (CR 461/CR 462).

Time Allowed:

1114 Days

Elapsed Calender Days:

476 Days

Percent Time:

42.73

District: 1

Area: 02

Contractor:

STRICKLAND & SONS PIPELINE, INC.
1551 FULLENWIDER RD.

Date Let:

03/18/2016

Date Awarded:

03/18/2016

Date Contract Executed:

05/11/2016

Date Notice to Proceed:

05/13/2016

Date Work Began:

05/23/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

GAINESVILLE

GA 30507-8452

Phone: (770)535-2246

Escrow Agent:

Surety Co: UNITED STATES FIRE INSURANCE COMPANY

Current Contract Amount \$3,288,156.38

Original Contract Amount \$3,199,494.13

Funds Available \$2,113,899.34

Percent Complete 35.71%

Counties:

Walton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009953	\$3,288,156.38	\$3,199,494.13	\$2,113,899.34	35.71%	\$103,343.86

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: calbrown

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA1600682-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 08/31/2017

Project Number: 0009953 SR 81 - CONSTRUCTION OF A ROUNDABOUT

Federal State Project Number: 0009953

	Total to Date	Prev to Date	This Estimate
Participating	\$1,056,831.42	\$963,821.92	\$93,009.50
Non-Participating	\$117,425.62	\$107,091.26	\$10,334.36
Total Earnings	\$1,174,257.04	\$1,070,913.18	\$103,343.86
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,174,257.04	\$1,070,913.18	\$103,343.86
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,174,257.04	\$1,070,913.18	

Total Payable: **\$103,343.86**

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2017

User: calbrown

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA1600682-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0009953

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0030	150-1000	TRAFFIC CONTROL -	LS	1.000	.550		
				94993.000	.026		
					.576	\$2,469.82	\$54,715.97
		0009953					
0035	210-0100	GRADING COMPLETE -	LS	1.000	.600		
				1027772.500	.035		
					.635	\$35,972.04	\$652,635.54
		0009953					
Category Amount:						\$38,441.86	\$707,351.51
Category Number: 0040 TEMPORARY EROSION CONTROL							
0160	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,528.000	3,136.888		
				3.250	38.400		
					3,175.288	\$124.80	\$10,319.69
0175	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		14.000	12.000		
				322.950	.750		
					12.750	\$242.21	\$4,117.61
0200	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	14.000		
				500.000	1.000		
					15.000	\$500.00	\$7,500.00
Category Amount:						\$867.01	\$21,937.30
Category Number: 0080 DRAINAGE							
0210	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,943.000	509.900		
				28.860	204.600		
					714.500	\$5,904.76	\$20,620.47
0215	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	118.000	.000		
				28.860	43.300		
					43.300	\$1,249.64	\$1,249.64
0225	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	3.000	1.000		
				1448.310	1.000		
					2.000	\$1,448.31	\$2,896.62

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2017

User: calbrown

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA1600682-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0009953

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0230	668-2100	DROP INLET, GP 1	EA	6.000 1914.650	.000 1.000 1.000	\$1,914.65	\$1,914.65
0245	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S	EA	8.000 840.250	.000 2.000 2.000	\$1,680.50	\$1,680.50
Category Amount:						\$12,197.86	\$28,361.88
Category Number: 0040 TEMPORARY EROSION CONTROL							
0290	716-2000	EROSION CONTROL MATS, SLOPES	SY	5,324.000 0.950	3,888.545 1,275.004 5,163.549	\$1,211.25	\$4,905.37
Category Amount:						\$1,211.25	\$4,905.37
Category Number: 0080 DRAINAGE							
0368	603-7000	PLASTIC FILTER FABRIC	SY	83.000 3.360	.000 15.111 15.111	\$50.77	\$50.77
0369	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	29.000 51.500	.000 15.111 15.111	\$778.22	\$778.22
0370	668-1100	CATCH BASIN, GP 1	EA	10.000 2757.250	1.900 .500 2.400	\$1,378.63	\$6,617.40
Category Amount:						\$2,207.62	\$7,446.39
Category Number: 0090 PERMANENT EROSION CONTROL							
0460	700-6910	PERMANENT GRASSING	AC	8.000 550.000	.870 1.000 1.870	\$550.00	\$1,028.50

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2017

User: calbrown

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA1600682-0

Estimate Number: 0014

Pay Period: 08/01/2017
to 08/31/2017

Project Number 0009953

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0090 PERMANENT EROSION CONTROL							
0465	700-7000	AGRICULTURAL LIME	TN	16.000	.031		
				88.000	.031		
					.062	\$2.73	\$5.46
0470	700-8000	FERTILIZER MIXED GRADE	TN	5.000	.075		
				770.000	.200		
					.275	\$154.00	\$211.75
Category Amount:						\$706.73	\$1,245.71
Category Number: 0030 ROADWAY							
0540	310-1101	GR AGGR BASE CRS, INCL MATL	TN	11,731.000	3,085.520		
				22.040	2,164.770		
					5,250.290	\$47,711.53	\$115,716.39
Category Amount:						\$47,711.53	\$115,716.39
Project Total Amount:						\$103,343.86	\$1,174,257.04