

Rpt-ID: RCPESPRJ

Georgia

Date: 07/23/2018

User: dwilkers

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600689-0

Estimate Number: 0005

Pay Period: 05/01/2017
to 07/18/2018

Contract Location:

SR 195 N OF SR 32 TO THE SUMTER COUNTY LINE

Time Allowed: 300 Days

Elapsed Calender Days: 476 Days

Percent Time: 158.67

District: 4

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 03/18/2016

Date Awarded: 03/18/2016

Date Contract Executed: 05/04/2016

Date Notice to Proceed: 05/05/2016

MACON GA 31210-1155

Date Work Began: 01/11/2017

Phone: (478)474-9092

Date Time Stopped: 08/23/2017

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/28/2017

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$1,983,560.85

Original Contract Amount \$1,983,560.85

Funds Available \$48,177.01

Percent Complete 99.76%

Counties:

Lee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005344	\$1,983,560.85	\$1,983,560.85	\$48,177.01	97.57%	\$82,576.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/23/2018

User: dwilkers

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600689-0

Estimate Number: 0005

Pay Period: 05/01/2017
to 07/18/2018

Project Number: M005344 SR 195 - PLMX RESF

Federal State Project Number: M005344

	Total to Date	Prev to Date	This Estimate
Participating	\$1,583,084.66	\$1,494,299.21	\$88,785.45
Non-Participating	\$395,771.18	\$373,574.81	\$22,196.37
Total Earnings	\$1,978,855.84	\$1,867,874.02	\$110,981.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,978,855.84	\$1,867,874.02	\$110,981.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$101,000.00	\$0.00	\$101,000.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$144,472.00)	(\$15,067.00)	(\$129,405.00)
Total:	\$1,935,383.84	\$1,852,807.02	

Total Payable: **\$82,576.82**

Rpt-ID: RCPEsprj

Georgia

Date: 07/23/2018

User: dwilkers

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600689-0

Estimate Number: 0005

Pay Period: 05/01/2017
to 07/18/2018

Project Number M005344

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		18,020.000 62.000	17,294.350 39.400 17,333.750	\$2,442.80	\$1,074,692.50
0050	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		12.000 90.000	.000 12.000 12.000	\$1,080.00	\$1,080.00
0055	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W L F		550.000 5.150	.000 425.412 425.412	\$2,190.87	\$2,190.87
0060	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W F LM		30.000 1725.000	.000 28.472 28.472	\$49,114.20	\$49,114.20
0065	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LM		8.000 1775.000	.000 9.135 9.135	\$16,214.63	\$16,214.63
0070	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YEL GLM		13.000 1125.000	.000 12.689 12.689	\$14,275.13	\$14,275.13
0075	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE SY		51.000 5.150	.000 86.166 86.166	\$443.75	\$443.75
0080	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW SY		1,154.000 3.100	.000 599.111 599.111	\$1,857.24	\$1,857.24
0085	654-1001	RAISED PVMT MARKERS TP 1 EA		1,137.000 3.100	.000 1,344.000 1,344.000	\$4,166.40	\$4,166.40

Rpt-ID: RCPESPRJ

Georgia

Date: 07/23/2018

User: dwilkers

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600689-0

Estimate Number: 0005

Pay Period: 05/01/2017
to 07/18/2018

Project Number M005344

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0090	654-1002	RAISED PVMT MARKERS TP 2	EA	367.000 3.100	.000 324.000 324.000	\$1,004.40	\$1,004.40
0095	654-1010	RAISED PVMT MARKERS TP 10	EA	15.000 31.000	.000 8.000 8.000	\$248.00	\$248.00
0100	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		1,585.000 5.650	.000 1,588.000 1,588.000	\$8,972.20	\$8,972.20
0105	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		1,585.000 5.650	.000 1,588.000 1,588.000	\$8,972.20	\$8,972.20
Category Amount:						\$110,981.82	\$1,183,231.52
Project Total Amount:						\$110,981.82	\$1,978,855.84