

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA1600785-0

Estimate Number: 0008

Pay Period: 02/07/2017
to 03/03/2017

Contract Location:

US 221/SR 171 OVER LITTLE OHOOPEE RIVER; ALSO INCLU

Time Allowed:

412 Days

Elapsed Calender Days:

262 Days

Percent Time:

63.59

District: 2

Area: 02

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

06/14/2016

Date Notice to Proceed:

06/15/2016

Date Work Began:

06/30/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2017

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: INSURANCE COMPANY OF NORTH AMERICA

Current Contract Amount \$4,118,906.58

Original Contract Amount \$4,086,845.23

Funds Available \$2,339,943.20

Percent Complete 43.04%

Counties:

Johnson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007180	\$4,118,906.57	\$4,086,845.22	\$2,339,943.19	43.19%	\$296,927.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA1600785-0

Estimate Number: 0008

Pay Period: 02/07/2017
to 03/03/2017

Project Number: 0007180 SR 171 - BRIDGE REPLACEMENT

Federal State Project Number: CSBRG-0007-00(180)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,418,347.07	\$1,171,432.71	\$246,914.36
Non-Participating	\$354,586.75	\$292,858.17	\$61,728.58
Total Earnings	\$1,772,933.82	\$1,464,290.88	\$308,642.94
Stockpiled Materials	\$6,029.56	\$17,744.55	(\$11,714.99)
Gross Earnings	\$1,778,963.38	\$1,482,035.43	\$296,927.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,778,963.38	\$1,482,035.43	

Total Payable: **\$296,927.95**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA1600785-0

Estimate Number: 0008

Pay Period: 02/07/2017
to 03/03/2017

Project Number 0007180

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 97608.910	.585 .025 .610	\$2,440.22	\$59,541.44
		CSBRG-0007-00(180)					
Category Amount:						\$2,440.22	\$59,541.44
Category Number: 0030 TEMPORARY EROSION CONTROL							
0230	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 590.710	1.000 2.000 3.000	\$1,181.42	\$1,772.13
0235	167-1500	WATER QUALITY INSPECTIONS	MO	13.000 153.310	5.000 1.000 6.000	\$153.31	\$919.86
Category Amount:						\$1,334.73	\$2,691.99
Category Number: 0050 BRIDGE NO.1 - OVER LITTLE OHOOPEE RIVER							
0290	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000 156415.640	.700 .200 .900	\$31,283.13	\$140,774.08
		382+19.66					
0305	603-7000	PLASTIC FILTER FABRIC	SY	1,023.000 2.460	.000 142.944 142.944	\$351.64	\$351.64
0425	500-3101	CLASS A CONCRETE	CY	107.000 1235.060	13.300 55.900 69.200	\$69,039.85	\$85,466.15
0430	507-5035	PSC BEAMS, NEXT F-BEAM, 24 IN, BR NO -	LF	1,180.000 468.460	468.797 53.420 522.217	\$25,025.13	\$244,637.78
		1					
0435	507-5050	PSC BEAMS, NEXT F-BEAM, 36 IN, BR NO -	LF	317.000 514.320	126.133 190.867 317.000	\$98,166.72	\$163,039.44
		1					

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA1600785-0

Estimate Number: 0008

Pay Period: 02/07/2017
to 03/03/2017

Project Number 0007180

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0050 BRIDGE NO.1 - OVER LITTLE OHOOPEE RIVER							
0440	511-1000	BAR REINF STEEL	LB	20,532.000	2,858.000		
				0.800	11,064.000		
					13,922.000	\$8,851.20	\$11,137.60
0450	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	1,690.000	649.720		
				92.640	376.500		
					1,026.220	\$34,878.96	\$95,069.02
0470	520-5000	PILOT HOLES	LF	825.000	184.000		
				57.190	495.920		
					679.920	\$28,361.66	\$38,884.62
0485	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,023.000	.000		
				62.330	142.944		
					142.944	\$8,909.70	\$8,909.70
Category Amount:						\$304,867.99	\$788,270.03
Project Total Amount:						\$308,642.94	\$1,772,933.82