

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018
to 03/30/2018

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed:

1414 Days

Elapsed Calender Days:

652 Days

Percent Time:

46.11

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

06/14/2016

Date Notice to Proceed:

06/17/2016

CONYERS

GA 30012-0155

Date Work Began:

07/25/2016

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

04/30/2020

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$46,542,535.04

Original Contract Amount \$44,132,138.72

Funds Available \$34,091,463.04

Percent Complete 26.05%

Counties:

Hall

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$2,876,675.50	\$2,876,675.50	\$1,468,760.42	48.94%	\$220,139.50
122150-	\$43,659,459.54	\$41,249,063.22	\$32,616,302.62	25.29%	\$530,408.15

 Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018
to 03/30/2018

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$865,916.22	\$689,804.62	\$176,111.60
Non-Participating	\$216,479.07	\$172,451.17	\$44,027.90
Total Earnings	\$1,082,395.29	\$862,255.79	\$220,139.50
Stockpiled Materials	\$325,519.79	\$325,519.79	\$0.00
Gross Earnings	\$1,407,915.08	\$1,187,775.58	\$220,139.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,407,915.08	\$1,187,775.58	

Total Payable: **\$220,139.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018
to 03/30/2018

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,834,525.44	\$8,410,198.93	\$424,326.51
Non-Participating	\$2,208,631.48	\$2,102,549.84	\$106,081.64
Total Earnings	\$11,043,156.92	\$10,512,748.77	\$530,408.15
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$11,043,156.92	\$10,512,748.77	\$530,408.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,043,156.92	\$10,512,748.77	
		Total Payable:	\$530,408.15

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018
to 03/30/2018

Project Number 121340-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0040 BRIDGE NO. 1 - OVER ALLEN CREEK					
0015	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.300		
				265360.000	.700		
					1.000	\$185,752.00	\$265,360.00
		1 LT					
0060	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.300		
				49125.000	.700		
					1.000	\$34,387.50	\$49,125.00
		1 LT					
Category Amount:						\$220,139.50	\$314,485.00
Project Total Amount:						\$220,139.50	\$1,082,395.29

Rpt-ID: RCPESPRJ

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018

to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0095	150-1000	TRAFFIC CONTROL -	LS	1.000	.488		
				797230.000	.003		
					.491	\$2,391.69	\$391,439.93
		NH000-0002-06(051)					
0100	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		30.000	8.000		
				8750.000	2.000		
					10.000	\$17,500.00	\$87,500.00
0115	205-0001	UNCLASS EXCAV	CY	783,244.010	254,455.576		
				4.690	49,020.018		
					303,475.594	\$229,903.88	\$1,423,300.54
0125	208-0200	ROCK EMBANKMENT	CY	3,086.000	.000		
				53.300	.000		
					.000	\$0.00	\$0.00
0140	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,259.000	.000		
				24.900	580.780		
					580.780	\$14,461.42	\$14,461.42
0145	318-3000	AGGR SURF CRS	TN	3,000.000	2,182.100		
				24.900	777.070		
					2,959.170	\$19,349.04	\$73,683.33
Category Amount:						\$283,606.03	\$1,990,385.22

Category Number: 0010 ALTERNATE 1

0195	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,307.000	.000		
				58.000	920.189		
					920.189	\$53,370.96	\$53,370.96
0200	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	9,526.000	617.626		
				46.700	-617.626		
					.000	\$-28,843.13	\$0.00

Category Amount:	\$24,527.83	\$53,370.96
-------------------------	-------------	-------------

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018

to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0210	441-3999	CONCRETE V GUTTER	LF	7,264.000 22.000	.000 435.200 435.200	\$9,574.40	\$9,574.40
0270	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	6,726.000 25.500	1,577.025 226.125 1,803.150	\$5,766.19	\$45,980.33
0335	668-6000	SPRING BOX	EA	2.000 4150.000	.000 1.000 1.000	\$4,150.00	\$4,150.00
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,652.000 31.400	865.300 39.600 904.900	\$1,243.44	\$28,413.86
0495	550-2360	SIDE DRAIN PIPE, 36 IN, H 1-10	LF	148.000 41.300	.000 152.200 152.200	\$6,285.86	\$6,285.86
0525	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	5,000.000 22.600	.000 332.500 332.500	\$7,514.50	\$7,514.50
0575	668-2100	DROP INLET, GP 1	EA	134.000 2705.000	7.000 .500 7.500	\$1,352.50	\$20,287.50
0755	163-0232	TEMPORARY GRASSING	AC	73.000 300.000	85.731 1.294 87.025	\$388.20	\$26,107.50
0760	163-0300	CONSTRUCTION EXIT	EA	10.000 1610.000	9.750 .750 10.500	\$1,207.50	\$16,905.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018
to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0765	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		4,250.000	957.450		
				21.350	157.950		
					1,115.400	\$3,372.23	\$23,813.79
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		569.000	106.500		
				328.000	12.750		
					119.250	\$4,182.00	\$39,114.00
0780	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		3,000.000	966.075		
				17.500	151.200		
					1,117.275	\$2,646.00	\$19,552.31
		160+30 RT					
0820	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000	.000		
				26055.000	.750		
					.750	\$19,541.25	\$19,541.25
		304+05 RT					
0825	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		45.000	9.750		
				794.000	2.250		
					12.000	\$1,786.50	\$9,528.00
0830	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		230.000	82.500		
				730.000	.750		
					83.250	\$547.50	\$60,772.50
0833	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000	1,813.875		
				102.080	60.375		
					1,874.250	\$6,163.08	\$191,323.44
		Supplemental Agreement #3					
		Missing Pay Item					
0835	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		135,285.000	15,405.300		
				1.250	1,081.100		
					16,486.400	\$1,351.38	\$20,608.00
0840	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		117.000	10.500		
				94.800	.750		
					11.250	\$71.10	\$1,066.50

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018

to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0890	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	29,640.000 3.000	744.900 133.600 878.500	\$400.80	\$2,635.50
0900	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1350.000	12.000 5.000 17.000	\$6,750.00	\$22,950.00
0905	165-0111	MAINTENANCE OF STONE FILTER RING	EA	45.000 254.000	5.000 1.000 6.000	\$254.00	\$1,524.00
0913	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000 29.000	197.700 18.800 216.500	\$545.20	\$6,278.50
Supplemental Agreement #3 Missing Pay Item							
0914	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	.000 254.000	14.000 3.000 17.000	\$762.00	\$4,318.00
Supplemental Agreement #3 Reduction of Quantities							
0915	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 500.000	19.000 1.000 20.000	\$500.00	\$10,000.00
0925	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	135,285.000 2.490	83,515.200 1,072.500 84,587.700	\$2,670.53	\$210,623.37
0930	163-0240	MULCH	TN	2,750.000 100.000	765.875 20.277 786.152	\$2,027.70	\$78,615.20
0935	716-2000	EROSION CONTROL MATS, SLOPES	SY	228,084.000 0.790	37,173.744 2,028.000 39,201.744	\$1,602.12	\$30,969.38

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018

to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0945	700-6910	PERMANENT GRASSING	AC	146.000 1175.000	8.451 .620 9.071	\$728.50	\$10,658.43
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	16.833 .775 17.608	\$503.75	\$11,445.20
0970	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	13,739.000 0.900	.000 1,620.633 1,620.633	\$1,458.57	\$1,458.57
0985	603-1024	STN PLAIN RIP RAP, 24 IN	SY	1,162.000 50.000	793.090 1,162.000 1,955.090	\$58,100.00	\$97,754.50
0995	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		.830 4000.000	.000 .459 .459	\$1,836.00	\$1,836.00
		3 FT, 1/4 IN CALIPER					
1000	702-0030	ACER RUBRUM -	EA	244.000 45.000	.000 93.000 93.000	\$4,185.00	\$4,185.00
		RED MABLE, 3 FT					
1005	702-0785	PINUS TAEDA -	EA	244.000 45.000	.000 87.000 87.000	\$3,915.00	\$3,915.00
		LOBLOLLY PINE, 3 FT					
1050	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,158.000 28.250	324.900 211.100 536.000	\$5,963.58	\$15,142.00
1090	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE	LF	6,000.000 2.000	73.600 72.900 146.500	\$145.80	\$293.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/06/2018

User: jbeaudry

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0024

Pay Period: 03/02/2018

to 03/30/2018

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1100	702-0895	QUERCUS NIGRA -	EA	244.000 45.000	.000 88.000 88.000	\$3,960.00	\$3,960.00
		WATER OAK, 3 FT					
1105	713-0300	COCONUT FIBER BLANKET, WATERWAYS	SY	530.000 2.600	.000 314.944 314.944	\$818.85	\$818.85
1240	603-7000	PLASTIC FILTER FABRIC	SY	6,114.000 2.330	1,461.534 712.000 2,173.534	\$1,658.96	\$5,064.33
Category Amount:						\$175,929.99	\$1,074,983.57
Category Number: 0010 ALTERNATE 1							
1250	310-1101	GR AGGR BASE CRS, INCL MATL	TN	253,551.000 22.500	25,645.320 1,147.520 26,792.840	\$25,819.20	\$602,838.90
Category Amount:						\$25,819.20	\$602,838.90
Category Number: 0030 ROADWAY							
1325	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,307.000 58.000	.000 353.881 353.881	\$20,525.10	\$20,525.10
Category Amount:						\$20,525.10	\$20,525.10
Project Total Amount:						\$530,408.15	\$11,043,156.92