

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Contract Location:

US 129/SR 11 BEGIN AT SR 332 AND EXTEND TO SR 323; AL

Time Allowed:

1891 Days

Elapsed Calender Days:

1140 Days

Percent Time:

60.29

District: 1

Area: 02

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

04/22/2016

Date Awarded:

04/22/2016

Date Contract Executed:

06/14/2016

Date Notice to Proceed:

06/17/2016

Date Work Began:

07/25/2016

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/20/2021

CONYERS

GA 30012-0155

Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$48,150,068.84

Original Contract Amount \$44,132,138.72

Funds Available \$23,887,859.09

Percent Complete 49.71%

Counties:

Hall

Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
121340-	\$3,149,694.47	\$2,876,675.50	\$1,591,243.89	49.48%	\$0.00
122150-	\$45,000,374.37	\$41,249,063.22	\$22,296,615.20	50.45%	\$219,271.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 121340- SR 11 - BRIDGE CONSTR

Federal State Project Number: BHN00-0002-06(038)

	Total to Date	Prev to Date	This Estimate
Participating	\$986,344.62	\$986,344.62	\$0.00
Non-Participating	\$246,586.17	\$246,586.17	\$0.00
Total Earnings	\$1,232,930.79	\$1,232,930.79	\$0.00
Stockpiled Materials	\$325,519.79	\$325,519.79	\$0.00
Gross Earnings	\$1,558,450.58	\$1,558,450.58	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,558,450.58	\$1,558,450.58	
		Total Payable:	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 122150- SR 11 - WIDNG & RECON

Federal State Project Number: NH000-0002-06 (051)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,163,007.18	\$17,987,590.29	\$175,416.89
Non-Participating	\$4,540,751.99	\$4,496,897.75	\$43,854.24
Total Earnings	\$22,703,759.17	\$22,484,488.04	\$219,271.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,703,759.17	\$22,484,488.04	\$219,271.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,703,759.17	\$22,484,488.04	
		Total Payable:	\$219,271.13

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0095	150-1000	TRAFFIC CONTROL -	LS	1.000	.736		
				797230.000	.014		
		NH000-0002-06(051)			.750	\$11,161.22	\$597,922.50
0115	205-0001	UNCLASS EXCAV	CY	783,244.010	507,055.747		
				4.690	24,188.000		
					531,243.747	\$113,441.72	\$2,491,533.17
0145	318-3000	AGGR SURF CRS	TN	3,000.000	9,790.320		
				24.900	165.190		
					9,955.510	\$4,113.23	\$247,892.20
0320	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	12,132.000	13,891.700		
				1.440	188.600		
					14,080.300	\$271.58	\$20,275.63
0425	207-0203	FOUND BKFILL MATL, TP II	CY	3,858.000	493.140		
				56.500	59.928		
					553.068	\$3,385.93	\$31,248.34
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,652.000	6,417.300		
				31.400	104.000		
					6,521.300	\$3,265.60	\$204,768.82
0455	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,912.000	917.300		
				39.050	72.500		
					989.800	\$2,831.13	\$38,651.69
0470	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	488.000	398.000		
				46.350	42.000		
					440.000	\$1,946.70	\$20,394.00
0575	668-2100	DROP INLET, GP 1	EA	134.000	41.750		
				2705.000	3.500		
					45.250	\$9,467.50	\$122,401.25

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0755	163-0232	TEMPORARY GRASSING	AC	73.000 300.000	114.923 1.468 116.391	\$440.40	\$34,917.30
0760	163-0300	CONSTRUCTION EXIT	EA	10.000 1610.000	26.750 2.500 29.250	\$4,025.00	\$47,092.50
0765	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		4,250.000 21.350	5,718.100 374.500 6,092.600	\$7,995.58	\$130,077.01
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM EA /SAND BAGS		569.000 328.000	327.250 17.250 344.500	\$5,658.00	\$112,996.00
0775	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF 153+00 RT		18,260.000 17.720	4,029.175 327.000 4,356.175	\$5,794.44	\$77,191.42
0825	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINCH EA		45.000 794.000	37.500 .750 38.250	\$595.50	\$30,370.50
0830	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		230.000 730.000	115.313 3.250 118.563	\$2,372.50	\$86,550.99
0835	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		135,285.000 1.250	27,266.500 599.000 27,865.500	\$748.75	\$34,831.88
0840	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TFLF EA		117.000 94.800	60.750 2.750 63.500	\$260.70	\$6,019.80

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number 122150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0895	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	117.000 75.000	37.000 2.000 39.000	\$150.00	\$2,925.00
0900	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	10.000 1350.000	46.000 5.000 51.000	\$6,750.00	\$68,850.00
0915	167-1500	WATER QUALITY INSPECTIONS	MO	46.000 500.000	35.000 1.000 36.000	\$500.00	\$18,000.00
0925	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	135,285.000 2.490	93,346.200 2,172.750 95,518.950	\$5,410.15	\$237,842.19
0930	163-0240	MULCH	TN	2,750.000 100.000	1,035.120 15.167 1,050.287	\$1,516.70	\$105,028.70
0935	716-2000	EROSION CONTROL MATS, SLOPES	SY	228,084.000 0.790	152,814.217 4,281.388 157,095.605	\$3,382.30	\$124,105.53
0945	700-6910	PERMANENT GRASSING	AC	146.000 1175.000	39.911 1.516 41.427	\$1,781.30	\$48,676.73
0960	700-8000	FERTILIZER MIXED GRADE	TN	132.000 650.000	37.788 1.250 39.038	\$812.50	\$25,374.70
0975	711-0100	TURF REINFORCING MATTING, TP 1	SY	50,000.000 2.700	11,098.423 1,456.889 12,555.312	\$3,933.60	\$33,899.34

Rpt-ID: RCPEsprj

Georgia

Date: 08/05/2019

User: wdemore

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA1600787-0

Estimate Number: 0041

Pay Period: 07/01/2019
to 07/31/2019

Project Number 122150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 ROADWAY							
1240	603-7000	PLASTIC FILTER FABRIC	SY	6,114.000	4,831.637		
				2.330	235.283		
					5,066.920	\$548.21	\$11,805.92
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	534,400.830		
				1.000	16,710.890		
					551,111.720	\$16,710.89	\$551,111.72
		(IN# 1)					
Category Amount:						\$219,271.13	\$5,562,754.83
Project Total Amount:						\$219,271.13	\$22,703,759.17